




# MORRISON GEOTECHNIC PTY LTD



*SOLID THINKING // GROUNDED RESULTS*

## LEVEL ONE EARTHWORKS COMPLIANCE REPORT

*Prepared for:*

**SHADFORTH CIVIL PTY LTD**




# shadforth

*DL18/267 – Everleigh Precinct 1.4 Subdivision Development*

*Teviot Road, Greenbank*

Morrison Geotechnic Pty Ltd  
ABN: 51 009 878 899  
[www.morrisongeotechnic.com.au](http://www.morrisongeotechnic.com.au)  
a: Unit 1, 35 Limestone Street  
Darra, Qld, 4076  
Ph: (07) 3279 0900

24<sup>th</sup> January 2019



*Brisbane Office*  
 Job No: DL18/267  
 Ref No: 14227  
 Author: L. McDowall

24<sup>th</sup> January 2019

Shadforths Civil Pty Ltd  
 99 Sandalwood Lane  
 Forest Glen Qld 4556

**ATTENTION: MR DAVID BUGDEN**  
 Email: [david.bugden@shadcivil.com.au](mailto:david.bugden@shadcivil.com.au)  
 Cc: [leo.copelin@shadcivil.com.au](mailto:leo.copelin@shadcivil.com.au)

Dear Sir,

**RE: LEVEL ONE COMPLIANCE REPORT FOR  
 BULK EARTHWORKS FILLING OPERATIONS  
 EVERLEIGH PRECINCT 1.4  
 TEVIOT ROAD, GREENBANK**

**Table of Contents**

|            |   |                                     |
|------------|---|-------------------------------------|
| <b>1.0</b> | <b>INTRODUCTION</b> .....   | 2                                   |
| 1.1        | General.....  | 2                                   |
| 1.2        | Previous Earthworks.....  | 3                                   |
| 1.3        | The Project.....  | 3                                   |
| <b>2.0</b> | <b>THE BRIEF</b> .....  | 3                                   |
| 3.1        | Stripped Surface Assessment.....  | 3                                   |
| 3.2        | Filling Operations .....  | 4                                   |
| <b>3.0</b> | <b>STATEMENT OF COMPLIANCE</b> .....                                    | 7                                   |
| <b>4.0</b> | <b>EXCLUSIONS</b> .....   | 7                                   |
| <b>5.0</b> | <b>LIMITATIONS</b> .....  | 7                                   |
|            | <b>ATTACHMENTS:</b> .....   | 8                                   |
|            | Appendix A – Site Plans Showing Test Locations .....                    | 8                                   |
|            | Appendix B – Laboratory Test Results Reports .....                      | 8                                   |
|            | Appendix C – Morrison Geotechnic Report – 13748. ....                   | <b>Error! Bookmark not defined.</b> |
|            | Brochure – “Important Information About Your Geotechnical Report” ..... | 8                                   |



## 1.0 INTRODUCTION

### 1.1 General

This report presents results of Level One Earthworks Inspections and associated Compaction Compliance testing carried out on Earthworks Fill constructed to form the following at the Everleigh Precinct 1.4 Development at Greenbank Road, Greenbank (The Site): -


- Residential Lots
- Embankments below Subgrade

The work was commissioned by Mr. David Bugden representing Shadforths Civil Pty Ltd (The Client), using Purchase Order 361299.

Earthworks operations were constructed by Bachmann's Plant Hire Pty Ltd and The Client.

Earthworks filling operations were carried out intermittently between 15<sup>th</sup> August 2018 and 20<sup>th</sup> November 2018.

**Picture 1: Aerial View of the Site** (Image Source: Nearmap.com 6<sup>th</sup> November 2018).



## **1.2 Previous Earthworks**

Previous earthworks filling was present at The Site. The existing fill was associated with Dam Walls that were located at the southern portion of The Site.

The Dam was dewatered, demolished, and the associated fill was sorted to remove any contaminants and unsuitable materials and then re-used as structural fill.

## **1.3 The Project**

The purpose for filling at The Site is to construct a Residential Subdivision which includes new pavements, residential building platforms, WSUD and associated underground services.

Premise Engineering Pty Ltd, Earthworks Layout Plans Job Code MIR001-04, Drawing Numbers C200 - C202, Revision A, dated 2<sup>nd</sup> July 2018 indicates the extents and thickness of fill to be constructed at The Site. This plan is considered a reasonable indication of the actual fill constructed at The Site.

The actual thickness of fill on an individual Lot can be obtained from the Developer as a Lot Disclosure Plan.

The Site is located within the Everleigh Precinct Subdivision Development and is bounded by future Residential Developments to the North, East, South and West.

## **2.0 THE BRIEF**

The Brief from the Client was limited to:

- Level One Inspection and Testing of the placement and compaction of fill materials in accordance with AS3798 2007 – “Guidelines on Earthworks for Commercial and Residential Developments”,
- Relative Density Control Testing in accordance with AS1289 – Testing of Soils for Engineering Purposes and at frequencies required in AS3798 Table 8.1.
- Logan City Council Project Specifications
- Notes on Premise Earthworks Drawings and Quality Assurance Documentation.

## **3.0 METHODOLOGY**

Earthworks Inspection and Testing was carried out on the stripped and exposed ground surfaces and during the placement and compaction of fill materials.

Field and laboratory testing included a walk over assessments of the existing ground conditions, observation of filling and compaction activities and field density testing using a nuclear soil moisture density gauge and Hilf compactions. All work was carried out in accordance with AS 3798 (Guidelines on Earthworks for Commercial and Residential Developments) and AS1289 (Testing of Soils for Engineering Purposes).

### **3.1 Stripped Surface Assessment**

The fill areas at The Site were observed to be stripped and cleared of visible organic matter, deleterious, loose and unsuitable materials to depths exposing suitable natural ground. Existing dams were dewatered, and sediments and water affected soils were removed to depths exposing competent natural soils

Materials exposed after stripping and clearing the site which formed the fill foundation can be broadly summarised as:



- Natural - Silty Sand (SM) – At least dense, fine to medium grained sands, traces of low plasticity clay, grey – brown and moist.
- Natural – Sandy Clay (CI) – Very stiff, medium plasticity, fine to medium grained sand, pale brown mottled orange and moist.
- Natural – Sandstone Rock (XW-DW) – Extremely weathered to distinctly weathered, medium strength, orange – yellow mottled brown – grey.

Following the stripped surface assessment of the fill areas, the fill foundation was approved for filling using the following process:

- Walk over assessments confirming that the competent ground was exposed.
- Proof roll testing using large sized truck carrying out multiple passes confirming no movement of the exposed natural foundation.

**Picture 2: View of the Stripped Surface Prior to Filling Operations**



### **3.2 Filling Operations**

Fill materials were sourced from onsite cuts, road box excavations, trench excavations and borrow areas to the North of The Site.

Materials used as fill can be broadly summarized as: -

- Clayey Sand (SC), fine to coarse sand, medium plasticity fines, with fine to course gravel, yellow brown and moist.
- Gravelly Sandy Clay (CI), medium plasticity fines, fine to coarse sand, fine to course gravel, yellow - brown and moist.

The dam once dewatered and cleared, it was filled with coarse sandstone rock. The Rock was confined to 3m below the finished earthworks level, rock was placed in layers not exceeding 500mm and compacted using the plant detailed below.

Placement and compaction of the fill materials was carried out using the following plant:

- D6, D8, D10 and D11 Dozers
- Excavators
- Pad foot Rollers
- Scrapers
- Articulated Water Trucks
- Body Trucks
- Skid Steer Loader
- Graders
- Articulated Dump Trucks
- 825 and 815 Compactors

The fill materials were moisture conditioned at the fill source and during placement to moisture contents suitable for compaction. Deleterious materials such as organics, sticks, roots and over size particles were sorted and removed during placement or were rejected for use. Occasional oversize particles including cobbles and boulders may be present in the deeper fill profile, however are not considered to affect the fill as a mass.

Placement of the fill materials was carried out in layers appropriate for the above plant and compacted using the above plant carrying out multiple passes.

Our representative observed the filling process as described above and was assessed to be consistent for the entire thickness of fill.

Field density tests and laboratory compactions were carried out on the fill materials in accordance with Table 5.1 and 8.1 of AS3798 2007 (Guidelines on Earthworks for Commercial and Residential Developments) and tested to AS1289 test methods (Testing of Soils for Engineering Purposes).

Testing achieved the required specification of 95% of the Hilt Density for fill supporting pavements and residential lots. .

Fill was required to be placed at moisture contents within the tolerance of -2% to +3% of the Optimum Moisture Content.

Due to construction complexities, a delay between placement of the fill and testing of the fill occurred. This resulted in some loss of moisture from the surficial layer of the fill due to natural drying processes. Based on the visual and tactile assessments of the fill material by the Morrison Geotechnic site representative at the time of placement, the fill was placed at moisture contents within the Moisture Content specification criteria.

Fill placed and compacted at measured density ratios less than 95% were tined, moisture conditioned and re-compacted until the required specification was achieved. Retesting was carried out using Random Stratified Location methods.

The Location of the field density tests are shown on the Site Plan contained in Appendix A. These test locations and levels were not obtained by survey and therefore should only be considered as approximate.



Picture 4: View of the Site During Construction



Picture 5: View of the Site During Construction





### 3.0 STATEMENT OF COMPLIANCE

Our representatives observed the relevant earthworks operations including the stripped surface, fill placement and compaction operations and carried out field density tests and laboratory compaction tests in accordance with the required standard (AS3798, AS1289) and Specification. Testing achieved the required specification of 95% Standard at the test locations.

It is confirmed that Level One Inspection and Testing has been carried out on the earthworks fill to form the residential Lots and embankments below subgrade. Based on the observations made by our Geotechnicians and the results of the field and laboratory tests, the placed and compacted fill at the above project has, as far as we have been able to assess, been constructed in general accordance with the intent of AS3798 and the Specifications.

The fill can be deemed to be “controlled” in accordance with AS2870.

### 4.0 EXCLUSIONS

This statement does not include any top soil, which may be placed for use as dressing, trench backfill or any other subsequent earthworks after 20<sup>th</sup> November 2018.

Assessments of material quality such as soaked CBR and site classifications are excluded from this commission.

Our on-site attendance specifically excludes assessments of fill material quality and engineering properties that are outside the requirements of AS3798 – 2007.

Footings and ground slabs for any structures constructed over natural soils or controlled fill should be designed to accommodate the characteristic ground surface movements and settlement potential.

Assessments of these design parameters are beyond the scope of this Report.

### 5.0 LIMITATIONS

This Report has been prepared by Morrison Geotechnic Pty Ltd (**Morrison Geotechnic**), and may include contributions from Morrison Geotechnic’s officers and employees, sub-contractors, sub-consultants or agents (**Contributors**).

This Report is for the sole benefit and use of Shadforths Civil Pty Ltd (**Client**), its designers, clients and relevant statutory authorities for the sole purpose of providing geotechnical advice and recommendations in respect of the Everleigh Precinct 1.4 Subdivision Development, Teviot Road, Greenbank (**Project**). The Report is only intended to address those issues expressly described in the Brief/ Work Instructions in this Report.

This Report should not be used or relied upon for any other purpose without Morrison Geotechnic’s prior written consent. Morrison Geotechnic and the Contributors do not accept any responsibility or liability in any way whatsoever for the use or reliance of this Report by anyone other than Shadforth Civil Pty Ltd (**Client**), its designers, its clients and relevant statutory authorities or by anyone else for any purpose other than that for which it has been prepared.

Except with Morrison Geotechnic’s prior written consent, this Report may not be:

- (a) released to any other party, whether in whole or in part (other than to the Client’s officers, employees, advisers, designers, clients and relevant statutory authorities);
- (b) used or relied upon by any other party.

Morrison Geotechnic and the Contributors, do not accept any liability or responsibility whatsoever for, or in respect of, any use or reliance upon this Report by any other party. Morrison Geotechnic is not obliged to enter into discussions with any third party in respect of this Report.

The information (including technical information and information obtained through discussions) on which this report is based has been provided by the Client and third parties. Morrison Geotechnic and the Contributors:

- (a) have relied upon and presumed the accuracy of this information;
- (b) have not verified the accuracy or reliability of this information (other than as expressly stated in this Report);
- (c) have not made any independent investigations or enquiries in respect of those matters of which it has no actual knowledge at the time of giving this Report to the Client; and
- (d) make no warranty or guarantee, expressed or implied, as to the accuracy or reliability of this information.

Morrison Geotechnic and the Contributors do not accept responsibility or liability for any incorrect assumptions related to this Report. For the avoidance of doubt, this Report:

- (a) is not an environmental, contamination or hazardous materials assessment; may be invalid, incomplete or inaccurate (including errors in the scope of work, investigation methodology, observations, opinions and advice) where the information provided to Morrison Geotechnic was invalid, incomplete or inaccurate;
- (b) is limited to observations of those parts of the site described in Section 1.0.

No warranty or guarantee, whether express or implied, is made in respect of the geotechnical data, information, advice, opinions and recommendations present in this Report.

If further information becomes available, or additional assumptions need to be made, Morrison Geotechnic reserves its right to amend this Report.

If you have any queries regarding the above, please contact our Brisbane office.

Yours faithfully



**LIAM McDOWALL**

For and on behalf of  
**MORRISON GEOTECHNIC PTY LIMITED**

**ATTACHMENTS:**

- Appendix A – Site Plans Showing Test Locations
- Appendix B – Laboratory Test Results Reports
- Brochure – “Important Information About Your Geotechnical Report”

# **APPENDIX A**

**Site Plan  
Test Locations**





• FOR TYPICAL SECTIONS AND NOTES REFER TO DRAWING NO. C202 - EARTHWORKS NOTES AND DETAILS.  
 • REFER TO DRAWING NO. C200 FOR LEGEND.

# MORRISON GEOTECHNIC PTY LTD

ABN: 51 009 878 899

Unit 1/35 Limestone St, Darra 4076 Ph: 3279 0900  
 Email: brisbanelab@morrisongeo.com.au Fax: 3279 0955

Engineers: D.Riley, J. Daly  
 D.Dragun, & S.Wynne  
 Geologists: L.Bexley & R.Howchin  
 Laboratory: M.Morrison

## LEGEND

- ▼ RL 50.00 - 54.99
- ▼ RL 55.00 - 59.99
- ▼ RL 60.00 - 64.99
- ▼ RL 65.00 - 69.99
- ▼ 4.0 - 4.99 Below Final Level
- Final Level

|                   |  |              |              |
|-------------------|--|--------------|--------------|
| Map Description : | <b>EARTHWORKS FIELD DENSITY TESTING - Level 1 Inspection</b> |              |              |
| Client :          | SHADFORTH'S CIVIL PTY LTD                                    |              |              |
| Project :         | <b>EVERLEIGH 1.2 - 1.4</b>                                   |              |              |
| Project No :      | DL18/267   | Drawing No : | DL18/267-01  |
|                   |  | Scale :      | Not to Scale |





# **APPENDIX B**

## **Test Certificates**



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 1</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>6/09/2018</b>                |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |                                       |                                       |                                       |  |
|--|---------------------------------------|---------------------------------------|---------------------------------------|--|
| Sample Number :                                  | 251570                                | 251571                                | 251572                                |  |
| Test Number :                                    | 1                                     | 2                                     | 3                                     |  |
| Sampling Method :                                | -                                     | -                                     | -                                     |  |
| Date Sampled :                                   | 21/08/2018                            | 21/08/2018                            | 21/08/2018                            |  |
| Date Tested :                                    | 21/08/2018                            | 21/08/2018                            | 21/08/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8648.000<br>N 31366.000<br>RL 52.26 | E 8648.000<br>N 31374.000<br>RL 52.23 | E 8647.000<br>N 31382.000<br>RL 52.21 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     |  |
| Field Moisture Content (%) :                     | 9.3                                   | 9.3                                   | 9.8                                   |  |
| Hilf MDR Number :                                | 251570                                | 251571                                | 251572                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 88                                    | 92.5                                  | 83                                    |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.094                                 | 2.060                                 | 2.105                                 |  |
| Optimum Moisture Content (%) :                   | 10.6                                  | 10.1                                  | 11.8                                  |  |
| Moisture Variation :                             | 1.2                                   | 0.8                                   | 2.0                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.155                                 | 2.167                                 | 2.168                                 |  |
| Hilf Density Ratio (%) :                         | <b>97.0</b>                           | <b>95.0</b>                           | <b>97.0</b>                           |  |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     | -                                     |  |
| Soil Description :                               | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  |  |
| Remarks :  | -                                     |                                       |                                       |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11






## Hilf Density Ratio Report

|   |  |
|---|--|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS SUPERVISION</b><br>Project Number : <b>DL18/267</b><br>Location: <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b> | Report Number: <b>DL18/267 - 2</b><br>Report Date : <b>6/09/2018</b><br>Order Number : <b>-</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b><br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 251631                                | 251632                                | 251633                                | 251634                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 4                                     | 5                                     | 6                                     | 7                                     |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 22/08/2018                            | 22/08/2018                            | 22/08/2018                            | 22/08/2018                            |
| Date Tested :                                    | 22/08/2018                            | 22/08/2018                            | 22/08/2018                            | 22/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8654.000<br>N 31441.000<br>RL 53.94 | E 8660.000<br>N 31449.000<br>RL 54.42 | E 8667.000<br>N 31456.000<br>RL 54.88 | E 8671.000<br>N 31462.000<br>RL 55.27 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 12.6                                  | 10.7                                  | 13.6                                  | 11.7                                  |
| Hilf MDR Number :                                | 251631                                | 251632                                | 251633                                | 251634                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 83                                    | 70.5                                  | 86                                    | 83                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 1.977                                 | 2.109                                 | 2.036                                 | 2.166                                 |
| Optimum Moisture Content (%) :                   | 15.2                                  | 15.2                                  | 15.9                                  | 14.1                                  |
| Moisture Variation :                             | 2.6                                   | 4.4                                   | 2.2                                   | 2.4                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.078                                 | 2.006                                 | 2.056                                 | 2.028                                 |
| Hilf Density Ratio (%) :                         | <b>95.0</b>                           | <b>105.0</b>                          | <b>99.0</b>                           | <b>107.0</b>                          |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  |
| Remarks :  | -                                     |                                       |                                       |                                       |

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>                 NATA Accreditation Number<br/>                 1162 / 1169</p> |
|---|--|



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 3</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>6/09/2018</b>                |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |                                       |  |  |
|--|---------------------------------------|--|--|
| Sample Number :                                  | 251635                                | 251636                                 |  |
| Test Number :                                    | 8                                     | 9                                      |  |
| Sampling Method :                                | -                                     | -                                      |  |
| Date Sampled :                                   | 22/08/2018                            | 22/08/2018                             |  |
| Date Tested :                                    | 22/08/2018                            | 22/08/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                     | -                                      |  |
| Sample Location :                                | E 8666.000<br>N 31442.000<br>RL 54.50 | E 8674.000<br>N 31450.000<br>RL 55.100 |  |
| Test Depth (mm) :                                | 150                                   | 150                                    |  |
| Layer Depth (mm) :                               | -                                     | -                                      |  |
| Maximum Size (mm) :                              | 19                                    | 19                                     |  |
| Oversize Wet (%) :                               | -                                     | -                                      |  |
| Oversize Dry (%) :                               | -                                     | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                      |  |
| Field Moisture Content (%) :                     | 9.7                                   | 13.0                                   |  |
| Hilf MDR Number :                                | 251635                                | 251636                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                              | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 69.5                                  | 81                                     |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.091                                 | 2.089                                  |  |
| Optimum Moisture Content (%) :                   | 13.9                                  | 16.0                                   |  |
| Moisture Variation :                             | 4.1                                   | 3.0                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.054                                 | 2.049                                  |  |
| Hilf Density Ratio (%) :                         | <b>102.0</b>                          | <b>102.0</b>                           |  |
| Minimum Specification :                          | 95                                    | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                             |  |
| Site Selection :                                 | -                                     | -                                      |  |
| Soil Description :                               | Gravelly Clayey SAND                  | Gravelly Clayey SAND                   |  |
| Remarks :  | -                                     |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



## Hilf Density Ratio Report

|   |  |
|---|--|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS SUPERVISION</b><br>Project Number : <b>DL18/267</b><br>Location: <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b> | Report Number: <b>DL18/267 - 4</b><br>Report Date : <b>6/09/2018</b><br>Order Number : <b>-</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b><br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 251725                                | 251726                                | 251727                                | 251728                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 10                                    | 11                                    | 12                                    | 13                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            |
| Date Tested :                                    | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8611.000<br>N 31417.000<br>RL 54.16 | E 8613.000<br>N 31425.000<br>RL 54.25 | E 8614.000<br>N 31433.000<br>RL 54.39 | E 8614.000<br>N 31440.000<br>RL 54.58 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 10.3                                  | 22.3                                  | 24.2                                  | 18.7                                  |
| Hilf MDR Number :                                | 251725                                | 251726                                | 251727                                | 251728                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 84                                    | 103                                   | 100                                   | 99.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 1.956                                 | 2.065                                 | 2.053                                 | 2.118                                 |
| Optimum Moisture Content (%) :                   | 12.3                                  | 21.7                                  | 24.2                                  | 18.8                                  |
| Moisture Variation :                             | 2.1                                   | -0.6                                  | 0.0                                   | 0.1                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 1.977                                 | 2.028                                 | 2.048                                 | 2.065                                 |
| Hilf Density Ratio (%) :                         | <b>99.0</b>                           | <b>102.0</b>                          | <b>100.0</b>                          | <b>102.5</b>                          |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS SUPERVISION<br><b>Project Number :</b> DL18/267<br><b>Location:</b> EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK | <b>Report Number:</b> DL18/267 - 5<br><b>Report Date :</b> 6/09/2018<br><b>Order Number :</b> -<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 251729                                | 251730                                | 251731                                | 251732                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 14                                    | 15                                    | 16                                    | 17                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            |
| Date Tested :                                    | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            | 23/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8648.000<br>N 31401.000<br>RL 53.23 | E 8648.000<br>N 31410.000<br>RL 53.30 | E 8649.000<br>N 31419.000<br>RL 53.37 | E 8649.000<br>N 31426.000<br>RL 53.67 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 12.2                                  | 14.6                                  | 14.1                                  | 11.0                                  |
| Hilf MDR Number :                                | 251729                                | 251730                                | 251731                                | 251732                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 100                                   | 99.5                                  | 99                                    | 98.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.049                                 | 2.032                                 | 2.045                                 | 2.083                                 |
| Optimum Moisture Content (%) :                   | 12.2                                  | 14.6                                  | 14.3                                  | 11.2                                  |
| Moisture Variation :                             | 0.0                                   | 0.0                                   | 0.1                                   | 0.1                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.028                                 | 2.089                                 | 2.067                                 | 2.076                                 |
| Hilf Density Ratio (%) :                         | <b>101.0</b>                          | <b>97.5</b>                           | <b>99.0</b>                           | <b>100.5</b>                          |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 6</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 251742                                | 251743                                | 251744                                | 251745                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 18                                    | 19                                    | 20                                    | 21                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            |
| Date Tested :                                    | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8595.000<br>N 31481.000<br>RL 55.87 | E 8600.000<br>N 31477.000<br>RL 55.77 | E 8606.000<br>N 31474.000<br>RL 55.75 | E 8611.000<br>N 31471.000<br>RL 55.61 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 11.5                                  | 11.6                                  | 12.0                                  | 10.5                                  |
| Hilf MDR Number :                                | 251742                                | 251743                                | 251744                                | 251745                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 88                                    | 88.5                                  | 101.5                                 | 98.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.056                                 | 2.083                                 | 2.086                                 | 2.111                                 |
| Optimum Moisture Content (%) :                   | 13.0                                  | 13.1                                  | 11.8                                  | 10.7                                  |
| Moisture Variation :                             | 1.6                                   | 1.4                                   | -0.1                                  | 0.2                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.132                                 | 2.123                                 | 2.153                                 | 2.166                                 |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                           | <b>98.0</b>                           | <b>97.0</b>                           | <b>97.5</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 7</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 251746                                | 251747                                | 251748                                | 251749                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 22                                    | 23                                    | 24                                    | 25                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            |
| Date Tested :                                    | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            | 24/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8634.000<br>N 31434.000<br>RL 54.82 | E 8636.000<br>N 31441.000<br>RL 54.84 | E 8637.000<br>N 31446.000<br>RL 54.94 | E 8639.000<br>N 31454.000<br>RL 55.33 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 11.4                                  | 11.1                                  | 10.6                                  | 11.6                                  |
| Hilf MDR Number :                                | 251746                                | 251747                                | 251748                                | 251749                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 92.5                                  | 83.5                                  | 87.5                                  | 88                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.067                                 | 2.081                                 | 2.061                                 | 2.075                                 |
| Optimum Moisture Content (%) :                   | 12.3                                  | 13.3                                  | 12.1                                  | 13.2                                  |
| Moisture Variation :                             | 0.9                                   | 2.2                                   | 1.6                                   | 1.6                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.115                                 | 2.079                                 | 2.130                                 | 2.123                                 |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                           | <b>100.0</b>                          | <b>97.0</b>                           | <b>97.5</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11




## Hilf Density Ratio Report

|   |  |
|---|--|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS SUPERVISION</b><br>Project Number : <b>DL18/267</b><br>Location: <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b> | Report Number: <b>DL18/267 - 8</b><br>Report Date : <b>10/09/2018</b><br>Order Number : <b>361299</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b><br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 251840                                | 251841                                | 251842                                | 251843                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 26                                    | 27                                    | 28                                    | 29                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 25/08/2018                            | 25/08/2018                            | 25/08/2018                            | 25/08/2018                            |
| Date Tested :                                    | 25/08/2018                            | 25/08/2018                            | 25/08/2018                            | 25/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8609.000<br>N 31448.000<br>RL 55.66 | E 8613.000<br>N 31455.000<br>RL 55.65 | E 8615.000<br>N 31459.000<br>RL 55.63 | E 8618.000<br>N 31465.000<br>RL 55.80 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | 12                                    | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | 2.115                                 | -                                     |
| Field Moisture Content (%) :                     | 10.4                                  | 14.5                                  | 10.7                                  | 13.8                                  |
| Hilf MDR Number :                                | 251840                                | 251841                                | 251842                                | 251843                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 79.5                                  | 102                                   | 84.5                                  | 103                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.055                                 | 2.035                                 | 2.116                                 | 2.039                                 |
| Optimum Moisture Content (%) :                   | 13.0                                  | 14.2                                  | 12.7                                  | 13.4                                  |
| Moisture Variation :                             | 2.7                                   | -0.3                                  | 2.0                                   | -0.3                                  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.051                                 | 2.127                                 | 2.089*                                | 2.123                                 |
| Hilf Density Ratio (%) :                         | <b>100.0</b>                          | <b>95.5</b>                           | <b>101.5</b>                          | <b>96.0</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  | Gravelly Clayey SAND                  |
| Remarks :  | -                                     |                                       |                                       |                                       |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|






## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS SUPERVISION<br><b>Project Number :</b> DL18/267<br><b>Location:</b> EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK | <b>Report Number:</b> DL18/267 - 9<br><b>Report Date :</b> 10/09/2018<br><b>Order Number :</b> 361299<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 251858                                | 251859                                | 251860                                 | 251861                                 |
|--|---------------------------------------|---------------------------------------|--|--|
| Test Number :                                    | 30                                    | 31                                    | 32                                     | 33                                     |
| Sampling Method :                                | -                                     | -                                     | -                                      | -                                      |
| Date Sampled :                                   | 27/08/2018                            | 27/08/2018                            | 27/08/2018                             | 27/08/2018                             |
| Date Tested :                                    | 27/08/2018                            | 27/08/2018                            | 27/08/2018                             | 27/08/2018                             |
| Material Type :                                  | General Fill                          | General Fill                          | General Fill                           | General Fill                           |
| Material Source :                                | On Site                               | On Site                               | On Site                                | On Site                                |
| Lot Number :                                     | -                                     | -                                     | -                                      | -                                      |
| Sample Location :                                | E 8599.000<br>N 31485.000<br>RL 56.76 | E 8587.000<br>N 31500.000<br>RL 57.34 | E 8616.000<br>N 31409.000<br>RL 55.000 | E 8615.000<br>N 31421.000<br>RL 55.110 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                     | 11                                    | -                                      | 11                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | 2.047                                 | -                                      | 2.055                                  |
| Field Moisture Content (%) :                     | 12.4                                  | 13.2                                  | 13.3                                   | 11.2                                   |
| Hilf MDR Number :                                | 251858                                | 251859                                | 251860                                 | 251861                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 85.5                                  | 101                                   | 101.5                                  | 100.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.061                                 | 2.104                                 | 2.091                                  | 2.147                                  |
| Optimum Moisture Content (%) :                   | 14.5                                  | 13.0                                  | 13.1                                   | 11.1                                   |
| Moisture Variation :                             | 2.2                                   | -0.1                                  | -0.2                                   | -0.1                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 1.992                                 | 2.141*                                | 2.172                                  | 2.162*                                 |
| Hilf Density Ratio (%) :                         | <b>103.5</b>                          | <b>98.5</b>                           | <b>96.5</b>                            | <b>99.5</b>                            |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                     | -                                     | -                                      | -                                      |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    |
| Remarks :  | -                                     |                                       |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 10</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 251862                                | 251863                                | 251864                                | 251865                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 34                                    | 35                                    | 36                                    | 37                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 27/08/2018                            | 27/08/2018                            | 27/08/2018                            | 27/08/2018                            |
| Date Tested :                                    | 27/08/2018                            | 27/08/2018                            | 27/08/2018                            | 27/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8601.000<br>N 31501.000<br>RL 57.33 | E 8601.000<br>N 31509.000<br>RL 57.59 | E 8600.000<br>N 31516.000<br>RL 58.00 | E 8600.000<br>N 31525.000<br>RL 58.75 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | 12                                    | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | 2.098                                 | -                                     |
| Field Moisture Content (%) :                     | 8.8                                   | 11.5                                  | 12.0                                  | 13.4                                  |
| Hilf MDR Number :                                | 251862                                | 251863                                | 251864                                | 251865                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 79.5                                  | 89.5                                  | 101                                   | 97.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.069                                 | 2.097                                 | 2.110                                 | 2.061                                 |
| Optimum Moisture Content (%) :                   | 11.1                                  | 12.8                                  | 11.9                                  | 13.8                                  |
| Moisture Variation :                             | 2.3                                   | 1.3                                   | -0.1                                  | 0.3                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.109                                 | 2.128                                 | 2.145*                                | 2.094                                 |
| Hilf Density Ratio (%) :                         | <b>98.0</b>                           | <b>98.5</b>                           | <b>98.5</b>                           | <b>98.5</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 11</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 251910                                | 251911                                | 251912                                | 251913                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 38                                    | 39                                    | 40                                    | 41                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 28/08/2018                            | 28/08/2018                            | 28/08/2018                            | 28/08/2018                            |
| Date Tested :                                    | 28/08/2018                            | 28/08/2018                            | 28/08/2018                            | 28/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8601.000<br>N 31422.000<br>RL 55.35 | E 8600.000<br>N 31432.000<br>RL 55.48 | E 8599.000<br>N 31451.000<br>RL 56.04 | E 8603.000<br>N 31424.000<br>RL 55.53 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | 8                                     | 7                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | 2.377                                 | 2.340                                 |
| Field Moisture Content (%) :                     | 11.4                                  | 13.9                                  | 59.1                                  | 13.4                                  |
| Hilf MDR Number :                                | 251910                                | 251911                                | 251912                                | 251913                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 76.5                                  | 97                                    | 99                                    | 91.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.068                                 | 2.080                                 | 2.116                                 | 2.102                                 |
| Optimum Moisture Content (%) :                   | 14.9                                  | 14.3                                  | 59.6                                  | 14.6                                  |
| Moisture Variation :                             | 3.5                                   | 0.5                                   | 0.3                                   | 1.2                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.038                                 | 2.110                                 | 2.135*                                | 2.091*                                |
| Hilf Density Ratio (%) :                         | <b>101.5</b>                          | <b>98.5</b>                           | <b>99.0</b>                           | <b>100.5</b>                          |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 12</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |                                       |                                       |  |
|--|---------------------------------------|---------------------------------------|--|
| Sample Number :                                  | 251914                                | 251915                                |  |
| Test Number :                                    | 42                                    | 43                                    |  |
| Sampling Method :                                | -                                     | -                                     |  |
| Date Sampled :                                   | 28/08/2018                            | 28/08/2018                            |  |
| Date Tested :                                    | 28/08/2018                            | 28/08/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8603.000<br>N 31432.000<br>RL 55.65 | E 8602.000<br>N 31439.000<br>RL 55.89 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | -                                     | 8                                     |  |
| Oversize Dry (%) :                               | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | 2.377                                 |  |
| Field Moisture Content (%) :                     | 11.7                                  | 15.6                                  |  |
| Hilf MDR Number :                                | 251914                                | 251915                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 84                                    | 100.5                                 |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.089                                 | 2.142                                 |  |
| Optimum Moisture Content (%) :                   | 14.0                                  | 15.5                                  |  |
| Moisture Variation :                             | 2.2                                   | -0.1                                  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.059                                 | 2.136*                                |  |
| Hilf Density Ratio (%) :                         | <b>101.5</b>                          | <b>100.5</b>                          |  |
| Minimum Specification :                          | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     |  |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |  |
| Remarks :  | -                                     |                                       |  |

\* - denotes adjusted for oversize



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 13</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 252000                                | 252001                                | 252002                                | 252003                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 44                                    | 45                                    | 46                                    | 47                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 30/08/2018                            | 30/08/2018                            | 30/08/2018                            | 30/08/2018                            |
| Date Tested :                                    | 30/08/2018                            | 30/08/2018                            | 30/08/2018                            | 30/08/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8584.000<br>N 31530.000<br>RL 59.50 | E 8581.000<br>N 31537.000<br>RL 60.00 | E 8578.000<br>N 31546.000<br>RL 60.54 | E 8604.000<br>N 31413.000<br>RL 55.47 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 11.8                                  | 12.5                                  | 10.6                                  | 13.8                                  |
| Hilf MDR Number :                                | 252000                                | 252001                                | 252002                                | 252003                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 86                                    | 101.5                                 | 84                                    | 95                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.115                                 | 2.117                                 | 2.074                                 | 2.116                                 |
| Optimum Moisture Content (%) :                   | 13.7                                  | 12.3                                  | 12.6                                  | 14.5                                  |
| Moisture Variation :                             | 1.9                                   | -0.1                                  | 2.0                                   | 0.7                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.100                                 | 2.118                                 | 2.097                                 | 2.081                                 |
| Hilf Density Ratio (%) :                         | <b>100.5</b>                          | <b>100.0</b>                          | <b>99.0</b>                           | <b>101.5</b>                          |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 14</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |                                       |                                       |  |
|--|---------------------------------------|---------------------------------------|--|
| Sample Number :                                  | 252004                                | 252005                                |  |
| Test Number :                                    | 48                                    | 49                                    |  |
| Sampling Method :                                | -                                     | -                                     |  |
| Date Sampled :                                   | 30/08/2018                            | 30/08/2018                            |  |
| Date Tested :                                    | 30/08/2018                            | 30/08/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8604.000<br>N 31423.000<br>RL 55.46 | E 8603.000<br>N 31430.000<br>RL 55.55 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | -                                     | -                                     |  |
| Oversize Dry (%) :                               | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     |  |
| Field Moisture Content (%) :                     | 8.1                                   | 13.6                                  |  |
| Hilf MDR Number :                                | 252004                                | 252005                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 67                                    | 97.5                                  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.056                                 | 2.086                                 |  |
| Optimum Moisture Content (%) :                   | 12.1                                  | 13.9                                  |  |
| Moisture Variation :                             | 4.0                                   | 0.3                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.074                                 | 2.092                                 |  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>                           | <b>99.5</b>                           |  |
| Minimum Specification :                          | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     |  |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |  |
| Remarks :  | -                                     |                                       |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 15</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 252110   | 252111                                     | 252112                                     |  |
|--|--|--|--|--|
| Test Number :                                    | 50   | 51   | 52   |  |
| Sampling Method :                                | -  | -  | -  |  |
| Date Sampled :                                   | 31/08/2018   | 31/08/2018                                 | 31/08/2018                                 |  |
| Date Tested :                                    | 31/08/2018   | 31/08/2018                                 | 31/08/2018                                 |  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>                        | <b>General Fill</b>                        |  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>                             | <b>On Site</b>                             |  |
| Lot Number :                                     | -  | -  | -  |  |
| Sample Location :                                | E 8627.000<br>N 31436.000<br>RL 55.55<br>-   | E 8631.000<br>N 31444.000<br>RL 55.71<br>- | E 8635.000<br>N 31450.000<br>RL 55.85<br>- |  |
| Test Depth (mm) :                                | 150  | 150  | 150  |  |
| Layer Depth (mm) :                               | -  | -  | -  |  |
| Maximum Size (mm) :                              | 19   | 19   | 19   |  |
| Oversize Wet (%) :                               | -  | -  | -  |  |
| Oversize Dry (%) :                               | -  | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  |  |
| Field Moisture Content (%) :                     | 10.7   | 10.1                                       | 9.4  |  |
| Hilf MDR Number :                                | 252110   | 252111                                     | 252112                                     |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                       | AS1289.5.1.1 & 5.7.1                       |  |
| Compactive Effort :                              | Standard   | Standard                                   | Standard                                   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                       | AS1289.5.8.1 & 5.7.1                       |  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1                               | AS1289.2.1.1                               |  |
| Moisture Ratio (%) :                             | 86   | 81   | 79.5                                       |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.180  | 2.123                                      | 2.146                                      |  |
| Optimum Moisture Content (%) :                   | 12.4   | 12.5                                       | 11.8                                       |  |
| Moisture Variation :                             | 1.8  | 2.4  | 2.5  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.047  | 2.067                                      | 2.053                                      |  |
| Hilf Density Ratio (%) :                         | <b>106.5</b>   | <b>102.5</b>                               | <b>104.5</b>                               |  |
| Minimum Specification :                          | 95   | 95   | 95   |  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%                                 | -2% to +3%                                 |  |
| Site Selection :                                 | -  | -  | -  |  |
| Soil Description :                               | Gravelly Sandy CLAY  | Gravelly Sandy CLAY                        | Gravelly Sandy CLAY                        |  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 16</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 252121   | 252122                                 | 252123                                |  |
|--|--|--|---------------------------------------|--|
| Test Number :                                    | 53   | 54                                     | 55                                    |  |
| Sampling Method :                                | -  | -                                      | -                                     |  |
| Date Sampled :                                   | 01/09/2018   | 01/09/2018                             | 01/09/2018                            |  |
| Date Tested :                                    | 01/09/2018   | 01/09/2018                             | 01/09/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                                  | <b>General Fill</b>                    | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                                       | <b>On Site</b>                         | <b>On Site</b>                        |  |
| Lot Number :                                     | -  | -                                      | -                                     |  |
| Sample Location :                                | E 8517.000<br>N 31511.000<br>RL 60.49<br>Final Level | E 8535.000<br>N 31465.000<br>RL 58.630 | E 8538.380<br>N 31475.000<br>RL 58.84 |  |
| Test Depth (mm) :                                | 150  | 150                                    | 150                                   |  |
| Layer Depth (mm) :                               | -  | -                                      | -                                     |  |
| Maximum Size (mm) :                              | 19   | 19                                     | 19                                    |  |
| Oversize Wet (%) :                               | -  | -                                      | -                                     |  |
| Oversize Dry (%) :                               | -  | -                                      | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -                                      | -                                     |  |
| Field Moisture Content (%) :                     | 13.1   | 11.4                                   | 10.4                                  |  |
| Hilf MDR Number :                                | 252121   | 252122                                 | 252123                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                 | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard   | Standard                               | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                 | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1                           | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 88   | 95.5                                   | 98                                    |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.074  | 2.111                                  | 2.099                                 |  |
| Optimum Moisture Content (%) :                   | 14.8   | 12.0                                   | 10.6                                  |  |
| Moisture Variation :                             | 1.7  | 0.6                                    | 0.2                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 1.943  | 2.009                                  | 2.039                                 |  |
| Hilf Density Ratio (%) :                         | <b>106.5</b>   | <b>105.0</b>                           | <b>103.0</b>                          |  |
| Minimum Specification :                          | 95   | 95                                     | 95                                    |  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%                             | -2% to +3%                            |  |
| Site Selection :                                 | -  | -                                      | -                                     |  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY                             | Sandy CLAY                            |  |
| Remarks :  | -  |  |                                       |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 17</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 252127                                     | 252128                                     | 252129                                     |  |
| Test Number :                                    | 56   | 57   | 58   |  |
| Sampling Method :                                | -  | -  | -  |  |
| Date Sampled :                                   | 03/09/2018                                 | 03/09/2018                                 | 03/09/2018                                 |  |
| Date Tested :                                    | 03/09/2018                                 | 03/09/2018                                 | 03/09/2018                                 |  |
| Material Type :                                  | <b>General Fill</b>                        | <b>General Fill</b>                        | <b>General Fill</b>                        |  |
| Material Source :                                | <b>On Site</b>                             | <b>On Site</b>                             | <b>On Site</b>                             |  |
| Lot Number :                                     | -  | -  | -  |  |
| Sample Location :                                | E 8704.000<br>N 31436.000<br>RL 54.40<br>- | E 8701.000<br>N 31441.000<br>RL 54.52<br>- | E 8696.000<br>N 31447.540<br>RL 55.25<br>- |  |
| Test Depth (mm) :                                | 150  | 150  | 150  |  |
| Layer Depth (mm) :                               | -  | -  | -  |  |
| Maximum Size (mm) :                              | 19   | 19   | 19   |  |
| Oversize Wet (%) :                               | -  | -  | -  |  |
| Oversize Dry (%) :                               | -  | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  |  |
| Field Moisture Content (%) :                     | 13.7                                       | 13.6                                       | 14.1                                       |  |
| Hilf MDR Number :                                | 252127                                     | 252128                                     | 252129                                     |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                       | AS1289.5.1.1 & 5.7.1                       | AS1289.5.1.1 & 5.7.1                       |  |
| Compactive Effort :                              | Standard                                   | Standard                                   | Standard                                   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                       | AS1289.5.8.1 & 5.7.1                       | AS1289.5.8.1 & 5.7.1                       |  |
| Moisture Method :                                | AS1289.2.1.1                               | AS1289.2.1.1                               | AS1289.2.1.1                               |  |
| Moisture Ratio (%) :                             | 88.5                                       | 95   | 94.5                                       |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.051                                      | 2.124                                      | 2.137                                      |  |
| Optimum Moisture Content (%) :                   | 15.4                                       | 14.3                                       | 14.9                                       |  |
| Moisture Variation :                             | 1.7  | 0.7  | 0.8  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.065                                      | 2.126                                      | 2.109                                      |  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                                | <b>100.0</b>                               | <b>101.5</b>                               |  |
| Minimum Specification :                          | 95   | 95   | 95   |  |
| Moisture Specification :                         | -  | -  | -  |  |
| Site Selection :                                 | -  | -  | -  |  |
| Soil Description :                               | Gravelly Sandy CLAY                        | Gravelly Sandy CLAY                        | Gravelly Sandy CLAY                        |  |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 18</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 252196                                     | 252197                                     | 252198                                     |  |
| Test Number :                                    | 59   | 60   | 61   |  |
| Sampling Method :                                | -  | -  | -  |  |
| Date Sampled :                                   | 04/09/2018                                 | 04/09/2018                                 | 04/09/2018                                 |  |
| Date Tested :                                    | 04/09/2018                                 | 04/09/2018                                 | 04/09/2018                                 |  |
| Material Type :                                  | <b>General Fill</b>                        | <b>General Fill</b>                        | <b>General Fill</b>                        |  |
| Material Source :                                | <b>On Site</b>                             | <b>On Site</b>                             | <b>On Site</b>                             |  |
| Lot Number :                                     | -  | -  | -  |  |
| Sample Location :                                | E 8540.000<br>N 31427.000<br>RL 58.27<br>- | E 8542.000<br>N 31420.000<br>RL 58.13<br>- | E 8544.000<br>N 31414.000<br>RL 58.14<br>- |  |
| Test Depth (mm) :                                | 150  | 150  | 150  |  |
| Layer Depth (mm) :                               | -  | -  | -  |  |
| Maximum Size (mm) :                              | 19   | 19   | 19   |  |
| Oversize Wet (%) :                               | -  | -  | -  |  |
| Oversize Dry (%) :                               | -  | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  |  |
| Field Moisture Content (%) :                     | 9.5  | 10.8                                       | 9.6  |  |
| Hilf MDR Number :                                | 252196                                     | 252197                                     | 252198                                     |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                       | AS1289.5.1.1 & 5.7.1                       | AS1289.5.1.1 & 5.7.1                       |  |
| Compactive Effort :                              | Standard                                   | Standard                                   | Standard                                   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                       | AS1289.5.8.1 & 5.7.1                       | AS1289.5.8.1 & 5.7.1                       |  |
| Moisture Method :                                | AS1289.2.1.1                               | AS1289.2.1.1                               | AS1289.2.1.1                               |  |
| Moisture Ratio (%) :                             | 82   | 84.5                                       | 83   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.058                                      | 2.055                                      | 2.074                                      |  |
| Optimum Moisture Content (%) :                   | 11.6                                       | 12.8                                       | 11.6                                       |  |
| Moisture Variation :                             | 2.1  | 2.0  | 2.0  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.092                                      | 2.132                                      | 2.085                                      |  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>                                | <b>96.5</b>                                | <b>99.5</b>                                |  |
| Minimum Specification :                          | 95   | 95   | 95   |  |
| Moisture Specification :                         | -2% to +3%                                 | -2% to +3%                                 | -2% to +3%                                 |  |
| Site Selection :                                 | -  | -  | -  |  |
| Soil Description :                               | Gravelly Sandy CLAY                        | Gravelly Sandy CLAY                        | Gravelly Sandy CLAY                        |  |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 19</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>13/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | <b>361299</b>                   |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |  |                                       |                                       |
|--|--|---------------------------------------|---------------------------------------|
| Sample Number :                                  | 252286                                   | 252287                                | 252288                                |
| Test Number :                                    | 62                                       | 63                                    | 64                                    |
| Sampling Method :                                | -  | -                                     | -                                     |
| Date Sampled :                                   | 05/09/2018                               | 05/09/2018                            | 05/09/2018                            |
| Date Tested :                                    | 05/09/2018                               | 05/09/2018                            | 05/09/2018                            |
| Material Type :                                  | <b>General Fill</b>                      | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                           | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -  | -                                     | -                                     |
| Sample Location :                                | E 8588.000<br>N 31380.000<br>Final Level | E 8602.000<br>N 31517.000<br>RL 59.05 | E 8602.000<br>N 31525.000<br>RL 59.50 |
| Test Depth (mm) :                                | 150                                      | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -  | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                       | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -  | -                                     | 7                                     |
| Oversize Dry (%) :                               | -  | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -                                     | 2.405                                 |
| Field Moisture Content (%) :                     | 11.0                                     | 10.9                                  | 11.2                                  |
| Hilf MDR Number :                                | 252286                                   | 252287                                | 252288                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                                 | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.4                             | AS1289.2.1.4                          | AS1289.2.1.4                          |
| Moisture Ratio (%) :                             | 84                                       | 102                                   | 103.5                                 |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.078                                    | 2.099                                 | 2.125                                 |
| Optimum Moisture Content (%) :                   | 13.1                                     | 10.7                                  | 10.8                                  |
| Moisture Variation :                             | 2.1                                      | -0.2                                  | -0.5                                  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.087                                    | 2.183                                 | 2.18*                                 |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                              | <b>96.0</b>                           | <b>97.5</b>                           |
| Minimum Specification :                          | 95                                       | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                               | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -  | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                      | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -  |                                       |                                       |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|---|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 20</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>28/09/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 252971                                | 252972                                | 252973                                | 252974                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 65                                    | 66                                    | 67                                    | 68                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 20/09/2018                            | 20/09/2018                            | 20/09/2018                            | 20/09/2018                            |
| Date Tested :                                    | 20/09/2018                            | 20/09/2018                            | 20/09/2018                            | 20/09/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8709.500<br>N 31384.800<br>RL 51.19 | E 8707.000<br>N 31401.300<br>RL 52.11 | E 8687.000<br>N 31409.000<br>RL 52.55 | E 8690.300<br>N 31419.000<br>RL 53.35 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 8.3                                   | 8.3                                   | 8.4                                   | 8.2                                   |
| Hilf MDR Number :                                | 252971                                | 252972                                | 252973                                | 252974                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 102.5                                 | 104                                   | 103                                   | 101.5                                 |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.086                                 | 2.107                                 | 2.135                                 | 2.133                                 |
| Optimum Moisture Content (%) :                   | 8.1                                   | 8.0                                   | 8.2                                   | 8.1                                   |
| Moisture Variation :                             | -0.2                                  | -0.3                                  | -0.2                                  | -0.1                                  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.117                                 | 2.147                                 | 2.098                                 | 2.105                                 |
| Hilf Density Ratio (%) :                         | <b>98.5</b>                           | <b>98.0</b>                           | <b>102.0</b>                          | <b>101.5</b>                          |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | + or - 2%                             | + or - 2%                             | + or - 2%                             | + or - 2%                             |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 21</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>05/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 253029                                | 253030                                | 253031                                |  |
|--|---------------------------------------|---------------------------------------|---------------------------------------|--|
| Test Number :                                    | 69                                    | 70                                    | 71                                    |  |
| Sampling Method :                                | -                                     | -                                     | -                                     |  |
| Date Sampled :                                   | 21/09/2018                            | 21/09/2018                            | 21/09/2018                            |  |
| Date Tested :                                    | 21/09/2018                            | 21/09/2018                            | 21/09/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8634.000<br>N 31422.000<br>RL 55.45 | E 8608.000<br>N 31539.000<br>RL 60.40 | E 8608.000<br>N 31549.000<br>RL 60.80 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     |  |
| Field Moisture Content (%) :                     | 9.0                                   | 5.9                                   | 10.2                                  |  |
| Hilf MDR Number :                                | 253029                                | 253030                                | 253031                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 82                                    | 75                                    | 89                                    |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.130                                 | 2.188                                 | 2.145                                 |  |
| Optimum Moisture Content (%) :                   | 11.0                                  | 7.8                                   | 11.4                                  |  |
| Moisture Variation :                             | 2.0                                   | 2.0                                   | 1.2                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.134                                 | 2.149                                 | 2.165                                 |  |
| Hilf Density Ratio (%) :                         | <b>100.0</b>                          | <b>102.0</b>                          | <b>99.0</b>                           |  |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     | -                                     |  |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |  |
| Remarks :  | -                                     |                                       |                                       |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 22</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>05/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 253131                                | 253132                                | 253133                                | 253134                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 72                                    | 73                                    | 74                                    | 75                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 25/09/2018                            | 25/09/2018                            | 25/09/2018                            | 25/09/2018                            |
| Date Tested :                                    | 25/09/2018                            | 25/09/2018                            | 25/09/2018                            | 25/09/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8717.000<br>N 31427.000<br>RL 54.29 | E 8728.000<br>N 31415.000<br>RL 54.29 | E 8722.000<br>N 31421.000<br>RL 54.41 | E 8594.000<br>N 31440.000<br>RL 57.06 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 9.6                                   | 10.0                                  | 9.8                                   | 10.4                                  |
| Hilf MDR Number :                                | 253131                                | 253132                                | 253133                                | 253134                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.4                          | AS1289.2.1.4                          | AS1289.2.1.4                          | AS1289.2.1.4                          |
| Moisture Ratio (%) :                             | 99                                    | 96.5                                  | 97.5                                  | 99                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.063                                 | 2.144                                 | 2.085                                 | 2.099                                 |
| Optimum Moisture Content (%) :                   | 9.7                                   | 10.4                                  | 10.1                                  | 10.5                                  |
| Moisture Variation :                             | 0.1                                   | 0.3                                   | 0.2                                   | 0.1                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.140                                 | 2.115                                 | 2.130                                 | 2.158                                 |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                           | <b>101.5</b>                          | <b>98.0</b>                           | <b>97.5</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 23</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>05/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 253135                                 | 253136                                 |  |
| Test Number :                                    | 76                                     | 77                                     |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 25/09/2018                             | 25/09/2018                             |  |
| Date Tested :                                    | 25/09/2018                             | 25/09/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 8512.000<br>N 31509.000<br>RL 60.460 | E 8509.000<br>N 31528.000<br>RL 61.120 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 6.1                                    | 7.7                                    |  |
| Hilf MDR Number :                                | 253135                                 | 253136                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.4                           | AS1289.2.1.4                           |  |
| Moisture Ratio (%) :                             | 80                                     | 83.5                                   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.079                                  | 2.082                                  |  |
| Optimum Moisture Content (%) :                   | 7.6                                    | 9.2                                    |  |
| Moisture Variation :                             | 1.7                                    | 1.6                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.124                                  | 2.083                                  |  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>                            | <b>100.0</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 24</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>05/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 253204                                | 253205                                | 253206                                |  |
|--|---------------------------------------|---------------------------------------|---------------------------------------|--|
| Test Number :                                    | 78                                    | 79                                    | 80                                    |  |
| Sampling Method :                                | -                                     | -                                     | -                                     |  |
| Date Sampled :                                   | 26/09/2018                            | 26/09/2018                            | 26/09/2018                            |  |
| Date Tested :                                    | 26/09/2018                            | 26/09/2018                            | 26/09/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8665.000<br>N 31396.000<br>RL 52.65 | E 8665.000<br>N 31388.000<br>RL 52.22 | E 8665.000<br>N 31380.000<br>RL 51.60 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     |  |
| Field Moisture Content (%) :                     | 10.7                                  | 11.0                                  | 10.7                                  |  |
| Hilf MDR Number :                                | 253204                                | 253205                                | 253206                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 99.5                                  | 98.5                                  | 99                                    |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.097                                 | 2.097                                 | 2.076                                 |  |
| Optimum Moisture Content (%) :                   | 10.8                                  | 11.2                                  | 10.8                                  |  |
| Moisture Variation :                             | 0.1                                   | 0.1                                   | 0.1                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.169                                 | 2.164                                 | 2.159                                 |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                           | <b>97.0</b>                           | <b>96.0</b>                           |  |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     | -                                     |  |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |  |
| Remarks :  | -                                     |                                       |                                       |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 25</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 253269                                | 253270                                | 253271                                 | 253272                                |
|--|---------------------------------------|---------------------------------------|--|---------------------------------------|
| Test Number :                                    | 81                                    | 82                                    | 83                                     | 84                                    |
| Sampling Method :                                | -                                     | -                                     | -                                      | -                                     |
| Date Sampled :                                   | 27/09/2018                            | 27/09/2018                            | 27/09/2018                             | 27/09/2018                            |
| Date Tested :                                    | 27/09/2018                            | 27/09/2018                            | 27/09/2018                             | 27/09/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                    | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                         | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                      | -                                     |
| Sample Location :                                | E 8677.000<br>N 31403.000<br>RL 53.00 | E 8678.000<br>N 31409.000<br>RL 53.36 | E 8674.000<br>N 31390.000<br>RL 52.700 | E 8675.000<br>N 31396.000<br>RL 53.30 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                    | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                      | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                     | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                      | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                      | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                      | -                                     |
| Field Moisture Content (%) :                     | 12.2                                  | 12.3                                  | 12.3                                   | 9.8                                   |
| Hilf MDR Number :                                | 253269                                | 253270                                | 253271                                 | 253272                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                               | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                           | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 95.5                                  | 96.5                                  | 86.5                                   | 84.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.046                                 | 2.063                                 | 2.084                                  | 2.100                                 |
| Optimum Moisture Content (%) :                   | 12.8                                  | 12.7                                  | 14.2                                   | 11.6                                  |
| Moisture Variation :                             | 0.6                                   | 0.5                                   | 1.9                                    | 1.8                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.126                                 | 2.134                                 | 2.078                                  | 2.051                                 |
| Hilf Density Ratio (%) :                         | <b>96.0</b>                           | <b>96.5</b>                           | <b>100.5</b>                           | <b>102.5</b>                          |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                     | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                             | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                      | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |  |                                       |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11




## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 26</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |                                       |                                       |                                       |  |
|--|---------------------------------------|---------------------------------------|---------------------------------------|--|
| Sample Number :                                  | 253300                                | 253301                                | 253302                                |  |
| Test Number :                                    | 85                                    | 86                                    | 87                                    |  |
| Sampling Method :                                | -                                     | -                                     | -                                     |  |
| Date Sampled :                                   | 28/09/2018                            | 28/09/2018                            | 28/09/2018                            |  |
| Date Tested :                                    | 28/09/2018                            | 28/09/2018                            | 28/09/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8651.000<br>N 31412.000<br>RL 54.67 | E 8652.000<br>N 31412.500<br>RL 55.00 | E 8653.000<br>N 31436.000<br>RL 55.50 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | -                                     | 7                                     | -                                     |  |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | 2.500                                 | -                                     |  |
| Field Moisture Content (%) :                     | 12.3                                  | 10.2                                  | 9.7                                   |  |
| Hilf MDR Number :                                | 253300                                | 253301                                | 253302                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 87.5                                  | 88.5                                  | 98.5                                  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.040                                 | 2.114                                 | 2.121                                 |  |
| Optimum Moisture Content (%) :                   | 14.0                                  | 11.5                                  | 9.8                                   |  |
| Moisture Variation :                             | 1.7                                   | 1.3                                   | 0.1                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.081                                 | 2.163*                                | 2.186                                 |  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>                           | <b>98.0</b>                           | <b>97.0</b>                           |  |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     | -                                     |  |
| Soil Description :                               | Sandy CLAY                            | Sandy CLAY                            | Sandy CLAY                            |  |
| Remarks :  | -                                     |                                       |                                       |  |

\* - denotes adjusted for oversize

|  |   |
|--|---|
|  <p>Accredited for compliance with ISO/IEC 17025 - Testing.</p> | <p>APPROVED SIGNATORY</p> <p><i>Liam A McOwall</i></p> <p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|  | <p>Document Code RF89-11</p>  |



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 27</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 253359                                | 253360                                | 253361                                | 253362                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 88                                    | 89                                    | 90                                    | 91                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 02/10/2018                            | 02/10/2018                            | 02/10/2018                            | 02/10/2018                            |
| Date Tested :                                    | 02/10/2018                            | 02/10/2018                            | 02/10/2018                            | 02/10/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8658.000<br>N 31396.000<br>RL 54.11 | E 8658.000<br>N 31404.000<br>RL 54.25 | E 8659.000<br>N 31412.000<br>RL 54.44 | E 8660.000<br>N 31421.000<br>RL 54.21 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | 2                                     | 5                                     | 10                                    | 10                                    |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.491                                 | 2.548                                 | 2.517                                 | 2.537                                 |
| Field Moisture Content (%) :                     | 12.0                                  | 11.1                                  | 10.3                                  | 11.7                                  |
| Hilf MDR Number :                                | 253359                                | 253360                                | 253361                                | 253362                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 108.5                                 | 98.5                                  | 93                                    | 94                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.088                                 | 2.087                                 | 2.150                                 | 2.132                                 |
| Optimum Moisture Content (%) :                   | 11.1                                  | 11.3                                  | 11.1                                  | 12.5                                  |
| Moisture Variation :                             | -0.9                                  | 0.2                                   | 0.8                                   | 0.8                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.153*                                | 2.183*                                | 2.18*                                 | 2.188*                                |
| Hilf Density Ratio (%) :                         | <b>97.0</b>                           | <b>95.5</b>                           | <b>98.5</b>                           | <b>97.5</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|





**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 28</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 253411                                | 253412                                | 253413                                | 253414                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 92                                    | 93                                    | 94                                    | 95                                    |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 03/10/2018                            | 03/10/2018                            | 03/10/2018                            | 03/10/2018                            |
| Date Tested :                                    | 03/10/2018                            | 03/10/2018                            | 03/10/2018                            | 03/10/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8722.000<br>N 31384.000<br>RL 52.54 | E 8721.000<br>N 31391.000<br>RL 53.08 | E 8721.000<br>N 31400.000<br>RL 53.69 | E 8720.000<br>N 31408.000<br>RL 54.10 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | 11                                    | 9                                     | 12                                    | 11                                    |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.412                                 | 2.503                                 | 2.499                                 | 2.502                                 |
| Field Moisture Content (%) :                     | 10.9                                  | 11.5                                  | 10.6                                  | 10.5                                  |
| Hilf MDR Number :                                | 253411                                | 253412                                | 253413                                | 253414                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 104.5                                 | 98                                    | 82                                    | 85.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.056                                 | 2.066                                 | 2.091                                 | 2.102                                 |
| Optimum Moisture Content (%) :                   | 10.4                                  | 11.7                                  | 12.9                                  | 12.3                                  |
| Moisture Variation :                             | -0.5                                  | 0.2                                   | 2.3                                   | 1.8                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.167*                                | 2.136*                                | 2.176*                                | 2.201*                                |
| Hilf Density Ratio (%) :                         | <b>95.0</b>                           | <b>96.5</b>                           | <b>96.0</b>                           | <b>95.5</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam McDowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC


Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 29</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |                                       |                                       |                                       |  |
|--|---------------------------------------|---------------------------------------|---------------------------------------|--|
| Sample Number :                                  | 253485                                | 253486                                | 253487                                |  |
| Test Number :                                    | 96                                    | 97                                    | 98                                    |  |
| Sampling Method :                                | -                                     | -                                     | -                                     |  |
| Date Sampled :                                   | 04/10/2018                            | 04/10/2018                            | 04/10/2018                            |  |
| Date Tested :                                    | 04/10/2018                            | 04/10/2018                            | 04/10/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8677.000<br>N 31389.000<br>RL 53.74 | E 8673.000<br>N 31393.000<br>RL 54.15 | E 8667.000<br>N 31398.000<br>RL 54.65 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | 10                                    | 11                                    | 10                                    |  |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.574                                 | 2.577                                 | 2.591                                 |  |
| Field Moisture Content (%) :                     | 9.5                                   | 10.0                                  | 9.8                                   |  |
| Hilf MDR Number :                                | 253485                                | 253486                                | 253487                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.4                          | AS1289.2.1.4                          | AS1289.2.1.4                          |  |
| Moisture Ratio (%) :                             | 65                                    | 81                                    | 67                                    |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.089                                 | 2.093                                 | 2.103                                 |  |
| Optimum Moisture Content (%) :                   | 14.6                                  | 12.3                                  | 14.6                                  |  |
| Moisture Variation :                             | 5.0                                   | 2.3                                   | 4.8                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.082*                                | 2.178*                                | 2.093*                                |  |
| Hilf Density Ratio (%) :                         | <b>100.5</b>                          | <b>96.0</b>                           | <b>100.5</b>                          |  |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     | -                                     |  |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |  |
| Remarks :  | -                                     |                                       |                                       |  |

\* - denotes adjusted for oversize

|  |  |
|--|--|
|  <p>Accredited for compliance with ISO/IEC 17025 - Testing.</p> | <p>APPROVED SIGNATORY</p> <p><i>Liam A Mcdowall</i></p> <p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|  | <p>Document Code RF89-11</p>   |



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 30</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 253525                                | 253526                                | 253527                                | 253528                                |
|--|---------------------------------------|---------------------------------------|---------------------------------------|---------------------------------------|
| Test Number :                                    | 99                                    | 100                                   | 101                                   | 102                                   |
| Sampling Method :                                | -                                     | -                                     | -                                     | -                                     |
| Date Sampled :                                   | 05/10/2018                            | 05/10/2018                            | 05/10/2018                            | 05/10/2018                            |
| Date Tested :                                    | 05/10/2018                            | 05/10/2018                            | 05/10/2018                            | 05/10/2018                            |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |
| Lot Number :                                     | -                                     | -                                     | -                                     | -                                     |
| Sample Location :                                | E 8688.000<br>N 31361.000<br>RL 51.47 | E 8687.000<br>N 31367.000<br>RL 51.91 | E 8686.000<br>N 31374.000<br>RL 52.42 | E 8688.000<br>N 31382.000<br>RL 52.85 |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   | 150                                   |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     | -                                     |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    | 19                                    |
| Oversize Wet (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     | -                                     |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | -                                     | -                                     | -                                     |
| Field Moisture Content (%) :                     | 11.1                                  | 12.6                                  | 10.3                                  | 13.4                                  |
| Hilf MDR Number :                                | 253525                                | 253526                                | 253527                                | 253528                                |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              | Standard                              |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |
| Moisture Ratio (%) :                             | 95.5                                  | 101.5                                 | 98.5                                  | 103.5                                 |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.155                                 | 2.109                                 | 2.183                                 | 2.130                                 |
| Optimum Moisture Content (%) :                   | 11.6                                  | 12.4                                  | 10.4                                  | 13.0                                  |
| Moisture Variation :                             | 0.6                                   | -0.1                                  | 0.1                                   | -0.5                                  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.182                                 | 2.181                                 | 2.163                                 | 2.188                                 |
| Hilf Density Ratio (%) :                         | <b>99.0</b>                           | <b>96.5</b>                           | <b>101.0</b>                          | <b>97.5</b>                           |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    | 95                                    |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |
| Site Selection :                                 | -                                     | -                                     | -                                     | -                                     |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |
| Remarks :  | -                                     |                                       |                                       |                                       |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/267 - 31</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>15/10/2018</b>               |
| Project Name :   | <b>EARTHWORKS SUPERVISION</b>                     | Order Number :     | -                               |
| Project Number : | <b>DL18/267</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>EVERLEIGH PRECINCT 1.2 - 1.4 , GREENBANK</b>   | <b>Page 1 of 1</b> |                                 |

|  |                                       |                                       |                                       |  |
|--|---------------------------------------|---------------------------------------|---------------------------------------|--|
| Sample Number :                                  | 253569                                | 253570                                | 253571                                |  |
| Test Number :                                    | 103                                   | 104                                   | 105                                   |  |
| Sampling Method :                                | -                                     | -                                     | -                                     |  |
| Date Sampled :                                   | 10/10/2018                            | 10/10/2018                            | 10/10/2018                            |  |
| Date Tested :                                    | 10/10/2018                            | 10/10/2018                            | 10/10/2018                            |  |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                   | <b>General Fill</b>                   |  |
| Material Source :                                | <b>On Site</b>                        | <b>On Site</b>                        | <b>On Site</b>                        |  |
| Lot Number :                                     | -                                     | -                                     | -                                     |  |
| Sample Location :                                | E 8720.000<br>N 31375.000<br>RL 52.68 | E 8719.000<br>N 31384.000<br>RL 53.08 | E 8719.000<br>N 31391.000<br>RL 53.29 |  |
| Test Depth (mm) :                                | 150                                   | 150                                   | 150                                   |  |
| Layer Depth (mm) :                               | -                                     | -                                     | -                                     |  |
| Maximum Size (mm) :                              | 19                                    | 19                                    | 19                                    |  |
| Oversize Wet (%) :                               | 7                                     | 12                                    | 12                                    |  |
| Oversize Dry (%) :                               | -                                     | -                                     | -                                     |  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.500                                 | 2.498                                 | 2.507                                 |  |
| Field Moisture Content (%) :                     | 11.8                                  | 13.5                                  | 13.9                                  |  |
| Hilf MDR Number :                                | 253569                                | 253570                                | 253571                                |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                  |  |
| Compactive Effort :                              | Standard                              | Standard                              | Standard                              |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                  |  |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                          | AS1289.2.1.1                          |  |
| Moisture Ratio (%) :                             | 101                                   | 102                                   | 101                                   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.160                                 | 2.182                                 | 2.138                                 |  |
| Optimum Moisture Content (%) :                   | 11.7                                  | 13.2                                  | 13.8                                  |  |
| Moisture Variation :                             | -0.1                                  | -0.2                                  | -0.1                                  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.198*                                | 2.199*                                | 2.195*                                |  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>                           | <b>99.0</b>                           | <b>97.5</b>                           |  |
| Minimum Specification :                          | 95                                    | 95                                    | 95                                    |  |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                            | -2% to +3%                            |  |
| Site Selection :                                 | -                                     | -                                     | -                                     |  |
| Soil Description :                               | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   | Gravelly Sandy CLAY                   |  |
| Remarks :  | -                                     |                                       |                                       |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



# Material Test Report



Morrison Geotechnic Pty Ltd

Darra Laboratory

Unit 1, 35 Limestone Darra QLD 4076

Phone: (07) 3279 0900

Email: rmitchell@morrisongeo.com.au

**Report Number:** DL18/267-31 GT  
**Issue Number:** 1  
**Date Issued:** 26/10/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 9  
**Date Sampled:** 23/10/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by Local Authority  
**Material:** General Fill - Everleigh 1.2 - 1.4  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell

Senior Technician

NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |                     |
|--|---------------------|---------------------|---------------------|
|  | D18-9A              | D18-9B              | D18-9C              |
| Sample Number  |                     |                     |                     |
| Date Tested  | 23/10/2018          | 23/10/2018          | 23/10/2018          |
| Time Tested  | 14:00               | 14:10               | 14:20               |
| Test Request #/Location                              | General Fill        | General Fill        | General Fill        |
| Easting  | 8676.800            | 8674.500            | 8671.700            |
| Northing   | 31356.400           | 31367.400           | 31378.900           |
| Elevation (m)  | 53.07               | 53.53               | 54.29               |
| Thickness of Layer (mm)                              | -                   | -                   | -                   |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | 0.0                 | **                  | 1.9                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.15                | 2.13                | 2.14                |
| Field Moisture Content %                             | 11.8                | 11.4                | 9.9                 |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.92                | 1.91                | 1.94                |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.18                | 2.15                | **                  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **                  | **                  | 2.16                |
| Moisture Variation (Wv) %                            | 0.5                 | 0.0                 | **                  |
| Adjusted Moisture Variation %                        | **                  | **                  | 0.0                 |
| Hilf Density Ratio (%)                               | <b>98.5</b>         | <b>98.5</b>         | <b>99.0</b>         |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**

Positive values = test is dry of OMC

Negative values = test is wet of OMC

# Material Test Report



Morrison Geotechnic Pty Ltd

Darra Laboratory

Unit 1, 35 Limestone Darra QLD 4076

Phone: (07) 3279 0900

Email: rmitchell@morrisongeo.com.au

**Report Number:** DL18/267-32  
**Issue Number:** 1  
**Date Issued:** 27/10/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 40  
**Date Sampled:** 25/10/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by Local Authority  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician

NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |                     |                     |
|--|---------------------|---------------------|---------------------|---------------------|
| Sample Number  | D18-40A             | D18-40B             | D18-40C             | D18-40D             |
| Date Tested  | 25/10/2018          | 25/10/2018          | 25/10/2018          | 25/10/2018          |
| Time Tested  | 14:00               | 14:10               | 14:20               | 14:30               |
| Test Request #/Location                              | General Fill        | General Fill        | General Fill        | General Fill        |
| Easting  | 8696.800            | 8695.000            | 8687.000            | 8686.000            |
| Northing   | 31381.700           | 31390.000           | 31378.000           | 31387.000           |
| Elevation (m)  | 54.40               | 54.90               | 54.22               | 54.75               |
| Thickness of Layer (mm)                              | -                   | -                   | -                   | -                   |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | 7.9                 | 7.6                 | 7.2                 | 7.1                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.10                | 2.12                | 2.10                | 2.07                |
| Field Moisture Content %                             | 13.7                | 13.1                | 14.0                | 13.3                |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.85                | 1.88                | 1.85                | 1.83                |
| Peak Converted Wet Density t/m <sup>3</sup>          | **                  | **                  | **                  | **                  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | 2.17                | 2.21                | 2.21                | 2.18                |
| Moisture Variation (Wv) %                            | **                  | **                  | **                  | **                  |
| Adjusted Moisture Variation %                        | 0.0                 | -0.5                | -0.5                | -1.0                |
| Hilf Density Ratio (%)                               | <b>97.0</b>         | <b>96.5</b>         | <b>95.5</b>         | <b>95.0</b>         |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**

Positive values = test is dry of OMC

Negative values = test is wet of OMC

# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: lmcdownall@morrisongeo.com.au

**Report Number:** DL18/267-33  
**Issue Number:** 1  
**Date Issued:** 02/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 75  
**Date Sampled:** 29/10/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by Local Authority  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

*Liam A McDowall*

Approved Signatory: Liam McDowall  
 Branch Manager

NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |                     |                     |
|--|---------------------|---------------------|---------------------|---------------------|
| Sample Number  | D18-75A             | D18-75B             | D18-75C             | D18-75D             |
| Date Tested  | 29/10/2018          | 29/10/2018          | 29/10/2018          | 29/10/2018          |
| Time Tested  | 11:00               | 11:10               | 11:20               | 11:30               |
| Test Request #/Location                              | Lot 1005            | Lot 1003            | Lot 1045            | Lot 1042            |
| Easting  | 4m from NB          | 5m from SB          | 10m from SB         | 8m from SB          |
| Northing   | 10m from WB         | 11m from WB         | 4m from WB          | 4m from EB          |
| Layer / Reduced Level                                | Finished Level      | Finished Level      | Finished Level      | Finished Level      |
| Thickness of Layer (mm)                              | -                   | -                   | -                   | -                   |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | 9.1                 | 0.0                 | 10.1                | 0.0                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.06                | 2.09                | 2.21                | 2.10                |
| Field Moisture Content %                             | 9.1                 | 12.6                | 11.9                | 12.3                |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.89                | 1.86                | 1.98                | 1.87                |
| Peak Converted Wet Density t/m <sup>3</sup>          | **                  | 2.14                | **                  | 2.11                |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | 2.12                | **                  | 2.19                | **                  |
| Moisture Variation (Wv) %                            | **                  | 1.0                 | **                  | 1.5                 |
| Adjusted Moisture Variation %                        | 1.5                 | **                  | 0.5                 | **                  |
| Hilf Density Ratio (%)                               | <b>97.0</b>         | <b>97.5</b>         | <b>101.0</b>        | <b>99.5</b>         |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-34  
**Issue Number:** 1  
**Date Issued:** 06/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 143  
**Date Sampled:** 01/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician  
 NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |                     |                     |
|--|---------------------|---------------------|---------------------|---------------------|
| Sample Number  | D18-143A            | D18-143B            | D18-143C            | D18-143D            |
| Date Tested  | 01/11/2018          | 01/11/2018          | 01/11/2018          | 01/11/2018          |
| Time Tested  | 14:00               | 14:10               | 14:20               | 14:30               |
| Test Request #/Location                              | General Fill        | General Fill        | General Fill        | General Fill        |
| Easting  | 8613.300            | 8630.000            | 8696.400            | 8716.000            |
| Northing   | 31406.400           | 31410.500           | 31380.000           | 31387.700           |
| Elevation (m)  | 55.93 (F/L)         | 55.80 (F/L)         | 54.97               | 54.43               |
| Layer / Reduced Level                                | -                   | -                   | -                   | -                   |
| Thickness of Layer (mm)                              | 150                 | 150                 | 150                 | 150                 |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | **                  | 0.0                 | 0.0                 | 0.0                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.10                | 2.08                | 2.08                | 2.10                |
| Field Moisture Content %                             | 11.6                | 11.1                | 10.9                | 12.4                |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.88                | 1.87                | 1.88                | 1.87                |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.14                | 2.15                | 2.11                | 2.13                |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **                  | **                  | **                  | **                  |
| Moisture Variation (Wv) %                            | 1.0                 | 0.5                 | 2.0                 | 0.5                 |
| Adjusted Moisture Variation %                        | **                  | **                  | **                  | **                  |
| Hilf Density Ratio (%)                               | <b>98.0</b>         | <b>97.0</b>         | <b>98.5</b>         | <b>98.5</b>         |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**  
 Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-35  
**Issue Number:** 1  
**Date Issued:** 06/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 167  
**Date Sampled:** 02/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician  
 NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |                     |
|--|---------------------|---------------------|---------------------|
| Sample Number  | D18-167A            | D18-167B            | D18-167C            |
| Date Tested  | 02/11/2018          | 02/11/2018          | 02/11/2018          |
| Time Tested  | 14:00               | 14:10               | 14:20               |
| Test Request #/Location                              | General Fill        | General Fill        | General Fill        |
| Easting  | 8660.800            | 8652.800            | 8645.300            |
| Northing   | 31378.000           | 31375.200           | 31372.700           |
| Elevation (m)  | 55.41               | 55.34               | 55.55               |
| Thickness of Layer (mm)                              | -                   | -                   | -                   |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | 12.3                | 16.0                | 11.5                |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.09                | 2.14                | 2.09                |
| Field Moisture Content %                             | 12.4                | 10.8                | 11.2                |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.86                | 1.93                | 1.88                |
| Peak Converted Wet Density t/m <sup>3</sup>          | **                  | **                  | **                  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | 2.15                | 2.15                | 2.16                |
| Moisture Variation (Wv) %                            | **                  | **                  | **                  |
| Adjusted Moisture Variation %                        | -0.5                | 2.0                 | 2.0                 |
| Hilf Density Ratio (%)                               | <b>97.5</b>         | <b>99.0</b>         | <b>97.0</b>         |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-36  
**Issue Number:** 1  
**Date Issued:** 09/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 212  
**Date Sampled:** 06/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Liam Davidson  
 Senior Technician  
 NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |                     |
|--|---------------------|---------------------|---------------------|
| Sample Number  | D18-212A            | D18-212B            | D18-212C            |
| Date Tested  | 06/11/2018          | 06/11/2018          | 06/11/2018          |
| Time Tested  | 14:00               | 14:10               | 14:20               |
| Test Request #/Location                              | General Fill        | General Fill        | General Fill        |
| Easting  | 8655.100            | 8649.600            | 8644.900            |
| Northing   | 31310.600           | 31311.900           | 31313.300           |
| Elevation (m)  | 53.43               | 53.66               | 54.00               |
| Thickness of Layer (mm)                              | -                   | -                   | -                   |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | 0.0                 | 7.4                 | 0.0                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.08                | 2.11                | 2.09                |
| Field Moisture Content %                             | 9.0                 | 9.4                 | 10.2                |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.91                | 1.93                | 1.90                |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.18                | **                  | 2.16                |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **                  | 2.05                | **                  |
| Moisture Variation (Wv) %                            | 2.0                 | **                  | 1.0                 |
| Adjusted Moisture Variation %                        | **                  | 1.0                 | **                  |
| Hilf Density Ratio (%)                               | <b>95.5</b>         | <b>103.0</b>        | <b>96.5</b>         |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**  
 Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-37  
**Issue Number:** 1  
**Date Issued:** 13/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 198  
**Date Sampled:** 05/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician  
 NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |                     |
|--|---------------------|---------------------|---------------------|
| Sample Number  | D18-198A            | D18-198B            | D18-198C            |
| Date Tested  | 05/11/2018          | 05/11/2018          | 05/11/2018          |
| Time Tested  | 14:00               | 14:10               | 14:20               |
| Test Request #/Location                              | General Fill        | General Fill        | General Fill        |
| Easting  | 8720.600            | 8713.400            | 8707.300            |
| Northing   | 31373.600           | 31370.400           | 31368.800           |
| Elevation (m)  | 52.90               | 52.90               | 53.00               |
| Thickness of Layer (mm)                              | -                   | -                   | -                   |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | 0.0                 | 12.7                | 0.0                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.18                | 2.17                | 2.10                |
| Field Moisture Content %                             | 9.9                 | 6.3                 | 8.0                 |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.98                | 2.04                | 1.95                |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.17                | **                  | 2.10                |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **                  | 2.15                | **                  |
| Moisture Variation (Wv) %                            | 0.5                 | **                  | 3.0                 |
| Adjusted Moisture Variation %                        | **                  | 2.0                 | **                  |
| Hilf Density Ratio (%)                               | <b>100.5</b>        | <b>101.0</b>        | <b>100.5</b>        |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**  
 Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-38  
**Issue Number:** 1  
**Date Issued:** 14/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 247  
**Date Sampled:** 07/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** General Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician  
 NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                     |                     |
|--|---------------------|---------------------|
| Sample Number  | D18-247A            | D18-247B            |
| Date Tested  | 07/11/2018          | 07/11/2018          |
| Time Tested  | 14:00               | 14:10               |
| Test Request #/Location                              | General Fill        | General Fill        |
| Easting  | 8679.200            | 8686.400            |
| Northing   | 31389.900           | 31391.800           |
| Layer / Reduced Level                                | F/L                 | F/L                 |
| Thickness of Layer (mm)                              | -                   | -                   |
| Soil Description                                     | Gravelly Sandy Clay | Gravelly Sandy Clay |
| Test Depth (mm)                                      | 150                 | 150                 |
| Sieve used to determine oversize (mm)                | 19.0                | 19.0                |
| Percentage of Wet Oversize (%)                       | 8.8                 | 5.7                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.15                | 2.16                |
| Field Moisture Content %                             | 9.3                 | 9.4                 |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.96                | 1.97                |
| Peak Converted Wet Density t/m <sup>3</sup>          | **                  | **                  |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | 2.22                | 2.19                |
| Moisture Variation (Wv) %                            | **                  | **                  |
| Adjusted Moisture Variation %                        | 0.5                 | 1.0                 |
| Hilf Density Ratio (%)                               | <b>97.0</b>         | <b>98.5</b>         |
| Compaction Method                                    | <b>Standard</b>     | <b>Standard</b>     |

**Moisture Variation Note:**  
 Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-39  
**Issue Number:** 1  
**Date Issued:** 16/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 327  
**Date Sampled:** 12/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** Allotment Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician

NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                        |                        |                        |                        |                        |                        |
|--|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|
| Sample Number  | D18-327A               | D18-327B               | D18-327C               | D18-327D               | D18-327E               | D18-327F               |
| Date Tested  | 12/11/2018             | 12/11/2018             | 12/11/2018             | 12/11/2018             | 12/11/2018             | 12/11/2018             |
| Time Tested  | 11:30                  | 11:40                  | 11:50                  | 12:00                  | 12:10                  | 12:20                  |
| Test Request #/Location                              | Lot 1048               | Lot 1050               | Lot 1052               | Lot 1054               | Lot 1106               | Lot 1104               |
| Easting  | 6m from South Boundary | 7m from North Boundary | 8m from North Boundary | 6m from South Boundary | 4m from South Boundary | 4m from North Boundary |
| Northing   | 6m from West Boundary  | 4m from East Boundary  | 5m from West Boundary  | 3m from East Boundary  | 8m from East Boundary  | 7m from East Boundary  |
| Layer / Reduced Level                                | F/L                    | F/L                    | F/L                    | F/L                    | F/L                    | F/L                    |
| Thickness of Layer (mm)                              | -                      | -                      | -                      | -                      | -                      | -                      |
| Soil Description                                     | Gravelly Sandy Clay    | Gravelly Sandy Clay    | Gravelly Sandy Clay    | Gravelly Sandy Clay    | Gravelly Sandy Clay    | Gravelly Sandy Clay    |
| Test Depth (mm)                                      | 150                    | 150                    | 150                    | 150                    | 150                    | 150                    |
| Sieve used to determine oversize (mm)                | 19.0                   | 19.0                   | 19.0                   | 19.0                   | 19.0                   | 19.0                   |
| Percentage of Wet Oversize (%)                       | 11.1                   | 12.4                   | 17.2                   | 5.5                    | 0.0                    | 18.7                   |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.16                   | 2.10                   | 2.23                   | 2.10                   | 2.08                   | 2.13                   |
| Field Moisture Content %                             | 8.9                    | 9.4                    | 8.5                    | 7.7                    | 6.4                    | 8.5                    |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.99                   | 1.92                   | 2.05                   | 1.95                   | 1.96                   | 1.96                   |
| Peak Converted Wet Density t/m <sup>3</sup>          | **                     | **                     | **                     | **                     | 2.08                   | **                     |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | 2.18                   | 2.18                   | 2.16                   | 2.03                   | **                     | 2.16                   |
| Moisture Variation (Wv) %                            | **                     | **                     | **                     | **                     | 3.0                    | **                     |
| Adjusted Moisture Variation %                        | 2.5                    | 2.5                    | 2.0                    | 2.5                    | **                     | 4.0                    |
| Hilf Density Ratio (%)                               | <b>99.5</b>            | <b>96.5</b>            | <b>103.0</b>           | <b>103.5</b>           | <b>100.0</b>           | <b>98.5</b>            |
| Compaction Method                                    | <b>Standard</b>        | <b>Standard</b>        | <b>Standard</b>        | <b>Standard</b>        | <b>Standard</b>        | <b>Standard</b>        |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



Brisbane | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-39  
**Issue Number:** 1  
**Date Issued:** 16/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 327  
**Date Sampled:** 12/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** Allotment Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician  
 NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                        |
|--|------------------------|
| Sample Number  | D18-327G               |
| Date Tested  | 12/11/2018             |
| Time Tested  | 12:30                  |
| Test Request #/Location                              | Lot 1102               |
| Easting  | 3m from South Boundary |
| Northing   | 9m from East Boundary  |
| Layer / Reduced Level                                | F/L                    |
| Thickness of Layer (mm)                              | -                      |
| Soil Description                                     | Gravelly Sandy Clay    |
| Test Depth (mm)                                      | 150                    |
| Sieve used to determine oversize (mm)                | 19.0                   |
| Percentage of Wet Oversize (%)                       | 19.6                   |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.12                   |
| Field Moisture Content %                             | 7.9                    |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.96                   |
| Peak Converted Wet Density t/m <sup>3</sup>          | **                     |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | 2.17                   |
| Moisture Variation (Wv) %                            | **                     |
| Adjusted Moisture Variation %                        | 2.5                    |
| Hilf Density Ratio (%)                               | <b>97.5</b>            |
| Compaction Method                                    | <b>Standard</b>        |

**Moisture Variation Note:**  
 Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



**Brisbane** | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-40  
**Issue Number:** 1  
**Date Issued:** 23/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 458  
**Date Sampled:** 21/11/2018 08:00  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD +/-2% OMC  
**Site Selection:** Selected by GTA  
**Material:** Allotment Fill  
**Material Source:** Onsite Cut



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Liam Davidson  
 Senior Technician  
 NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                        |                        |
|--|------------------------|------------------------|
| Sample Number  | D18-458A               | D18-458B               |
| Date Tested  | 20/11/2018             | 20/11/2018             |
| Time Tested  | 08:30                  | 09:00                  |
| Test Request #/Location                              | Precinct 1.4 Lot 1076  | Precinct 1.4 Lot 1096  |
| Easting  | 10m From East Boundary | 9m From East Boundary  |
| Northing   | 2m From North Boundary | 4m From North Boundary |
| Layer / Reduced Level                                | Finish Level           | Finish Level           |
| Soil Description                                     | Clayey Sand. Brown     | Clayey Sand. Brown     |
| Test Depth (mm)                                      | 150                    | 150                    |
| Sieve used to determine oversize (mm)                | 19.0                   | 19.0                   |
| Percentage of Wet Oversize (%)                       | 0.0                    | 0.0                    |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.15                   | 2.16                   |
| Field Moisture Content %                             | 10.8                   | 11.1                   |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.94                   | 1.95                   |
| Peak Converted Wet Density t/m <sup>3</sup>          | 2.15                   | 2.17                   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | **                     | **                     |
| Moisture Variation (Wv) %                            | 0.0                    | 0.0                    |
| Adjusted Moisture Variation %                        | **                     | **                     |
| Hilf Density Ratio (%)                               | <b>100.0</b>           | <b>99.5</b>            |
| Compaction Method                                    | <b>Standard</b>        | <b>Standard</b>        |

**Moisture Variation Note:**  
 Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report



Brisbane | Gold Coast | Maroochydore  
 Morrison Geotechnic Pty Ltd  
 ABN: 51 009 878 899  
 Brisbane Laboratory  
 Unit 1, 35 Limestone Darra QLD 4076  
 Phone: (07) 3279 0900  
 Email: darralab@morrisongeo.com.au

**Report Number:** DL18/267-41  
**Issue Number:** 1  
**Date Issued:** 24/11/2018  
**Client:** SHADFORTH'S CIVIL PTY LTD  
 99 SANDALWOOD LANE, FOREST GLEN QLD 4556  
**Project Number:** DL18/267  
**Project Name:** EARTHWORKS SUPERVISION  
**Project Location:** EVERLEIGH PRECINCT 1.2 - 1.4, GREENBANK  
**Work Request:** 452  
**Date Sampled:** 19/11/2018  
**Sampling Method:** AS1289 1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% STD  
**Site Selection:** Selected by GTA  
**Material:** Allotment Fill  
**Material Source:** Onsite



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Rhys Mitchell  
 Senior Technician

NATA Accredited Laboratory Number: 1169

| Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1     |                         |                        |                        |                        |                      |                      |
|--|-------------------------|------------------------|------------------------|------------------------|----------------------|----------------------|
| Sample Number  | D18-452A                | D18-452B               | D18-452C               | D18-452D               | D18-452E             | D18-452F             |
| Date Tested  | 19/11/2018              | 19/11/2018             | 19/11/2018             | 19/11/2018             | 19/11/2018           | 19/11/2018           |
| Time Tested  | 12:30                   | 12:40                  | 12:50                  | 13:00                  | 13:10                | 13:20                |
| Test Request #/Location                              | Lot 1010                | Lot 1113               | Lot 1146               | Lot 1143               | Road Emb             | Retest of D18-247C   |
| Easting  | 10m from North Boundary | 5m from North Boundary | 6m from North Boundary | 6m from South Boundary | 8891.000             | 8691.800             |
| Northing   | 5m from West Boundary   | 10m from East Boundary | 5m from East Boundary  | 3m from West Boundary  | 31378.200            | 31393.000            |
| Layer / Reduced Level                                | F/L                     | F/L                    | F/L                    | F/L                    | F/L                  | F/L                  |
| Thickness of Layer (mm)                              | -                       | -                      | -                      | -                      | -                    | -                    |
| Soil Description                                     | Gravelly Clayey Sand    | Gravelly Clayey Sand   | Gravelly Clayey Sand   | Gravelly Clayey Sand   | Gravelly Clayey Sand | Gravelly Clayey Sand |
| Test Depth (mm)                                      | 150                     | 150                    | 150                    | 150                    | 150                  | 150                  |
| Sieve used to determine oversize (mm)                | 19.0                    | 19.0                   | 19.0                   | 19.0                   | 19.0                 | 19.0                 |
| Percentage of Wet Oversize (%)                       | 13.5                    | 1.8                    | 3.6                    | 0.0                    | 18.6                 | 24.7                 |
| Field Wet Density (FWD) t/m <sup>3</sup>             | 2.11                    | 2.11                   | 2.09                   | 2.15                   | 2.14                 | 2.16                 |
| Field Moisture Content %                             | 9.4                     | 7.3                    | 8.3                    | 10.1                   | 11.9                 | 10.0                 |
| Field Dry Density (FDD) t/m <sup>3</sup>             | 1.93                    | 1.97                   | 1.93                   | 1.96                   | 1.91                 | 1.97                 |
| Peak Converted Wet Density t/m <sup>3</sup>          | **                      | **                     | **                     | 2.15                   | **                   | **                   |
| Adjusted Peak Converted Wet Density t/m <sup>3</sup> | 2.14                    | 2.02                   | 1.99                   | **                     | 2.18                 | 2.18                 |
| Moisture Variation (Wv) %                            | **                      | **                     | **                     | -0.5                   | **                   | **                   |
| Adjusted Moisture Variation %                        | 2.0                     | 0.0                    | 0.0                    | **                     | 0.0                  | 0.0                  |
| Hilf Density Ratio (%)                               | <b>99.0</b>             | <b>104.5</b>           | <b>105.0</b>           | <b>100.5</b>           | <b>98.0</b>          | <b>99.5</b>          |
| Compaction Method                                    | <b>Standard</b>         | <b>Standard</b>        | <b>Standard</b>        | <b>Standard</b>        | <b>Standard</b>      | <b>Standard</b>      |

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# **APPENDIX C**

**Job DL18/096  
Ref 13748**



*Brisbane Office*  
 Job No: DL18/096  
 Ref No: 13748  
 Author: L. McDowall

10<sup>th</sup> September 2018

Shadforths Civil Pty Ltd  
 99 Sandalwood Lane  
 Forest Glen Qld 4556

**ATTENTION: MR DAVID BUDGEN**  
 Email: [david.budgen@shadcivil.com.au](mailto:david.budgen@shadcivil.com.au)  
 Cc: [leo.copelin@shadcivil.com.au](mailto:leo.copelin@shadcivil.com.au)

Dear Sir,

**RE: LEVEL ONE COMPLIANCE REPORT FOR  
 BULK EARTHWORKS FILLING OPERATIONS  
 EVERLEIGH PRECINCT 1.1  
 TEVIOT ROAD, GREENBANK**

**Table of Contents**

|            |   |   |
|------------|---|---|
| <b>1.0</b> | <b>INTRODUCTION</b> .....   | 2 |
| 1.1        | General.....  | 2 |
| 1.2        | Previous Earthworks .....   | 3 |
| 1.3        | The Project .....   | 3 |
| <b>2.0</b> | <b>THE BRIEF</b> .....  | 3 |
| <b>3.0</b> | <b>METHODOLOGY</b> .....  | 4 |
| 3.1        | Stripped Surface Assessment.....  | 4 |
| 3.2        | Filling Operations .....  | 5 |
| <b>4.0</b> | <b>STATEMENT OF COMPLIANCE</b> .....                                    | 8 |
| <b>5.0</b> | <b>EXCLUSIONS</b> .....   | 8 |
| <b>6.0</b> | <b>LIMITATIONS</b> .....  | 8 |
|            | <b>ATTACHMENTS:</b> .....   |   |
|            | Appendix A – Site Plan Showing Test Locations .....                     |   |
|            | Appendix B – Laboratory Test Results Reports .....                      |   |
|            | Brochure – “Important Information About Your Geotechnical Report” ..... |   |

## 1.0 INTRODUCTION

### 1.1 General

This report presents results of Level One Earthworks Inspections and associated Compaction Compliance testing carried out on Earthworks Fill constructed to form the following at the Everleigh Precinct 1.1 Development at Greenbank Road, Greenbank (The Site): -

- Residential Lots
- Embankments below Subgrade and

The work was commissioned by Mr. David Budgen representing Shadforths Civil Pty Ltd (The Client), using Purchase Order 2161 - 11002.

Earthworks operations were constructed by Bachmann's Plant Hire Pty Ltd and The Client.

Earthworks filling operations were carried out intermittently between 19<sup>th</sup> April 2018 and 29<sup>th</sup> August 2018.

**Picture 1: Aerial View of the Site** (Image Source: Nearmap.com 17<sup>th</sup> August 2018).



## **1.2 Previous Earthworks**

Previous earthworks filling was present at The Site. The existing fill was localised and associated with Dam Walls that were located at the North Eastern and Southern portion of The Site.

The dams were dewatered, the dam walls were demolished, and the associated fill was sorted to remove any contaminates and unsuitable materials and then re-used as structural fill.

## **1.3 The Project**

The purpose for filling at The Site is to construct a Residential Subdivision which includes new pavements, residential building platforms, WSUD and associated underground services.

Premise Engineering Pty Ltd, Earthworks Layout Plans, Job Code MIR001-01, Drawing Numbers C202 – C207, Revision F, dated 27<sup>th</sup> June 2018, indicates the extents and thickness of fill to be constructed at The Site.

This plan is a reasonable representation of the fill covered by this report with the following exceptions:

- Fill was constructed on the following:
  - Lot 1124 to Lot 1137
  - Lot 1244 to Lot 1159
  - Lot 1264 to Lot 1276
  - Lot 1290 to Lot 1294
  - Lot 1315 to Lot 1318
- Rock was exposed at the design cut levels on these lots.
- The rock was excavated to a depth of approximately 0.5m below the design earthworks levels and replaced by filling.
- Filling operations were conducted outside the stage boundary in the plan sealing exclusion zone to the North and South of Precinct 1.1. These areas boarder Future Precinct 1.3 to the south and Future precinct 9 to the north.

The actual thickness of fill on an individual Lot can be obtained from the Developer as a Lot Disclosure Plan.

The Site is located within the Everleigh Precinct Subdivision Development and is bounded by future Residential Developments to the North, East, South and West.

## **2.0 THE BRIEF**

The Brief from the Client was limited to:

- Level One Inspection and Testing of the placement and compaction of fill materials in accordance with AS3798 2007 – “Guidelines on Earthworks for Commercial and Residential Developments”,
- Relative Density Control Testing in accordance with AS1289 – Testing of Soils for Engineering Purposes and at frequencies required in AS3798 Table 8.1.
- Logan City Council Project Specifications
- Notes on Premise Earthworks Drawings and Quality Assurance Documentation.
- Recommendations detailed in Morrison Geotechnic Report No. 13382 dated 7<sup>th</sup> June 2018.



### 3.0 METHODOLOGY

Earthworks Inspection and Testing was carried out on the stripped and exposed ground surfaces and during the placement and compaction of fill materials.

Field and laboratory testing included a walk over assessments of the existing ground conditions, observation of filling and compaction activities and field density testing using a nuclear soil moisture density gauge and Hilf compactions. All work was carried out in accordance with AS 3798 (Guidelines on Earthworks for Commercial and Residential Developments) and AS1289 (Testing of Soils for Engineering Purposes).

#### 3.1 Stripped Surface Assessment

The fill areas at The Site were observed to be stripped and cleared of visible organic matter, deleterious, loose and unsuitable materials to depths exposing suitable natural ground. Existing dams were dewatered, and sediments and water affected soils were removed to depths exposing competent natural soils

Materials exposed after stripping and clearing the site which formed the fill foundation can be broadly summarised as:

- Natural - Silty Sand (SM) – At least dense, fine to medium grained sands, traces of low plasticity clay, grey – brown and moist.
- Natural – Sandy Clay (CI) – Very stiff, medium plasticity, fine to medium grained sand, pale brown mottled orange and moist.
- Natural – Sandstone Rock (XW-DW) – Extremely weathered to distinctly weathered, medium strength, orange – yellow mottled brown – grey.

Following the stripped surface assessment of the fill areas, the fill foundation was approved for filling using the following process:

- Walk over assessments confirming that the competent ground was exposed.
- Proof roll testing using large sized truck carrying out multiple passes confirming no movement of the exposed natural foundation.

**Picture 2: View of the Stripped Surface Prior to Filling Operations**



**Picture 3: View of the Stripped Surface Prior to Filling Operations**



### **3.2 Filling Operations**

Fill materials were sourced from onsite cuts, road box excavations, trench excavations and borrow areas to the North of The Site.

Materials used as fill can be broadly summarized as: -

- Clayey Sand (SC), fine to coarse sand, medium plasticity fines, with fine to coarse gravel, yellow brown and moist.
- Gravelly Sandy Clay (CI), medium plasticity fines, fine to coarse sand, fine to coarse gravel, yellow - brown and moist.

Placement and compaction of the fill materials was carried out using the following plant:

- D6, D8, D10 and D11 Dozers
- Excavators
- Pad foot Rollers
- Scrapers
- Articulated Water Trucks
- Body Trucks
- Skid Steer Loader
- Graders
- Articulated Dump Trucks
- 825 and 815 Compactors

The fill materials were moisture conditioned at the fill source and during placement to moisture contents suitable for compaction. Deleterious materials such as organics, sticks, roots and over size particles were sorted and removed during placement or were rejected for use. Occasional oversize particles



including cobbles and boulders may be present in the deeper fill profile, however are not considered to affect the fill as a mass.

Placement of the fill materials was carried out in layers appropriate for the above plant and compacted using the above plant carrying out multiple passes.

Our representative observed the filling process as described above and was assessed to be consistent for the entire thickness of fill.

Field density tests and laboratory compactions were carried out on the fill materials in accordance with Table 5.1 and 8.1 of AS3798 2007 (Guidelines on Earthworks for Commercial and Residential Developments) and tested to AS1289 test methods (Testing of Soils for Engineering Purposes).

Testing achieved the required specification of 95% of the Hilt Density for fill supporting pavements and residential lots. .

Fill was required to be placed at moisture contents within the tolerance of -2% to +3% of the Optimum Moisture Content.

Due to construction complexities, a delay between placement of the fill and testing of the fill occurred. This resulted in some loss of moisture from the surficial layer of the fill due to natural drying processes. Based on the visual and tactile assessments of the fill material by the Morrison Geotechnic site representative at the time of placement, the fill was placed at moisture contents within the Moisture Content specification criteria.

Fill placed and compacted at measured density ratios less than 95% were tyned, moisture conditioned and re-compacted until the required specification was achieved. Retesting was carried out using Random Stratified Location methods.

The Location of the field density tests are shown on the Site Plan contained in Appendix A. These test locations and levels were not obtained by survey and therefore should only be considered as approximate.

**Picture 4: View of the Site During Construction**





Picture 5: View of the Site During Construction



Picture 6: View of the Site During Construction



#### 4.0 STATEMENT OF COMPLIANCE

Our representatives observed the relevant earthworks operations including the stripped surface, fill placement and compaction operations and carried out field density tests and laboratory compaction tests in accordance with the required standard (AS3798, AS1289) and Specification. Testing achieved the required specification of 95% Standard at the test locations.

It is confirmed that Level One Inspection and Testing has been carried out on the earthworks fill to form the residential Lots and embankments below subgrade. Based on the observations made by our Geotechnicians and the results of the field and laboratory tests, the placed and compacted fill at the above project has, as far as we have been able to assess, been constructed in general accordance with the intent of AS3798 and the Specifications.

The fill can be deemed to be “controlled” in accordance with AS2870.

#### 5.0 EXCLUSIONS

This statement does not include any top soil, which may be placed for use as dressing, trench backfill or any other subsequent earthworks after 29<sup>th</sup> August 2018.

Material placed in the Park Area of Precinct 1.1 was not placed under Level One Conditions as detailed in AS3798 and is excluded from this report.

Assessments of material quality such as soaked CBR and site classifications are excluded from this commission.

Our on-site attendance specifically excludes assessments of fill material quality and engineering properties that are outside the requirements of AS3798 – 2007.

Footings and ground slabs for any structures constructed over natural soils or controlled fill should be designed to accommodate the characteristic ground surface movements and settlement potential.

Assessments of these design parameters are beyond the scope of this Report.

#### 6.0 LIMITATIONS

This Report has been prepared by Morrison Geotechnic Pty Ltd (**Morrison Geotechnic**), and may include contributions from Morrison Geotechnic’s officers and employees, sub-contractors, sub-consultants or agents (**Contributors**).

This Report is for the sole benefit and use of Shadforths Civil Pty Ltd (**Client**), its designers, clients and relevant statutory authorities for the sole purpose of providing geotechnical advice and recommendations in respect of the Everleigh Precinct 1.1 Subdivision Development, Teviot Road, Greenbank (**Project**). The Report is only intended to address those issues expressly described in the Brief/ Work Instructions in this Report.

This Report should not be used or relied upon for any other purpose without Morrison Geotechnic’s prior written consent. Morrison Geotechnic and the Contributors do not accept any responsibility or liability in any way whatsoever for the use or reliance of this Report by anyone other than CCA Winslow (**Client**), its designers, its clients and relevant statutory authorities or by anyone else for any purpose other than that for which it has been prepared.

Except with Morrison Geotechnic’s prior written consent, this Report may not be:

- (a) released to any other party, whether in whole or in part (other than to the Client’s officers, employees, advisers, designers, clients and relevant statutory authorities);
- (b) used or relied upon by any other party.



Morrison Geotechnic and the Contributors, do not accept any liability or responsibility whatsoever for, or in respect of, any use or reliance upon this Report by any other party. Morrison Geotechnic is not obliged to enter into discussions with any third party in respect of this Report.

The information (including technical information and information obtained through discussions) on which this report is based has been provided by the Client and third parties. Morrison Geotechnic and the Contributors:

- (a) have relied upon and presumed the accuracy of this information;
- (b) have not verified the accuracy or reliability of this information (other than as expressly stated in this Report);
- (c) have not made any independent investigations or enquiries in respect of those matters of which it has no actual knowledge at the time of giving this Report to the Client; and
- (d) make no warranty or guarantee, expressed or implied, as to the accuracy or reliability of this information.

Morrison Geotechnic and the Contributors do not accept responsibility or liability for any incorrect assumptions related to this Report. For the avoidance of doubt, this Report:


- (a) is not an environmental, contamination or hazardous materials assessment; may be invalid, incomplete or inaccurate (including errors in the scope of work, investigation methodology, observations, opinions and advice) where the information provided to Morrison Geotechnic was invalid, incomplete or inaccurate;
- (b) is limited to observations of those parts of the site described in Section 1.0.

No warranty or guarantee, whether express or implied, is made in respect of the geotechnical data, information, advice, opinions and recommendations present in this Report.

If further information becomes available, or additional assumptions need to be made, Morrison Geotechnic reserves its right to amend this Report.

If you have any queries regarding the above, please contact our Brisbane office.

Yours faithfully



**LIAM McDOWALL**

For and on behalf of  
**MORRISON GEOTECHNIC PTY LIMITED**

**ATTACHMENTS:**

Appendix A – Site Plans Showing Test Locations


Appendix B – Laboratory Test Results Reports

Brochure – “Important Information About Your Geotechnical Report”

# **APPENDIX A**

**Site Plan  
Test Locations**





# MORRISON GEOTECHNIC PTY LTD

ABN: 51 009 878 899

Unit 1/ 35 Limestone St, Darra 4076 Ph: 3279 0900  
 Email: brisbanelab@morrisongeo.com.au Fax: 3279 0955


Engineers: D.Riley, J. Daly  
 D.Dragun, & S.Wynne  
 Geologists: L.Bexley & R.Howchin  
 Laboratory: M.Morrison

## LEGEND

- ▼ RL 50.00 - 54.99
- ▼ RL 55.00 - 59.99
- ▼ RL 60.00 - 64.99
- ▼ RL 65.00 - 69.99
- ▼ RL 70.00 - 74.99
- Final Level

|                   |  |              |              |
|-------------------|--|--------------|--------------|
| Map Description : | <b>EARTHWORKS FIELD DENSITY TESTING - Level 1 Inspection</b> |              |              |
| Client :          | SHADFORTHS CIVIL   |              |              |
| Project :         | <b>EVERLEIGH 1.1 (SHEET 1)</b>                               |              |              |
| Project No :      | DL18/096   | Drawing No : | DL18/096-01  |
|                   |  | Scale :      | Not to Scale |





# MORRISON GEOTECHNIC PTY LTD

ABN: 51 009 878 899

Unit 1/ 35 Limestone St, Darra 4076 Ph: 3279 0900  
 Email: brisbanelab@morrisongeo.com.au Fax: 3279 0955


Engineers: D.Riley, J. Daly  
 D.Dragun, & S.Wynne  
 Geologists: L.Bexley & R.Howchin  
 Laboratory: M.Morrison

## LEGEND

- ▼ RL 45.00 - 49.99
- ▲ RL 50.00 - 54.99
- ▼ RL 55.00 - 59.99
- ▲ RL 60.00 - 64.99
- ▲ RL 65.00 - 69.99
- Final Level

|                   |  |              |               |
|-------------------|--|--------------|---------------|
| Map Description : | <b>EARTHWORKS FIELD DENSITY TESTING - Level 1 Inspection</b> |              |               |
| Client :          | SHADFORTH'S CIVIL  |              |               |
| Project :         | <b>EVERLEIGH 1.1 (SHEET 2)</b>                               |              |               |
| Project No :      | DL18/096   | Drawing No : | DL18/096 - 02 |
|                   |  | Scale :      | Not to Scale  |





**D100 OVERLAND FLOW DRAINAGE CHANNEL CONSTRUCTION NOTE:**  
 CONTRACTOR TO COORDINATE WITH LANDSCAPE ARCHITECT'S DRAWINGS. TO ENSURE THAT CHANNEL EARTHWORKS PROFILE AT CIVIL CONTRACTOR HANDOVER ALLOWS FOR LANDSCAPE TREATMENT (ROCK/PLANTING) THICKNESS BELOW FINISHED CHANNEL SURFACE PROFILE. CIVIL EARTHWORKS MODEL DETAILS FINISHED CHANNEL SURFACE PROFILE.

**GENERAL NOTES**

- FOR TYPICAL SECTIONS AND NOTES REFER TO DRAWING No. C208 - EARTHWORKS NOTES AND DETAILS.
- REFER TO DRAWING No. C202 FOR LEGEND.

**PAD MOUNT TRANSFORMER NOTE:**

- RETAINING WALL AND FOOTINGS SHALL NOT ENCRoACH PMT SITE.



**MORRISON GEOTECHNIC PTY LTD**  
 ABN: 51 009 878 899

Unit 1/35 Limestone St, Darra 4076 Ph: 3279 0900  
 Email: brisbanelab@morrisongeo.com.au Fax: 3279 0955


Engineers: D.Riley, J. Daly  
 D.Dragun, & S.Wynne  
 Geologists: L.Bexley & R.Howchin  
 Laboratory: M.Morrison

**LEGEND**

- ▼ RL 45.00 - 49.99
- ▼ RL 50.00 - 54.99
- ▼ RL 55.00 - 59.99
- ▼ RL 60.00 - 64.99
- ▼ RL 65.00 - 69.99
- Final Level

|                   |  |              |               |
|-------------------|--|--------------|---------------|
| Map Description : | <b>EARTHWORKS FIELD DENSITY TESTING - Level 1 Inspection</b> |              |               |
| Client :          | SHADFORTH'S CIVIL  |              |               |
| Project :         | <b>EVERLEIGH 1.1 (SHEET 3)</b>                               |              |               |
| Project No :      | DL18/096   | Drawing No : | DL18/096 - 03 |
|                   |  | Scale :      | Not to Scale  |






**GENERAL NOTES**

- FOR TYPICAL SECTIONS AND NOTES REFER TO DRAWING No. C206 - EARTHWORKS NOTES AND DETAILS.
- REFER TO DRAWING No. C202 FOR LEGEND.

**PAD MOUNT TRANSFORMER NOTE:**

- RETAINING WALL AND FOOTINGS SHALL NOT ENCRDACH PMT SITE.



**MORRISON GEOTECHNIC PTY LTD**

ABN: 51 009 878 899

Unit 1/ 35 Limestone St, Darra 4076 Ph: 3279 0900  
 Email: brisbanelab@morrisongeo.com.au Fax: 3279 0955


Engineers: D.Riley, J. Daly  
 D.Dragun, & S.Wynne  
 Geologists: L.Bexley & R.Howchin  
 Laboratory: M.Morrison

**LEGEND**

- ▼ RL 40.00 - 44.99
- ▼ RL 45.00 - 49.99
- ▼ RL 50.00 - 54.99
- ▼ RL 55.00 - 59.99
- ▼ RL 60.00 - 64.99
- Final Level

|                   |  |              |               |
|-------------------|--|--------------|---------------|
| Map Description : | <b>EARTHWORKS FIELD DENSITY TESTING - Level 1 Inspection</b> |              |               |
| Client :          | SHADFORTH'S CIVIL  |              |               |
| Project :         | <b>EVERLEIGH 1.1</b>   |              |               |
| Project No :      | DL18/096   | Drawing No : | DL18/096 - 04 |
|                   |  | Scale :      | Not to Scale  |





**MORRISON GEOTECHNIC PTY LTD**

ABN: 51 009 878 899

Unit 1/ 35 Limestone St, Darra 4076 Ph: 3279 0900  
 Email: brisbanelab@morrisongeo.com.au Fax: 3279 0955

Engineers: D.Riley, J. Daly  
 D.Dragun, & S.Wynne  
 Geologists: L.Bexley & R.Howchin  
 Laboratory: M.Morrison


**LEGEND**

▼ RL 40.00 - 44.99

● Final Level

|                   |  |              |              |
|-------------------|--|--------------|--------------|
| Map Description : | <b>EARTHWORKS FIELD DENSITY TESTING - Level 1 Inspection</b> |              |              |
| Client :          | SHADFORTH CIVIL PTY LTD                                      |              |              |
| Project :         | <b>EVERLEIGH 1.1</b>   |              |              |
| Project No :      | DL18-096   | Drawing No : | DL18-096-05  |
|                   |  | Scale :      | Not to Scale |






**MORRISON GEOTECHNIC PTY LTD**  
 ABN: 51 009 878 899

Unit 1/ 35 Limestone St, Darra 4076 Ph: 3279 0900  
 Email: brisbanelab@morrisongeo.com.au Fax: 3279 0955

Engineers: D.Riley, J. Daly  
 D.Dragun, & S.Wynne  
 Geologists: L.Bexley & R.Howchin  
 Laboratory: M.Morrison

**LEGEND**

- ▼ RL 65.00 - 69.99
- ▼ RL 70.00 - 74.99
- Final Level

|                   |  |              |              |
|-------------------|--|--------------|--------------|
| Map Description : | <b>EARTHWORKS FIELD DENSITY TESTING - Level 1 Inspection</b> |              |              |
| Client :          | SHADFORTHS CIVIL PTY LTD                                     |              |              |
| Project :         | <b>EVERLEIGH 1.1</b>   |              |              |
| Project No :      | DL18/096   | Drawing No : | DL18/096-06  |
|                   |  | Scale :      | Not to Scale |

# **APPENDIX B**

## **Test Certificates**



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 1</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>04/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 244361                         | 244362                         | 244363                         |  |
|--|--------------------------------|--------------------------------|--------------------------------|--|
| Test Number :                                    | 1                              | 2                              | 3                              |  |
| Sampling Method :                                | -                              | -                              | -                              |  |
| Date Sampled :                                   | 26/04/2018                     | 26/04/2018                     | 26/04/2018                     |  |
| Date Tested :                                    | 26/04/2018                     | 26/04/2018                     | 26/04/2018                     |  |
| Material Type :                                  | <b>General Fill</b>            | <b>General Fill</b>            | <b>General Fill</b>            |  |
| Material Source :                                | <b>On Site</b>                 | <b>On Site</b>                 | <b>On Site</b>                 |  |
| Lot Number :                                     | -                              | -                              | -                              |  |
| Sample Location :                                | E 9276<br>N 31463<br>RL 41.200 | E 9294<br>N 31460<br>RL 41.300 | E 9311<br>N 31458<br>RL 41.350 |  |
| Test Depth (mm) :                                | 150                            | 150                            | 150                            |  |
| Layer Depth (mm) :                               | -                              | -                              | -                              |  |
| Maximum Size (mm) :                              | 19                             | 19                             | 19                             |  |
| Oversize Wet (%) :                               | -                              | -                              | -                              |  |
| Oversize Dry (%) :                               | -                              | -                              | -                              |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                              | -                              | -                              |  |
| Field Moisture Content (%) :                     | 12.2                           | 13.1                           | 12.3                           |  |
| Hilf MDR Number :                                | 244361                         | 244362                         | 244363                         |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1           | AS1289.5.1.1 & 5.7.1           | AS1289.5.1.1 & 5.7.1           |  |
| Compactive Effort :                              | Standard                       | Standard                       | Standard                       |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1           | AS1289.5.8.1 & 5.7.1           | AS1289.5.8.1 & 5.7.1           |  |
| Moisture Method :                                | AS1289.2.1.1                   | AS1289.2.1.1                   | AS1289.2.1.1                   |  |
| Moisture Ratio (%) :                             | 91                             | 102                            | 97.5                           |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.089                          | 2.050                          | 2.085                          |  |
| Optimum Moisture Content (%) :                   | 13.4                           | 12.8                           | 12.6                           |  |
| Moisture Variation :                             | 1.2                            | -0.2                           | 0.3                            |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.099                          | 2.089                          | 2.113                          |  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                    | <b>98.0</b>                    | <b>98.5</b>                    |  |
| Minimum Specification :                          | 98                             | 98                             | 98                             |  |
| Moisture Specification :                         | -2% to +3%                     | -2% to +3%                     | -2% to +3%                     |  |
| Site Selection :                                 | -                              | -                              | -                              |  |
| Soil Description :                               | -                              | -                              | -                              |  |
| Remarks :  | -                              |                                |                                |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 2</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245171   | 245172   | 245173  | 245174  |
|--|--|--|---|---|
| Test Number :                                    | 4  | 5  | 6   | 7   |
| Sampling Method :                                | -  | -  | -   | -   |
| Date Sampled :                                   | 12/05/2018   | 12/05/2018   | 12/05/2018  | 12/05/2018  |
| Date Tested :                                    | 12/05/2018   | 12/05/2018   | 12/05/2018  | 12/05/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -  | -  | -   | -   |
| Sample Location :                                | E 9416.6<br>N 31372.3<br>RL 40.400<br>1m Below Final Level | E 9422.4<br>N 31402.9<br>RL 40.500<br>1.5m Below Final Level | E 9405.10<br>N 31416.0<br>RL 40.700<br>0.8m Below Final Level | E 9378.9<br>N 31427.7<br>RL 41.00<br>0.7m Below Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150   | 150   |
| Layer Depth (mm) :                               | -  | -  | -   | -   |
| Maximum Size (mm) :                              | 19   | 19   | 19  | 19  |
| Oversize Wet (%) :                               | -  | -  | -   | -   |
| Oversize Dry (%) :                               | -  | -  | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -   | -   |
| Field Moisture Content (%) :                     | 13.8   | 12.7   | 15.5  | 17.4  |
| Hilf MDR Number :                                | 245171   | 245172   | 245173  | 245174  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                       | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard   | Standard   | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                       | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 99.5   | 99   | 103.5   | 110.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.184  | 2.147  | 2.069   | 2.079   |
| Optimum Moisture Content (%) :                   | 13.9   | 12.8   | 15.0  | 15.8  |
| Moisture Variation :                             | 0.1  | 0.1  | -0.5  | -1.6  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.132  | 2.195  | 2.138   | 2.140   |
| Hilf Density Ratio (%) :                         | <b>102.5</b>   | <b>98.0</b>  | <b>97.0</b>   | <b>97.0</b>   |
| Minimum Specification :                          | 95   | 95   | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -  | -   | -   |
| Soil Description :                               | -  | -  | -   | -   |
| Remarks :  | -  |  |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 3</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 245175   |  |  |
| Test Number :                                    | 8  |  |  |
| Sampling Method :                                | -  |  |  |
| Date Sampled :                                   | 12/05/2018   |  |  |
| Date Tested :                                    | 12/05/2018   |  |  |
| Material Type :                                  | <b>General Fill</b>  |  |  |
| Material Source :                                | <b>On Site</b>   |  |  |
| Lot Number :                                     | -  |  |  |
| Sample Location :                                | E 9358.9<br>N 31436.3<br>RL 41.300<br>0.7m Below Final Level |  |  |
| Test Depth (mm) :                                | 150  |  |  |
| Layer Depth (mm) :                               | -  |  |  |
| Maximum Size (mm) :                              | 19   |  |  |
| Oversize Wet (%) :                               | -  |  |  |
| Oversize Dry (%) :                               | -  |  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  |  |  |
| Field Moisture Content (%) :                     | 14.3   |  |  |
| Hilf MDR Number :                                | 245175   |  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   |  |  |
| Compactive Effort :                              | Standard   |  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   |  |  |
| Moisture Method :                                | AS1289.2.1.1   |  |  |
| Moisture Ratio (%) :                             | 97.5   |  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.097  |  |  |
| Optimum Moisture Content (%) :                   | 14.6   |  |  |
| Moisture Variation :                             | 0.3  |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.147  |  |  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>  |  |  |
| Minimum Specification :                          | 95   |  |  |
| Moisture Specification :                         | -2% to +3%   |  |  |
| Site Selection :                                 | -  |  |  |
| Soil Description :                               | -  |  |  |
| Remarks :  | -  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 4</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 245299   | 245300   |  |
| Test Number :                                    | 9  | 10   |  |
| Sampling Method :                                | -  | -  |  |
| Date Sampled :                                   | 14/05/2018   | 14/05/2018   |  |
| Date Tested :                                    | 14/05/2018   | 14/05/2018   |  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  |  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   |  |
| Lot Number :                                     | -  | -  |  |
| Sample Location :                                | E 9422.4<br>N 31371.7<br>RL 41.100<br>1m Below Final Level | E 9413.8<br>N 31415.7<br>RL 41.400<br>0.7m Below Final Level |  |
| Test Depth (mm) :                                | 150  | 150  |  |
| Layer Depth (mm) :                               | -  | -  |  |
| Maximum Size (mm) :                              | 19   | 19   |  |
| Oversize Wet (%) :                               | -  | -  |  |
| Oversize Dry (%) :                               | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  |  |
| Field Moisture Content (%) :                     | 15.1   | 11.8   |  |
| Hilf MDR Number :                                | 245299   | 245300   |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                       | AS1289.5.1.1 & 5.7.1   |  |
| Compactive Effort :                              | Standard   | Standard   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                       | AS1289.5.8.1 & 5.7.1   |  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   |  |
| Moisture Ratio (%) :                             | 99   | 102.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.066  | 2.058  |  |
| Optimum Moisture Content (%) :                   | 15.3   | 11.5   |  |
| Moisture Variation :                             | 0.2  | -0.3   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.138  | 2.152  |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>  | <b>95.5</b>  |  |
| Minimum Specification :                          | 95   | 95   |  |
| Moisture Specification :                         | -  | -  |  |
| Site Selection :                                 | -  | -  |  |
| Soil Description :                               | -  | -  |  |
| Remarks :  | -  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A McOwail*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 5</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245406                                 | 245407                                 | 245408                                 | 245409                                 |
|--|--|--|--|--|
| Test Number :                                    | 11                                     | 12                                     | 13                                     | 14                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             |
| Date Tested :                                    | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9130.800<br>N 31385.700<br>RL 43.100 | E 9112.500<br>N 31384.200<br>RL 43.500 | E 9095.800<br>N 31404.800<br>RL 43.700 | E 9080.200<br>N 31423.700<br>RL 44.300 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 8.2                                    | 11.5                                   | 6.8                                    | 7.2                                    |
| Hilf MDR Number :                                | 245406                                 | 245407                                 | 245408                                 | 245409                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 83                                     | 89                                     | 81                                     | 81                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 1.973                                  | 2.029                                  | 2.054                                  | 2.110                                  |
| Optimum Moisture Content (%) :                   | 9.9                                    | 13.0                                   | 8.4                                    | 8.9                                    |
| Moisture Variation :                             | 1.8                                    | 1.5                                    | 1.7                                    | 1.8                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.058                                  | 2.091                                  | 2.082                                  | 2.076                                  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>                            | <b>97.0</b>                            | <b>98.5</b>                            | <b>101.5</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 6</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245410                                 | 245411                                 | 245412                                 | 245413                                 |
|--|--|--|--|--|
| Test Number :                                    | 15                                     | 16                                     | 17                                     | 18                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             |
| Date Tested :                                    | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             | 15/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9077.500<br>N 31404.900<br>RL 44.000 | E 9098.900<br>N 31373.500<br>RL 43.800 | E 9090.000<br>N 31380.000<br>RL 43.500 | E 9070.000<br>N 31385.000<br>RL 43.900 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 13.7                                   | 11.6                                   | 12.9                                   | 14.1                                   |
| Hilf MDR Number :                                | 245410                                 | 245411                                 | 245412                                 | 245413                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 99                                     | 94                                     | 100                                    | 100                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.090                                  | 2.029                                  | 2.050                                  | 2.060                                  |
| Optimum Moisture Content (%) :                   | 13.8                                   | 12.3                                   | 12.9                                   | 14.1                                   |
| Moisture Variation :                             | 0.1                                    | 0.7                                    | 0.0                                    | 0.0                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.124                                  | 2.115                                  | 2.146                                  | 2.103                                  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>                            | <b>96.0</b>                            | <b>95.5</b>                            | <b>98.0</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 7</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245501   | 245502   | 245503   | 245504   |
|--|--|--|--|--|
| Test Number :                                    | 19   | 20   | 21   | 22   |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 16/05/2018   | 16/05/2018   | 16/05/2018   | 16/05/2018   |
| Date Tested :                                    | 16/05/2018   | 16/05/2018   | 16/05/2018   | 16/05/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | E 9039.200<br>N 31363.200<br>RL 43.800<br>3m Below Final Level | E 9039.900<br>N 31373.600<br>RL 43.600<br>3.5m Below Final Level | E 9072.900<br>N 31384.200<br>RL 43.500<br>2.6m Below Final Level | E 9087.500<br>N 31364.400<br>RL 43.700<br>3m Below Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 10.6   | 10.3   | 12.5   | 13.5   |
| Hilf MDR Number :                                | 245501   | 245502   | 245503   | 245504   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 99   | 100  | 96.5   | 102  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.092  | 2.079  | 2.109  | 2.090  |
| Optimum Moisture Content (%) :                   | 10.7   | 10.3   | 12.9   | 13.2   |
| Moisture Variation :                             | 0.1  | 0.0  | 0.5  | -0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.164  | 2.162  | 2.096  | 2.164  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>  | <b>96.0</b>  | <b>100.5</b>   | <b>96.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 8</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245505   | 245506   | 245507   | 245508   |
|--|--|--|--|--|
| Test Number :                                    | 23   | 24   | 25   | 26   |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 16/05/2018   | 16/05/2018   | 16/05/2018   | 16/05/2018   |
| Date Tested :                                    | 16/05/2018   | 16/05/2018   | 16/05/2018   | 16/05/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | E 9056.600<br>N 31361.900<br>RL 44.000<br>2.4m Below Final Level | E 9070.500<br>N 31360.700<br>RL 43.900<br>2.8m Below Final Level | E 9058.700<br>N 31378.500<br>RL 43.700<br>2.7m Below Final Level | E 9045.900<br>N 31395.700<br>RL 43.800<br>2.9m Below Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 9.3  | 11.0   | 13.4   | 12.2   |
| Hilf MDR Number :                                | 245505   | 245506   | 245507   | 245508   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 85   | 87   | 98.5   | 99.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.085  | 2.105  | 2.051  | 2.078  |
| Optimum Moisture Content (%) :                   | 11.0   | 12.6   | 13.6   | 12.3   |
| Moisture Variation :                             | 1.7  | 1.7  | 0.2  | 0.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.063  | 2.070  | 2.125  | 2.177  |
| Hilf Density Ratio (%) :                         | <b>101.0</b>   | <b>101.5</b>   | <b>96.5</b>  | <b>95.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 9</b>             |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |   |  |
|--|--|---|--|
| Sample Number :                                  | 245509   | 245510  |  |
| Test Number :                                    | 27   | 28  |  |
| Sampling Method :                                | -  | -   |  |
| Date Sampled :                                   | 16/05/2018   | 16/05/2018  |  |
| Date Tested :                                    | 16/05/2018   | 16/05/2018  |  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>   |  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>  |  |
| Lot Number :                                     | -  | -   |  |
| Sample Location :                                | Detention Basin Bund Wall<br>Chainage 60<br>Centreline of Bund Wall<br>Final Level | Detention Basin Bund Wall<br>Chainage 120<br>Centreline of Bund Wall<br>Final Level |  |
| Test Depth (mm) :                                | 150  | 150   |  |
| Layer Depth (mm) :                               | -  | -   |  |
| Maximum Size (mm) :                              | 19   | 19  |  |
| Oversize Wet (%) :                               | -  | -   |  |
| Oversize Dry (%) :                               | -  | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   |  |
| Field Moisture Content (%) :                     | 12.1   | 10.7  |  |
| Hilf MDR Number :                                | 245509   | 245510  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1  |  |
| Compactive Effort :                              | Standard   | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1  |  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 98   | 96.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.079  | 2.050   |  |
| Optimum Moisture Content (%) :                   | 12.4   | 11.1  |  |
| Moisture Variation :                             | 0.2  | 0.3   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.153  | 2.148   |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>  | <b>95.5</b>   |  |
| Minimum Specification :                          | 95   | 95  |  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  |  |
| Site Selection :                                 | -  | -   |  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY  |  |
| Remarks :  | -  |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A McOwll*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 16</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245807  | 245808  | 245809  | 245810  |
|--|---|---|---|---|
| Test Number :                                    | 48  | 49  | 50  | 51  |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 21/05/2018  | 21/05/2018  | 21/05/2018  | 21/05/2018  |
| Date Tested :                                    | 21/05/2018  | 21/05/2018  | 21/05/2018  | 21/05/2018  |
| Material Type :                                  | <b>General Fill</b>                                 | <b>General Fill</b>                                 | <b>General Fill</b>                                 | <b>General Fill</b>                                 |
| Material Source :                                | <b>On Site</b>                                      | <b>On Site</b>                                      | <b>On Site</b>                                      | <b>On Site</b>                                      |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | WSUD Area<br>E 9307.300<br>N 31374.400<br>RL 41.100 | WSUD Area<br>E 9346.700<br>N 31399.100<br>RL 40.200 | WSUD Area<br>E 9345.000<br>N 31415.000<br>RL 40.500 | WSUD Area<br>E 9276.700<br>N 31412.900<br>RL 40.900 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 13.3  | 11.7  | 11.5  | 13.9  |
| Hilf MDR Number :                                | 245807  | 245808  | 245809  | 245810  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                                |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                                |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100   | 97.5  | 96  | 100   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.055   | 2.068   | 2.058   | 2.080   |
| Optimum Moisture Content (%) :                   | 13.3  | 12.0  | 12.0  | 13.9  |
| Moisture Variation :                             | 0.0   | 0.2   | 0.5   | 0.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.143   | 2.157   | 2.129   | 2.146   |
| Hilf Density Ratio (%) :                         | <b>96.0</b>   | <b>96.0</b>   | <b>96.5</b>   | <b>97.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Clayey SAND/Sandy CLAY                              | Clayey SAND/Sandy CLAY                              | Clayey SAND/Sandy CLAY                              | Clayey SAND/Sandy CLAY                              |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 10</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245613                                 | 245614                                 | 245615                                 | 245616                                 |
|--|--|--|--|--|
| Test Number :                                    | 29                                     | 30                                     | 31                                     | 32                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             |
| Date Tested :                                    | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9058.100<br>N 31409.200<br>RL 44.600 | E 9074.600<br>N 31386.300<br>RL 44.200 | E 9088.300<br>N 31367.800<br>RL 44.100 | E 9071.100<br>N 31350.300<br>RL 44.700 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 19.3                                   | 12.1                                   | 15.2                                   | 15.4                                   |
| Hilf MDR Number :                                | 245613                                 | 245614                                 | 245615                                 | 245616                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 106.5                                  | 98                                     | 99                                     | 98.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.031                                  | 2.064                                  | 2.054                                  | 2.111                                  |
| Optimum Moisture Content (%) :                   | 18.1                                   | 12.3                                   | 15.3                                   | 15.6                                   |
| Moisture Variation :                             | -1.2                                   | 0.2                                    | 0.1                                    | 0.2                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.098                                  | 2.154                                  | 2.148                                  | 2.145                                  |
| Hilf Density Ratio (%) :                         | <b>97.0</b>                            | <b>96.0</b>                            | <b>95.5</b>                            | <b>98.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 11</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245617                                 | 245618                                 | 245619                                 | 245620                                 |
|--|--|--|--|--|
| Test Number :                                    | 33                                     | 34                                     | 35                                     | 36                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             |
| Date Tested :                                    | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             | 17/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9058.000<br>N 31368.500<br>RL 44.600 | E 9031.300<br>N 31394.600<br>RL 44.800 | E 9024.800<br>N 31386.700<br>RL 44.500 | E 9042.300<br>N 31361.100<br>RL 44.500 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 14.3                                   | 12.9                                   | 15.3                                   | 11.4                                   |
| Hilf MDR Number :                                | 245617                                 | 245618                                 | 245619                                 | 245620                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 98                                     | 99                                     | 99.5                                   | 87                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.084                                  | 2.080                                  | 2.100                                  | 2.063                                  |
| Optimum Moisture Content (%) :                   | 14.6                                   | 13.0                                   | 15.4                                   | 13.1                                   |
| Moisture Variation :                             | 0.3                                    | 0.1                                    | 0.1                                    | 1.8                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.133                                  | 2.131                                  | 2.117                                  | 2.137                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                            | <b>97.5</b>                            | <b>99.0</b>                            | <b>96.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 12</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245695                                 | 245696                                 | 245697                                 | 245698                                 |
|--|--|--|--|--|
| Test Number :                                    | 37                                     | 38                                     | 39                                     | 40                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 18/05/2018                             | 18/05/2018                             | 18/05/2018                             | 18/05/2018                             |
| Date Tested :                                    | 18/05/2018                             | 18/05/2018                             | 18/05/2018                             | 18/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8945.100<br>N 31344.100<br>RL 44.900 | E 8952.500<br>N 31334.000<br>RL 45.000 | E 8952.000<br>N 31353.000<br>RL 44.800 | E 8963.700<br>N 31339.500<br>RL 44.700 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 9.6                                    | 12.0                                   | 10.3                                   | 11.6                                   |
| Hilf MDR Number :                                | 245695                                 | 245696                                 | 245697                                 | 245698                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 82.5                                   | 96                                     | 88                                     | 97.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.069                                  | 2.088                                  | 2.109                                  | 2.105                                  |
| Optimum Moisture Content (%) :                   | 11.6                                   | 12.5                                   | 11.7                                   | 11.9                                   |
| Moisture Variation :                             | 2.0                                    | 0.6                                    | 1.5                                    | 0.3                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.088                                  | 2.126                                  | 2.117                                  | 2.133                                  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>                            | <b>98.0</b>                            | <b>99.5</b>                            | <b>98.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY/Clayey SAND                 | Sandy CLAY/Clayey SAND                 | Sandy CLAY/Clayey SAND                 | Sandy CLAY/Clayey SAND                 |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 13</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 245699                                 |  |  |
| Test Number :                                    | 41                                     |  |  |
| Sampling Method :                                | -                                      |  |  |
| Date Sampled :                                   | 18/05/2018                             |  |  |
| Date Tested :                                    | 18/05/2018                             |  |  |
| Material Type :                                  | <b>General Fill</b>                    |  |  |
| Material Source :                                | <b>On Site</b>                         |  |  |
| Lot Number :                                     | -                                      |  |  |
| Sample Location :                                | E 8994.746<br>N 31339.900<br>RL 44.800 |  |  |
| Test Depth (mm) :                                | 150                                    |  |  |
| Layer Depth (mm) :                               | -                                      |  |  |
| Maximum Size (mm) :                              | 19                                     |  |  |
| Oversize Wet (%) :                               | -                                      |  |  |
| Oversize Dry (%) :                               | -                                      |  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      |  |  |
| Field Moisture Content (%) :                     | 10.6                                   |  |  |
| Hilf MDR Number :                                | 245699                                 |  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   |  |  |
| Compactive Effort :                              | Standard                               |  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   |  |  |
| Moisture Method :                                | AS1289.2.1.1                           |  |  |
| Moisture Ratio (%) :                             | 90                                     |  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.108                                  |  |  |
| Optimum Moisture Content (%) :                   | 11.8                                   |  |  |
| Moisture Variation :                             | 1.2                                    |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.122                                  |  |  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                            |  |  |
| Minimum Specification :                          | 95                                     |  |  |
| Moisture Specification :                         | -2% to +3%                             |  |  |
| Site Selection :                                 | -                                      |  |  |
| Soil Description :                               | Sandy CLAY/Clayey SAND                 |  |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A McOwall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 14</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245801                                 | 245802                                 | 245803                                 | 245804                                 |
|--|--|--|--|--|
| Test Number :                                    | 42                                     | 43                                     | 44                                     | 45                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 21/05/2018                             | 21/05/2018                             | 21/05/2018                             | 21/05/2018                             |
| Date Tested :                                    | 21/05/2018                             | 21/05/2018                             | 21/05/2018                             | 21/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8974.200<br>N 31361.200<br>RL 44.700 | E 8988.900<br>N 31339.800<br>RL 45.400 | E 9015.200<br>N 31343.300<br>RL 45.200 | E 9006.100<br>N 31360.600<br>RL 44.900 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 12.6                                   | 12.6                                   | 11.6                                   | 9.5                                    |
| Hilf MDR Number :                                | 245801                                 | 245802                                 | 245803                                 | 245804                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 98                                     | 99                                     | 96.5                                   | 84                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.087                                  | 2.080                                  | 2.069                                  | 2.075                                  |
| Optimum Moisture Content (%) :                   | 12.8                                   | 12.7                                   | 12.0                                   | 11.3                                   |
| Moisture Variation :                             | 0.2                                    | 0.1                                    | 0.5                                    | 1.8                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.141                                  | 2.159                                  | 2.130                                  | 2.117                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                            | <b>96.5</b>                            | <b>97.0</b>                            | <b>98.0</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Clayey SAND/Sandy CLAY                 | Clayey SAND/Sandy CLAY                 | Clayey SAND/Sandy CLAY                 | Clayey SAND/Sandy CLAY                 |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 15</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/05/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 245805                                 | 245806                                 |  |
| Test Number :                                    | 46                                     | 47                                     |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 21/05/2018                             | 21/05/2018                             |  |
| Date Tested :                                    | 21/05/2018                             | 21/05/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 8982.800<br>N 31348.900<br>RL 45.500 | E 8980.000<br>N 31340.000<br>RL 45.400 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 10.6                                   | 11.5                                   |  |
| Hilf MDR Number :                                | 245805                                 | 245806                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 85                                     | 94.5                                   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.059                                  | 2.077                                  |  |
| Optimum Moisture Content (%) :                   | 12.5                                   | 12.2                                   |  |
| Moisture Variation :                             | 1.9                                    | 0.7                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.132                                  | 2.132                                  |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                            | <b>97.5</b>                            |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | Clayey SAND/Sandy CLAY                 | Clayey SAND/Sandy CLAY                 |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 17</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245970                                 | 245971                                 | 245972                                 | 245973                                 |
|--|--|--|--|--|
| Test Number :                                    | 52                                     | 53                                     | 54                                     | 55                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 23/05/2018                             | 23/05/2018                             | 23/05/2018                             | 23/05/2018                             |
| Date Tested :                                    | 23/05/2018                             | 23/05/2018                             | 23/05/2018                             | 23/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9076.500<br>N 31383.500<br>RL 44.700 | E 9068.300<br>N 31397.300<br>RL 44.800 | E 9089.400<br>N 31413.600<br>RL 44.600 | E 9081.900<br>N 31425.100<br>RL 44.900 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 13.5                                   | 11.4                                   | 11.5                                   | 12.8                                   |
| Hilf MDR Number :                                | 245970                                 | 245971                                 | 245972                                 | 245973                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 99.5                                   | 88.5                                   | 88.5                                   | 101                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.059                                  | 2.058                                  | 2.057                                  | 2.125                                  |
| Optimum Moisture Content (%) :                   | 13.6                                   | 12.8                                   | 13.0                                   | 12.7                                   |
| Moisture Variation :                             | 0.1                                    | 1.5                                    | 1.5                                    | -0.1                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.116                                  | 2.086                                  | 2.068                                  | 2.140                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                            | <b>98.5</b>                            | <b>99.5</b>                            | <b>99.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Gravelly Clayey SAND/Sandy CLAY        | Gravelly Clayey SAND/Sandy CLAY        | Gravelly Clayey SAND/Sandy CLAY        | Gravelly Clayey SAND/Sandy CLAY        |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 18</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 245974                                 | 245975                                 | 245976                                 |  |
| Test Number :                                    | 56                                     | 57                                     | 58                                     |  |
| Sampling Method :                                | -                                      | -                                      | -                                      |  |
| Date Sampled :                                   | 23/05/2018                             | 23/05/2018                             | 23/05/2018                             |  |
| Date Tested :                                    | 23/05/2018                             | 23/05/2018                             | 23/05/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      | -                                      |  |
| Sample Location :                                | E 8983.100<br>N 31335.100<br>RL 46.200 | E 8972.800<br>N 31358.200<br>RL 45.800 | E 8992.100<br>N 31316.400<br>RL 46.500 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 12.7                                   | 11.3                                   | 14.1                                   |  |
| Hilf MDR Number :                                | 245974                                 | 245975                                 | 245976                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 104                                    | 86                                     | 103.5                                  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.107                                  | 2.078                                  | 2.085                                  |  |
| Optimum Moisture Content (%) :                   | 12.2                                   | 13.1                                   | 13.6                                   |  |
| Moisture Variation :                             | -0.5                                   | 1.9                                    | -0.5                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.182                                  | 2.135                                  | 2.129                                  |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                            | <b>97.5</b>                            | <b>98.0</b>                            |  |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      | -                                      |  |
| Soil Description :                               | Gravelly Clayey SAND/Sandy CLAY        | Gravelly Clayey SAND/Sandy CLAY        | Gravelly Clayey SAND/Sandy CLAY        |  |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 19</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 245977  | 245978  | 245979  | 245980  |
|--|---|---|---|---|
| Test Number :                                    | 59  | 60  | 61  | 62  |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 23/05/2018  | 23/05/2018  | 23/05/2018  | 23/05/2018                                      |
| Date Tested :                                    | 23/05/2018  | 23/05/2018  | 23/05/2018  | 23/05/2018                                      |
| Material Type :                                  | <b>General Fill</b>                                 | <b>General Fill</b>                                 | <b>General Fill</b>                                 | <b>General Fill</b>                             |
| Material Source :                                | <b>On Site</b>                                      | <b>On Site</b>                                      | <b>On Site</b>                                      | <b>On Site</b>                                  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | WSUD Area<br>E 9302.900<br>N 31419.600<br>RL 41.400 | WSUD Area<br>E 9310.700<br>N 31414.200<br>RL 41.200 | WSUD Area<br>E 9319.700<br>N 31394.800<br>RL 40.900 | WSUD Area<br>E 9325.1<br>N 31380.5<br>RL 41.100 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 10.8  | 13.5  | 12.9  | 10.7  |
| Hilf MDR Number :                                | 245977  | 245978  | 245979  | 245980  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                            |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                            |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1                                    |
| Moisture Ratio (%) :                             | 98.5  | 99  | 99  | 99  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.109   | 2.180   | 2.160   | 2.139   |
| Optimum Moisture Content (%) :                   | 11.0  | 13.6  | 13.0  | 10.8  |
| Moisture Variation :                             | 0.1   | 0.1   | 0.1   | 0.1   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.148   | 2.183   | 2.159   | 2.145   |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>100.0</b>  | <b>100.0</b>  | <b>99.5</b>                                     |
| Minimum Specification :                          | 98  | 98  | 98  | 98  |
| Moisture Specification :                         | + or - 2%   | + or - 2%   | + or - 2%   | + or - 2%                                       |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey Sand/Sandy CLAY                     | Gravelly Clayey Sand/Sandy CLAY                     | Gravelly Clayey Sand/Sandy CLAY                     | Gravelly Clayey Sand/Sandy CLAY                 |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 20</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 246087  | 246088  |  |
| Test Number :                                    | 63  | 64  |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 24/05/2018  | 24/05/2018  |  |
| Date Tested :                                    | 24/05/2018  | 24/05/2018  |  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Future Pump Station<br>E 9340.700<br>N 31391.000<br>RL 41.500 | Future Pump Station<br>E 9338.900<br>N 31375.100<br>RL 41.300 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | -   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 10.5  | 11.6  |  |
| Hilf MDR Number :                                | 246087  | 246088  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 98  | 96.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.119   | 2.130   |  |
| Optimum Moisture Content (%) :                   | 10.7  | 12.0  |  |
| Moisture Variation :                             | 0.2   | 0.5   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.146   | 2.130   |  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>100.0</b>  |  |
| Minimum Specification :                          | 98  | 98  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Gravelly Clayey SAND/Sandy CLAY                               | Gravelly Clayey SAND/Sandy CLAY                               |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A McOwall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 21</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 246167  | 246168  |  |
| Test Number :                                    | 65  | 66  |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 25/05/2018  | 25/05/2018  |  |
| Date Tested :                                    | 25/05/2018  | 25/05/2018  |  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Proposed Pump Station Pad<br>E 9333.300<br>N 31405.100<br>RL 41.300 | Proposed Pump Station Pad<br>E 9329.500<br>N 31393.800<br>RL 41.500 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | -   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 12.2  | 13.8  |  |
| Hilf MDR Number :                                | 246167  | 246168  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |  |
| Moisture Method :                                | AS1289.2.1.4  | AS1289.2.1.4  |  |
| Moisture Ratio (%) :                             | 88  | 96  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.160   | 2.149   |  |
| Optimum Moisture Content (%) :                   | 13.8  | 14.4  |  |
| Moisture Variation :                             | 1.7   | 0.6   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.158   | 2.102   |  |
| Hilf Density Ratio (%) :                         | <b>100.0</b>  | <b>102.0</b>  |  |
| Minimum Specification :                          | 98  | 98  |  |
| Moisture Specification :                         | + or - 2%   | + or - 2%   |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A McOwoll*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 22</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246169                                 | 246170                                 | 246171                                 | 246172                                 |
|--|--|--|--|--|
| Test Number :                                    | 67                                     | 68                                     | 69                                     | 70                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             |
| Date Tested :                                    | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9226.400<br>N 31474.000<br>RL 44.000 | E 9239.600<br>N 31467.100<br>RL 43.500 | E 9252.800<br>N 31472.600<br>RL 43.000 | E 9270.000<br>N 31468.900<br>RL 43.300 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 16.5                                   | 15.1                                   | 14.6                                   | 15.2                                   |
| Hilf MDR Number :                                | 246169                                 | 246170                                 | 246171                                 | 246172                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 112                                    | 102                                    | 103.5                                  | 115                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.047                                  | 2.086                                  | 2.076                                  | 2.046                                  |
| Optimum Moisture Content (%) :                   | 14.7                                   | 14.8                                   | 14.1                                   | 13.2                                   |
| Moisture Variation :                             | -1.7                                   | -0.3                                   | -0.5                                   | -2.0                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.136                                  | 2.144                                  | 2.167                                  | 2.142                                  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>                            | <b>97.5</b>                            | <b>96.0</b>                            | <b>95.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 23</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246173                                 | 246174                                 | 246175                                 | 246176                                 |
|--|--|--|--|--|
| Test Number :                                    | 71                                     | 72                                     | 73                                     | 74                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             |
| Date Tested :                                    | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             | 25/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9091.600<br>N 31434.900<br>RL 45.000 | E 9093.200<br>N 31420.600<br>RL 44.800 | E 9095.600<br>N 31404.600<br>RL 44.600 | E 9097.600<br>N 31388.500<br>RL 44.600 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 9.3                                    | 11.9                                   | 14.7                                   | 15.3                                   |
| Hilf MDR Number :                                | 246173                                 | 246174                                 | 246175                                 | 246176                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 99                                     | 101                                    | 101.5                                  | 102                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.060                                  | 2.082                                  | 2.054                                  | 2.071                                  |
| Optimum Moisture Content (%) :                   | 9.4                                    | 11.8                                   | 14.4                                   | 15.0                                   |
| Moisture Variation :                             | 0.1                                    | -0.1                                   | -0.2                                   | -0.2                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.159                                  | 2.180                                  | 2.151                                  | 2.167                                  |
| Hilf Density Ratio (%) :                         | <b>95.5</b>                            | <b>95.5</b>                            | <b>95.5</b>                            | <b>95.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 24</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 246177                                 |  |  |
| Test Number :                                    | 75                                     |  |  |
| Sampling Method :                                | -                                      |  |  |
| Date Sampled :                                   | 25/05/2018                             |  |  |
| Date Tested :                                    | 25/05/2018                             |  |  |
| Material Type :                                  | <b>General Fill</b>                    |  |  |
| Material Source :                                | <b>On Site</b>                         |  |  |
| Lot Number :                                     | -                                      |  |  |
| Sample Location :                                | E 9098.000<br>N 31374.700<br>RL 44.700 |  |  |
| Test Depth (mm) :                                | 150                                    |  |  |
| Layer Depth (mm) :                               | -                                      |  |  |
| Maximum Size (mm) :                              | 19                                     |  |  |
| Oversize Wet (%) :                               | -                                      |  |  |
| Oversize Dry (%) :                               | -                                      |  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      |  |  |
| Field Moisture Content (%) :                     | 13.6                                   |  |  |
| Hilf MDR Number :                                | 246177                                 |  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   |  |  |
| Compactive Effort :                              | Standard                               |  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   |  |  |
| Moisture Method :                                | AS1289.2.1.1                           |  |  |
| Moisture Ratio (%) :                             | 98.5                                   |  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.050                                  |  |  |
| Optimum Moisture Content (%) :                   | 13.8                                   |  |  |
| Moisture Variation :                             | 0.2                                    |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.138                                  |  |  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>                            |  |  |
| Minimum Specification :                          | 95                                     |  |  |
| Moisture Specification :                         | -2% to +3%                             |  |  |
| Site Selection :                                 | -                                      |  |  |
| Soil Description :                               | Sandy CLAY                             |  |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 25</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246192  | 246193  | 246194   |  |
|--|---|---|--|--|
| Test Number :                                    | 76  | 77  | 78   |  |
| Sampling Method :                                | -   | -   | -  |  |
| Date Sampled :                                   | 26/05/2018  | 26/05/2018  | 26/05/2018   |  |
| Date Tested :                                    | 26/05/2018  | 26/05/2018  | 26/05/2018   |  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>  |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>   |  |
| Lot Number :                                     | -   | -   | -  |  |
| Sample Location :                                | Detention Basin Bund Wall<br>Chainage 165<br>Centreline of Bund Wall<br>Final Level | Detention Basin Bund Wall<br>Chainage 105<br>Centreline of Bund Wall<br>Final Level | Detention Basin Bund Wall<br>Chainage 61<br>Centreline of Bund Wall<br>Final Level |  |
| Test Depth (mm) :                                | 150   | 150   | 150  |  |
| Layer Depth (mm) :                               | -   | -   | -  |  |
| Maximum Size (mm) :                              | 19  | 19  | 19   |  |
| Oversize Wet (%) :                               | -   | -   | -  |  |
| Oversize Dry (%) :                               | -   | -   | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -  |  |
| Field Moisture Content (%) :                     | 13.4  | 10.9  | 12.1   |  |
| Hilf MDR Number :                                | 246192  | 246193  | 246194   |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1   |  |
| Compactive Effort :                              | Standard  | Standard  | Standard   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1   |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1   |  |
| Moisture Ratio (%) :                             | 104   | 88.5  | 97.5   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.189   | 2.155   | 2.170  |  |
| Optimum Moisture Content (%) :                   | 12.9  | 12.4  | 12.4   |  |
| Moisture Variation :                             | -0.5  | 1.5   | 0.3  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.155   | 2.118   | 2.115  |  |
| Hilf Density Ratio (%) :                         | <b>101.5</b>  | <b>102.0</b>  | <b>102.5</b>   |  |
| Minimum Specification :                          | 98  | 98  | 98   |  |
| Moisture Specification :                         | + or - 2%   | + or - 2%   | + or - 2%  |  |
| Site Selection :                                 | -   | -   | -  |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY   |  |
| Remarks :  | -   |   |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 26</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>08/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |  |  |  |
|--|---|--|--|--|
| Sample Number :                                  | 246225  | 246226                                 | 246227                                 | 246228                                 |
| Test Number :                                    | 79  | 80                                     | 81                                     | 82                                     |
| Sampling Method :                                | -   | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 28/05/2018  | 28/05/2018                             | 28/05/2018                             | 28/05/2018                             |
| Date Tested :                                    | 28/05/2018  | 28/05/2018                             | 28/05/2018                             | 28/05/2018                             |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -   | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9068.600<br>N 31697.400<br>RL 46.600  | E 9081.400<br>N 31672.200<br>RL 46.200 | E 9039.700<br>N 31654.300<br>RL 47.700 | E 9069.400<br>N 31630.100<br>RL 47.600 |
| Test Depth (mm) :                                | 150   | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -   | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 37.5  | 37.5                                   | 19                                     | 19                                     |
| Oversize Wet (%) :                               | 17  | 30                                     | -                                      | -                                      |
| Oversize Dry (%) :                               | -   | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.312   | 2.347                                  | -                                      | -                                      |
| Field Moisture Content (%) :                     | 13.8  | 11.8                                   | 12.1                                   | 13.1                                   |
| Hilf MDR Number :                                | 246225  | 246226                                 | 246227                                 | 246228                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard  | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 98.5  | 88                                     | 102                                    | 102                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.156   | 2.165                                  | 2.065                                  | 2.046                                  |
| Optimum Moisture Content (%) :                   | 14.0  | 13.4                                   | 11.8                                   | 12.9                                   |
| Moisture Variation :                             | 0.2   | 1.5                                    | -0.2                                   | -0.2                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.182*  | 2.144*                                 | 2.166                                  | 2.147                                  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>   | <b>97.5</b>                            | <b>95.5</b>                            | <b>95.5</b>                            |
| Minimum Specification :                          | 95  | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -   | -                                      | -                                      | -                                      |
| Soil Description :                               | Gravelly Clayey SAND  | Gravelly Clayey SAND                   | Gravelly Clayey SAND                   | Gravelly Clayey SAND                   |
| Remarks :  | <b>Lab No. 246226 30.4% retained on 37.5mm sieve. Test performed on portion of sample up to 20% retained on the 37.5mm sieve.</b> |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**  
**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**  
**ABN: 51 009 878 899**  
**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 27</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>9/06/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246314                                 | 246315                                 | 246316                                 | 246317                                 |
|--|--|--|--|--|
| Test Number :                                    | 83                                     | 84                                     | 85                                     | 86                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             |
| Date Tested :                                    | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9069.200<br>N 31429.400<br>RL 46.000 | E 9076.300<br>N 31419.100<br>RL 45.800 | E 9082.800<br>N 31408.500<br>RL 45.600 | E 9094.700<br>N 31390.300<br>RL 45.500 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 12.5                                   | 11.9                                   | 11.3                                   | 15.0                                   |
| Hilf MDR Number :                                | 246314                                 | 246315                                 | 246316                                 | 246317                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 101                                    | 87                                     | 86.5                                   | 103                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.070                                  | 2.040                                  | 2.001                                  | 2.051                                  |
| Optimum Moisture Content (%) :                   | 12.4                                   | 13.7                                   | 13.1                                   | 14.6                                   |
| Moisture Variation :                             | -0.1                                   | 1.8                                    | 1.8                                    | -0.5                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.120                                  | 2.062                                  | 2.061                                  | 2.137                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                            | <b>99.0</b>                            | <b>97.0</b>                            | <b>96.0</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
 NATA Accreditation Number  
 1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 28</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>9/06/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246318                                 | 246319                                 | 246320                                 | 246321                                 |
|--|--|--|--|--|
| Test Number :                                    | 87                                     | 88                                     | 89                                     | 90                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             |
| Date Tested :                                    | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             | 29/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9039.900<br>N 31415.600<br>RL 45.600 | E 9043.900<br>N 31399.800<br>RL 45.900 | E 9052.400<br>N 31384.900<br>RL 45.900 | E 9061.000<br>N 31369.300<br>RL 46.000 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 5.4                                    | 7.5                                    | 6.2                                    | 8.5                                    |
| Hilf MDR Number :                                | 246318                                 | 246319                                 | 246320                                 | 246321                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 101.5                                  | 101                                    | 98                                     | 100                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 1.969                                  | 1.894                                  | 1.796                                  | 1.864                                  |
| Optimum Moisture Content (%) :                   | 5.3                                    | 7.4                                    | 6.3                                    | 8.5                                    |
| Moisture Variation :                             | -0.1                                   | -0.1                                   | 0.1                                    | 0.0                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.121                                  | 2.111                                  | 2.091                                  | 2.133                                  |
| Hilf Density Ratio (%) :                         | <b>93.0</b>                            | <b>89.5</b>                            | <b>86.0</b>                            | <b>87.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 29</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>9/06/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246360   | 246361   | 246362   | 246363   |
|--|--|--|--|--|
| Test Number :                                    | 91   | 92   | 93   | 94   |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 30/05/2018   | 30/05/2018   | 30/05/2018   | 30/05/2018   |
| Date Tested :                                    | 30/05/2018   | 30/05/2018   | 30/05/2018   | 30/05/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | E 9039.900<br>N 31415.600<br>RL 45.600<br>Retest of Field Density No. 87 on the 29/05/18 | E 9043.900<br>N 31399.800<br>RL 45.900<br>Retest of Field Density No. 88 on the 29/05/18 | E 9052.400<br>N 31384.900<br>RL 45.900<br>Retest of Field Density No. 89 on the 29/05/18 | E 9061.000<br>N 31369.300<br>RL 46.000<br>Retest of Field Density No. 90 on the 29/05/18 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 11.9   | 12.1   | 10.3   | 12.2   |
| Hilf MDR Number :                                | 246360   | 246361   | 246362   | 246363   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 86.5   | 85   | 84.5   | 97.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.064  | 2.056  | 2.060  | 2.062  |
| Optimum Moisture Content (%) :                   | 13.8   | 14.3   | 12.2   | 12.5   |
| Moisture Variation :                             | 1.9  | 2.1  | 1.9  | 0.3  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.031  | 2.058  | 2.050  | 2.109  |
| Hilf Density Ratio (%) :                         | <b>101.5</b>   | <b>100.0</b>   | <b>100.5</b>   | <b>98.0</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | -  | -  | -  | -  |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169


Document Code RF89-11



## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 30<br><b>Report Date :</b> 9/06/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 246364                                 | 246365                                 | 246366                                 | 246367                                 |
|--|--|--|--|--|
| Test Number :                                    | 95                                     | 96                                     | 97                                     | 98                                     |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 30/05/2018                             | 30/05/2018                             | 30/05/2018                             | 30/05/2018                             |
| Date Tested :                                    | 30/05/2018                             | 30/05/2018                             | 30/05/2018                             | 30/05/2018                             |
| Material Type :                                  | General Fill                           | General Fill                           | General Fill                           | General Fill                           |
| Material Source :                                | On Site                                | On Site                                | On Site                                | On Site                                |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9076.300<br>N 31351.300<br>RL 45.900 | E 9063.100<br>N 31369.500<br>RL 45.800 | E 9052.900<br>N 31383.200<br>RL 45.800 | E 9043.300<br>N 31396.500<br>RL 45.800 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 8.2                                    | 12.4                                   | 11.9                                   | 12.4                                   |
| Hilf MDR Number :                                | 246364                                 | 246365                                 | 246366                                 | 246367                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 80                                     | 102                                    | 99                                     | 105                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.068                                  | 2.063                                  | 2.105                                  | 2.125                                  |
| Optimum Moisture Content (%) :                   | 10.2                                   | 12.2                                   | 12.0                                   | 11.8                                   |
| Moisture Variation :                             | 2.1                                    | -0.2                                   | 0.1                                    | -0.6                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.126                                  | 2.080                                  | 2.188                                  | 2.102                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                            | <b>99.0</b>                            | <b>96.0</b>                            | <b>101.0</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 31</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>9/06/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246442                               | 246443                                 | 246444                                 | 246445                                 |
|--|--------------------------------------|--|--|--|
| Test Number :                                    | 99                                   | 100                                    | 101                                    | 102                                    |
| Sampling Method :                                | -                                    | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 31/05/2018                           | 31/05/2018                             | 31/05/2018                             | 31/05/2018                             |
| Date Tested :                                    | 31/05/2018                           | 31/05/2018                             | 31/05/2018                             | 31/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                       | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                    | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8881.4<br>N 31406.300<br>RL 50.000 | E 8892.400<br>N 31415.200<br>RL 50.200 | E 8910.500<br>N 31429.700<br>RL 50.500 | E 8906.700<br>N 31460.600<br>RL 52.200 |
| Test Depth (mm) :                                | 150                                  | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                    | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                   | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                    | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                    | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                    | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 6.2                                  | 5.6                                    | 16.9                                   | 12.8                                   |
| Hilf MDR Number :                                | 246442                               | 246443                                 | 246444                                 | 246445                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                 | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                             | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                 | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                         | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 84                                   | 73.5                                   | 97                                     | 92                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.134                                | 2.069                                  | 2.100                                  | 2.030                                  |
| Optimum Moisture Content (%) :                   | 7.4                                  | 7.6                                    | 17.4                                   | 13.9                                   |
| Moisture Variation :                             | 1.2                                  | 2.1                                    | 0.5                                    | 1.1                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.145                                | 2.066                                  | 2.076                                  | 2.073                                  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                          | <b>100.0</b>                           | <b>101.0</b>                           | <b>98.0</b>                            |
| Minimum Specification :                          | 95                                   | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                           | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                    | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                    | -                                      | -                                      | -                                      |
| Remarks :  | -                                    |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 32</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>9/06/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246446                                 | 246447                                 | 246448                                 | 246449                                 |
|--|--|--|--|--|
| Test Number :                                    | 103                                    | 104                                    | 105                                    | 106                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 31/05/2018                             | 31/05/2018                             | 31/05/2018                             | 31/05/2018                             |
| Date Tested :                                    | 31/05/2018                             | 31/05/2018                             | 31/05/2018                             | 31/05/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8940.900<br>N 31420.000<br>RL 48.700 | E 8927.400<br>N 31410.300<br>RL 48.900 | E 9025.600<br>N 31376.100<br>RL 45.700 | E 9032.800<br>N 31361.100<br>RL 46.100 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 8.9                                    | 5.4                                    | 14.8                                   | 9.7                                    |
| Hilf MDR Number :                                | 246446                                 | 246447                                 | 246448                                 | 246449                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 98.5                                   | 73                                     | 97.5                                   | 82.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.060                                  | 2.111                                  | 2.081                                  | 2.104                                  |
| Optimum Moisture Content (%) :                   | 9.0                                    | 7.4                                    | 15.2                                   | 11.8                                   |
| Moisture Variation :                             | 0.1                                    | 2.1                                    | 0.3                                    | 2.1                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.035                                  | 2.107                                  | 2.118                                  | 2.032                                  |
| Hilf Density Ratio (%) :                         | <b>101.0</b>                           | <b>100.0</b>                           | <b>98.0</b>                            | <b>103.5</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 33</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>9/06/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 246450                                 | 246451                                 |  |
| Test Number :                                    | 107                                    | 108                                    |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 31/05/2018                             | 31/05/2018                             |  |
| Date Tested :                                    | 31/05/2018                             | 31/05/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 9039.900<br>N 31347.600<br>RL 46.500 | E 9049.600<br>N 31329.700<br>RL 46.600 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 8.0                                    | 13.7                                   |  |
| Hilf MDR Number :                                | 246450                                 | 246451                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 83                                     | 98                                     |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.088                                  | 2.191                                  |  |
| Optimum Moisture Content (%) :                   | 9.6                                    | 14.0                                   |  |
| Moisture Variation :                             | 1.7                                    | 0.3                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.081                                  | 2.113                                  |  |
| Hilf Density Ratio (%) :                         | <b>100.5</b>                           | <b>103.5</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | -                                      | -                                      |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169


Document Code RF89-11



## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 34<br><b>Report Date :</b> 9/06/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 246530                                 | 246531                                 | 246532                                 | 246533                                 |
|--|--|--|--|--|
| Test Number :                                    | 109                                    | 110                                    | 111                                    | 112                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              |
| Date Tested :                                    | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9116.000<br>N 31390.700<br>RL 45.600 | E 9108.700<br>N 31379.600<br>RL 45.900 | E 9088.300<br>N 31367.300<br>RL 46.200 | E 9074.700<br>N 31356.100<br>RL 46.500 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 12.4                                   | 10.9                                   | 11.4                                   | 11.7                                   |
| Hilf MDR Number :                                | 246530                                 | 246531                                 | 246532                                 | 246533                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 101.5                                  | 86                                     | 99.5                                   | 102.5                                  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.074                                  | 2.036                                  | 2.075                                  | 2.056                                  |
| Optimum Moisture Content (%) :                   | 12.2                                   | 12.6                                   | 11.5                                   | 11.4                                   |
| Moisture Variation :                             | -0.2                                   | 1.8                                    | 0.1                                    | -0.2                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.140                                  | 2.092                                  | 2.134                                  | 2.145                                  |
| Hilf Density Ratio (%) :                         | <b>97.0</b>                            | <b>97.5</b>                            | <b>97.0</b>                            | <b>96.0</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 35</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>9/06/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246534                                 | 246535                                 | 246536                                 | 246537                                 |
|--|--|--|--|--|
| Test Number :                                    | 113                                    | 114                                    | 115                                    | 116                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              |
| Date Tested :                                    | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              | 1/06/2018                              |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9057.600<br>N 31342.300<br>RL 46.700 | E 9015.100<br>N 31348.600<br>RL 46.300 | E 8996.000<br>N 31330.000<br>RL 46.700 | E 8977.200<br>N 31327.800<br>RL 47.100 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 11.2                                   | 11.9                                   | 14.4                                   | 11.0                                   |
| Hilf MDR Number :                                | 246534                                 | 246535                                 | 246536                                 | 246537                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 97                                     | 89.5                                   | 99                                     | 102                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.100                                  | 2.050                                  | 2.068                                  | 2.088                                  |
| Optimum Moisture Content (%) :                   | 11.6                                   | 13.3                                   | 14.5                                   | 10.8                                   |
| Moisture Variation :                             | 0.3                                    | 1.3                                    | 0.1                                    | -0.2                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.113                                  | 2.087                                  | 2.136                                  | 2.146                                  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                            | <b>98.0</b>                            | <b>97.0</b>                            | <b>97.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 36</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246636                                 | 246637                                 | 246638                                 | 246639                                 |
|--|--|--|--|--|
| Test Number :                                    | 117                                    | 118                                    | 119                                    | 120                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             |
| Date Tested :                                    | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9054.200<br>N 31394.900<br>RL 46.100 | E 9030.400<br>N 31379.500<br>RL 46.500 | E 9010.800<br>N 31351.600<br>RL 46.800 | E 8991.700<br>N 31348.900<br>RL 46.800 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | 150                                    | 150                                    | 150                                    | 150                                    |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 11.4                                   | 12.9                                   | 8.4                                    | 11.5                                   |
| Hilf MDR Number :                                | 246636                                 | 246637                                 | 246638                                 | 246639                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 103                                    | 106                                    | 83.5                                   | 86.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.090                                  | 2.061                                  | 2.048                                  | 2.050                                  |
| Optimum Moisture Content (%) :                   | 11.0                                   | 12.2                                   | 10.1                                   | 13.3                                   |
| Moisture Variation :                             | -0.3                                   | -0.7                                   | 1.7                                    | 1.8                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.163                                  | 2.139                                  | 2.142                                  | 2.149                                  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                            | <b>96.5</b>                            | <b>95.5</b>                            | <b>95.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 37</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246640                                 | 246641                                 | 246642                                 | 246643                                 |
|--|--|--|--|--|
| Test Number :                                    | 121                                    | 122                                    | 123                                    | 124                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             |
| Date Tested :                                    | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             | 04/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8986.500<br>N 31333.300<br>RL 47.200 | E 8959.700<br>N 31340.700<br>RL 47.300 | E 8963.000<br>N 31367.000<br>RL 46.700 | E 8983.100<br>N 31365.100<br>RL 46.400 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | 150                                    | 150                                    | 150                                    | 150                                    |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 11.5                                   | 12.2                                   | 10.0                                   | 18.0                                   |
| Hilf MDR Number :                                | 246640                                 | 246641                                 | 246642                                 | 246643                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 90                                     | 102                                    | 91.5                                   | 101                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.108                                  | 2.088                                  | 2.085                                  | 2.067                                  |
| Optimum Moisture Content (%) :                   | 12.8                                   | 12.0                                   | 10.9                                   | 17.8                                   |
| Moisture Variation :                             | 1.2                                    | -0.2                                   | 0.9                                    | -0.2                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.179                                  | 2.170                                  | 2.144                                  | 2.096                                  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                            | <b>96.0</b>                            | <b>97.0</b>                            | <b>98.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 38</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 246644                                 | 246645                                 |  |
| Test Number :                                    | 125                                    | 126                                    |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 04/06/2018                             | 04/06/2018                             |  |
| Date Tested :                                    | 04/06/2018                             | 04/06/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 9012.900<br>N 31386.700<br>RL 46.300 | E 9028.000<br>N 31430.500<br>RL 46.500 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | 150                                    | 150                                    |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 12.1                                   | 12.1                                   |  |
| Hilf MDR Number :                                | 246644                                 | 246645                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 93.5                                   | 100                                    |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.113                                  | 2.080                                  |  |
| Optimum Moisture Content (%) :                   | 12.9                                   | 12.1                                   |  |
| Moisture Variation :                             | 0.8                                    | 0.0                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.108                                  | 2.150                                  |  |
| Hilf Density Ratio (%) :                         | <b>100.0</b>                           | <b>96.5</b>                            |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 39</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 246646   | 246647   | 246648   |  |
| Test Number :                                    | 127  | 128  | 129  |  |
| Sampling Method :                                | -  | -  | -  |  |
| Date Sampled :                                   | 04/06/2018   | 04/06/2018   | 04/06/2018   |  |
| Date Tested :                                    | 04/06/2018   | 04/06/2018   | 04/06/2018   |  |
| Material Type :                                  | <b>General Fill</b>                                      | <b>General Fill</b>                                      | <b>General Fill</b>                                      |  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |  |
| Lot Number :                                     | -  | -  | -  |  |
| Sample Location :                                | External Works<br>E 8502.200<br>N 31868.900<br>RL 70.700 | External Works<br>E 8506.619<br>N 31823.700<br>RL 68.500 | External Works<br>E 8502.100<br>N 31805.300<br>RL 68.300 |  |
| Test Depth (mm) :                                | 150  | 150  | 150  |  |
| Layer Depth (mm) :                               | 150  | 150  | 150  |  |
| Maximum Size (mm) :                              | 19   | 19   | 19   |  |
| Oversize Wet (%) :                               | -  | -  | -  |  |
| Oversize Dry (%) :                               | -  | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  |  |
| Field Moisture Content (%) :                     | 12.6   | 13.2   | 13.5   |  |
| Hilf MDR Number :                                | 246646   | 246647   | 246648   |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                     | AS1289.5.1.1 & 5.7.1                                     | AS1289.5.1.1 & 5.7.1                                     |  |
| Compactive Effort :                              | Standard   | Standard   | Standard   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                     | AS1289.5.8.1 & 5.7.1                                     | AS1289.5.8.1 & 5.7.1                                     |  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |  |
| Moisture Ratio (%) :                             | 89.5   | 100.5  | 100.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.035  | 2.082  | 2.076  |  |
| Optimum Moisture Content (%) :                   | 14.1   | 13.2   | 13.4   |  |
| Moisture Variation :                             | 1.5  | 0.0  | -0.1   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.120  | 2.157  | 2.171  |  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>  | <b>96.5</b>  | <b>95.5</b>  |  |
| Minimum Specification :                          | 95   | 95   | 95   |  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   |  |
| Site Selection :                                 | -  | -  | -  |  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |  |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 40</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246696                                 | 246697                                 | 246698                                 | 246699                                 |
|--|--|--|--|--|
| Test Number :                                    | 130                                    | 131                                    | 132                                    | 133                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 05/06/2018                             | 05/06/2018                             | 05/06/2018                             | 05/06/2018                             |
| Date Tested :                                    | 05/06/2018                             | 05/06/2018                             | 05/06/2018                             | 05/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8920.000<br>N 31322.500<br>RL 47.900 | E 8952.400<br>N 31346.600<br>RL 47.400 | E 8981.400<br>N 31366.900<br>RL 46.800 | E 9033.500<br>N 31368.500<br>RL 46.900 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | 150                                    | 150                                    | 150                                    | 150                                    |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 8.5                                    | 8.9                                    | 10.1                                   | 8.9                                    |
| Hilf MDR Number :                                | 246696                                 | 246697                                 | 246698                                 | 246699                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 83                                     | 84                                     | 98.5                                   | 84.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.040                                  | 2.080                                  | 2.089                                  | 2.109                                  |
| Optimum Moisture Content (%) :                   | 10.2                                   | 10.6                                   | 10.3                                   | 10.5                                   |
| Moisture Variation :                             | 1.8                                    | 1.8                                    | 0.2                                    | 1.7                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.132                                  | 2.080                                  | 2.092                                  | 2.102                                  |
| Hilf Density Ratio (%) :                         | <b>95.5</b>                            | <b>100.0</b>                           | <b>100.0</b>                           | <b>100.5</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 41</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246700                                 | 246701                                 | 246702                                   | 246703                                   |
|--|--|--|--|--|
| Test Number :                                    | 134                                    | 135                                    | 136                                      | 137                                      |
| Sampling Method :                                | -                                      | -                                      | -  | -  |
| Date Sampled :                                   | 05/06/2018                             | 05/06/2018                             | 05/06/2018                               | 05/06/2018                               |
| Date Tested :                                    | 05/06/2018                             | 05/06/2018                             | 05/06/2018                               | 05/06/2018                               |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                      | <b>General Fill</b>                      |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                           | <b>On Site</b>                           |
| Lot Number :                                     | -                                      | -                                      | -  | -  |
| Sample Location :                                | E 8954.400<br>N 31396.900<br>RL 47.300 | E 8929.400<br>N 31382.000<br>RL 47.600 | E 9047.800<br>N 31382.100<br>Final Level | E 9047.800<br>N 31382.100<br>Final Level |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                      | 150                                      |
| Layer Depth (mm) :                               | 150                                    | 150                                    | 150                                      | 150                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                       | 19                                       |
| Oversize Wet (%) :                               | 13                                     | 10                                     | -  | -  |
| Oversize Dry (%) :                               | -                                      | -                                      | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.530                                  | 2.608                                  | -  | -  |
| Field Moisture Content (%) :                     | 9.0                                    | 8.6                                    | 10.7                                     | 10.8                                     |
| Hilf MDR Number :                                | 246700                                 | 246701                                 | 246702                                   | 246703                                   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                     |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                                 | Standard                                 |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                     |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                             | AS1289.2.1.1                             |
| Moisture Ratio (%) :                             | 84                                     | 84                                     | 96                                       | 97.5                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.099                                  | 2.124                                  | 2.190                                    | 2.081                                    |
| Optimum Moisture Content (%) :                   | 10.7                                   | 10.2                                   | 11.1                                     | 11.1                                     |
| Moisture Variation :                             | 1.8                                    | 1.7                                    | 0.4                                      | 0.3                                      |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.159*                                 | 2.143*                                 | 2.178                                    | 2.137                                    |
| Hilf Density Ratio (%) :                         | <b>97.0</b>                            | <b>99.0</b>                            | <b>100.5</b>                             | <b>97.5</b>                              |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                       | 95                                       |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                               | -2% to +3%                               |
| Site Selection :                                 | -                                      | -                                      | -  | -  |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                               | Sandy CLAY                               |
| Remarks :  | -                                      |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 42</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246704  | 246705   | 246706  | 246707  |
|--|---|--|---|---|
| Test Number :                                    | 138   | 139  | 140   | 141   |
| Sampling Method :                                | -   | -  | -   | -   |
| Date Sampled :                                   | 05/06/2018  | 05/06/2018   | 05/06/2018  | 05/06/2018  |
| Date Tested :                                    | 05/06/2018  | 05/06/2018   | 05/06/2018  | 05/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>                                       | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -  | -   | -   |
| Sample Location :                                | E 8498.100<br>N 31803.700<br>RL 70.350<br>Final Level | E 8496.800<br>N 31782.20<br>RL 70.430<br>Final Level | E 8496.900<br>N 31768.180<br>RL 70.520<br>Final Level | E 8869.600<br>N 31539.000<br>RL 57.500<br>Final Level |
| Test Depth (mm) :                                | 150   | 150  | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150  | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19   | 19  | 19  |
| Oversize Wet (%) :                               | -   | -  | -   | -   |
| Oversize Dry (%) :                               | -   | -  | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -  | -   | -   |
| Field Moisture Content (%) :                     | 13.3  | 13.9   | 9.0   | 9.0   |
| Hilf MDR Number :                                | 246704  | 246705   | 246706  | 246707  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                 | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard   | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                 | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100.5   | 88.5   | 83.5  | 83.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.076   | 2.056  | 2.092   | 2.103   |
| Optimum Moisture Content (%) :                   | 13.2  | 15.7   | 10.8  | 10.8  |
| Moisture Variation :                             | -0.1  | 1.8  | 1.8   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.166   | 2.081  | 2.101   | 2.148   |
| Hilf Density Ratio (%) :                         | <b>96.0</b>   | <b>99.0</b>  | <b>99.5</b>   | <b>98.0</b>   |
| Minimum Specification :                          | 95  | 95   | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%   | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -  | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY   | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |  |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 43</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 246708  | 246709  |  |
| Test Number :                                    | 142   | 143   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 05/06/2018  | 05/06/2018  |  |
| Date Tested :                                    | 05/06/2018  | 05/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | E 8865.661<br>N 31506.900<br>RL 56.000<br>Final Level | E 8867.600<br>N 31478.500<br>RL 54.500<br>Final Level |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | 150   | 150   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 10.1  | 12.4  |  |
| Hilf MDR Number :                                | 246708  | 246709  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 85.5  | 88  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.123   | 2.078   |  |
| Optimum Moisture Content (%) :                   | 11.8  | 14.1  |  |
| Moisture Variation :                             | 1.7   | 1.7   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.096   | 2.109   |  |
| Hilf Density Ratio (%) :                         | <b>101.5</b>  | <b>98.5</b>   |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 44</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246789  | 246790  | 246791  | 246792  |
|--|---|---|---|---|
| Test Number :                                    | 144   | 145   | 146   | 147   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 06/06/2018  | 06/06/2018  | 06/06/2018  | 06/06/2018  |
| Date Tested :                                    | 06/06/2018  | 06/06/2018  | 06/06/2018  | 06/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 9009.400<br>N 31352.900<br>RL 47.500 / Final Level | Fill Area 2<br>E 9003.200<br>N 31360.000<br>RL 47.400 / Final Level | Fill Area 2<br>E 9011.400<br>N 31372.000<br>RL 47.100 / Final Level | Fill Area 2<br>E 9025.000<br>N 31363.000<br>RL 47.000 / Final Level |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 8.3   | 9.5   | 9.7   | 7.4   |
| Hilf MDR Number :                                | 246789  | 246790  | 246791  | 246792  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 97  | 97  | 84  | 81  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.076   | 2.107   | 2.080   | 2.083   |
| Optimum Moisture Content (%) :                   | 8.5   | 9.8   | 11.5  | 9.1   |
| Moisture Variation :                             | 0.2   | 0.3   | 1.9   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.110   | 2.108   | 2.117   | 2.126   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>100.0</b>  | <b>98.0</b>   | <b>98.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | -   | -   | -   | -   |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 45</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246793  | 246794  | 246795  | 246796  |
|--|---|---|---|---|
| Test Number :                                    | 148   | 149   | 150   | 151   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 06/06/2018  | 06/06/2018  | 06/06/2018  | 06/06/2018  |
| Date Tested :                                    | 06/06/2018  | 06/06/2018  | 06/06/2018  | 06/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 9034.3<br>N 31372.400<br>RL 47.000 / Final Level | Fill Area 2<br>E 9026.8<br>N 31379.2<br>RL 47.000 / Final Level | Fill Area 2<br>E 9109.600<br>N 31327.200<br>RL 46.500 | Fill Area 2<br>E 9086.500<br>N 31309.900<br>RL 47.600 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 9.1   | 10.3  | 8.6   | 7.1   |
| Hilf MDR Number :                                | 246793  | 246794  | 246795  | 246796  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 98  | 96.5  | 75.5  | 71  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.081   | 2.068   | 2.090   | 2.079   |
| Optimum Moisture Content (%) :                   | 9.3   | 10.7  | 11.4  | 10.0  |
| Moisture Variation :                             | 0.2   | 0.3   | 2.8   | 3.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.097   | 2.113   | 2.093   | 2.064   |
| Hilf Density Ratio (%) :                         | <b>99.0</b>   | <b>98.0</b>   | <b>100.0</b>  | <b>100.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | -   | -   | -   | -   |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 46</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 246797  | 246798  |  |
| Test Number :                                    | 152   | 153   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 06/06/2018  | 06/06/2018  |  |
| Date Tested :                                    | 06/06/2018  | 06/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 2<br>E 9073.300<br>N 31297.700<br>RL 48.200 | Fill Area 2<br>E 9014.600<br>N 31285.400<br>RL 48.500 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | -   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 10.0  | 9.8   |  |
| Hilf MDR Number :                                | 246797  | 246798  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 80.5  | 98.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.105   | 2.090   |  |
| Optimum Moisture Content (%) :                   | 12.4  | 10.0  |  |
| Moisture Variation :                             | 2.4   | 0.1   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.113   | 2.108   |  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>   | <b>99.0</b>   |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | -   | -   |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 47</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246799  | 246800  | 246801  | 246802  |
|--|---|---|---|---|
| Test Number :                                    | 154   | 155   | 156   | 157   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 06/06/2018  | 06/06/2018  | 06/06/2018  | 06/06/2018  |
| Date Tested :                                    | 06/06/2018  | 06/06/2018  | 06/06/2018  | 06/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8627.900<br>N 31783.200<br>RL 59.500 | Fill Area 1<br>E 8616.300<br>N 31767.300<br>RL 59.600 | Fill Area 1<br>E 8612.500<br>N 31790.100<br>RL 60.300 | Fill Area 1<br>E 8561.400<br>N 31782.100<br>RL 63.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 9.1   | 8.8   | 11.1  | 8.2   |
| Hilf MDR Number :                                | 246799  | 246800  | 246801  | 246802  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 102.5   | 76.5  | 102   | 76  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.081   | 2.066   | 2.093   | 2.056   |
| Optimum Moisture Content (%) :                   | 8.9   | 11.5  | 10.9  | 10.8  |
| Moisture Variation :                             | -0.2  | 2.8   | -0.2  | 2.6   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.121   | 2.078   | 2.078   | 2.101   |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>99.5</b>   | <b>100.5</b>  | <b>98.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | -   | -   | -   | -   |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 48</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 246803  | 246804  |  |
| Test Number :                                    | 158   | 159   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 06/06/2018  | 06/06/2018  |  |
| Date Tested :                                    | 06/06/2018  | 06/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 1<br>E 8553.600<br>N 31803.500<br>RL 64.100 | Fill Area 1<br>E 8552.500<br>N 31783.700<br>RL 64.100 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | -   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 9.0   | 12.4  |  |
| Hilf MDR Number :                                | 246803  | 246804  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 78  | 99  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.042   | 2.060   |  |
| Optimum Moisture Content (%) :                   | 11.5  | 12.5  |  |
| Moisture Variation :                             | 2.6   | 0.1   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.074   | 2.127   |  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>97.0</b>   |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | -   | -   |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 49</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246923  | 246924  | 246925  | 246926  |
|--|---|---|---|---|
| Test Number :                                    | 160   | 161   | 162   | 163   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 11/06/2018  | 11/06/2018  | 11/06/2018  | 11/06/2018  |
| Date Tested :                                    | 11/06/2018  | 11/06/2018  | 11/06/2018  | 11/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8545.200<br>N 31776.100<br>RL 60.900 | Fill Area 1<br>E 8551.300<br>N 31778.000<br>RL 64.300 | Fill Area 1<br>E 8540.900<br>N 31796.500<br>RL 64.800 | Fill Area 1<br>E 8537.500<br>N 31815.900<br>RL 65.400 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 13.5  | 16.5  | 10.5  | 10.9  |
| Hilf MDR Number :                                | 246923  | 246924  | 246925  | 246926  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 99.5  | 101   | 98  | 97  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.056   | 2.121   | 2.066   | 2.154   |
| Optimum Moisture Content (%) :                   | 13.6  | 16.4  | 10.7  | 11.3  |
| Moisture Variation :                             | 0.1   | -0.1  | 0.2   | 0.3   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.122   | 2.074   | 2.116   | 2.174   |
| Hilf Density Ratio (%) :                         | <b>97.0</b>   | <b>102.5</b>  | <b>97.5</b>   | <b>99.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 50</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246927  | 246928  | 246929  | 246930  |
|--|---|---|---|---|
| Test Number :                                    | 164   | 165   | 166   | 167   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 11/06/2018  | 11/06/2018  | 11/06/2018  | 11/06/2018  |
| Date Tested :                                    | 11/06/2018  | 11/06/2018  | 11/06/2018  | 11/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 9060.600<br>N 31288.500<br>RL 48.900 | Fill Area 2<br>E 9048.600<br>N 31298.600<br>RL 48.900 | Fill Area 2<br>E 9061.500<br>N 31312.100<br>RL 48.500 | Fill Area 2<br>E 9101.300<br>N 31346.000<br>RL 46.600 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 10.1  | 9.0   | 9.5   | 11.1  |
| Hilf MDR Number :                                | 246927  | 246928  | 246929  | 246930  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 85.5  | 83.5  | 85  | 86  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.115   | 2.077   | 2.085   | 2.062   |
| Optimum Moisture Content (%) :                   | 11.8  | 10.8  | 11.2  | 12.9  |
| Moisture Variation :                             | 1.7   | 1.8   | 1.7   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.115   | 2.128   | 2.098   | 2.104   |
| Hilf Density Ratio (%) :                         | <b>100.0</b>  | <b>97.5</b>   | <b>99.5</b>   | <b>98.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 51</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 246931  | 246932  |  |
| Test Number :                                    | 168   | 169   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 11/06/2018  | 11/06/2018  |  |
| Date Tested :                                    | 11/06/2018  | 11/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 2<br>E 9101.800<br>N 31320.200<br>RL 46.800 | Fill Area 2<br>E 9053.800<br>N 31276.000<br>RL 49.000 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | 150   | 150   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 12.7  | 10.4  |  |
| Hilf MDR Number :                                | 246931  | 246932  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 90.5  | 85.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.085   | 2.068   |  |
| Optimum Moisture Content (%) :                   | 14.0  | 12.1  |  |
| Moisture Variation :                             | 1.4   | 1.8   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.071   | 2.089   |  |
| Hilf Density Ratio (%) :                         | <b>100.5</b>  | <b>99.0</b>   |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 52</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 246933  | 246934  | 246935  | 246936  |
|--|---|---|---|---|
| Test Number :                                    | 170   | 171   | 172   | 173   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 11/06/2018  | 11/06/2018  | 11/06/2018  | 11/06/2018  |
| Date Tested :                                    | 11/06/2018  | 11/06/2018  | 11/06/2018  | 11/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8580.700<br>N 31802.400<br>RL 59.800 | Fill Area 1<br>E 8591.500<br>N 31783.000<br>RL 61.800 | Fill Area 1<br>E 8582.000<br>N 31759.000<br>RL 59.900 | Fill Area 1<br>E 8582.300<br>N 31741.900<br>RL 61.100 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 14.4  | 12.7  | 9.4   | 11.4  |
| Hilf MDR Number :                                | 246933  | 246934  | 246935  | 246936  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 90.5  | 93  | 96.5  | 88  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.052   | 2.062   | 1.983   | 2.075   |
| Optimum Moisture Content (%) :                   | 15.9  | 13.7  | 9.8   | 13.0  |
| Moisture Variation :                             | 1.5   | 1.0   | 0.3   | 1.6   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.100   | 2.075   | 2.034   | 2.022   |
| Hilf Density Ratio (%) :                         | <b>97.5</b>   | <b>99.5</b>   | <b>97.5</b>   | <b>102.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 53</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247010  | 247011  | 247012  | 247013  |
|--|---|---|---|---|
| Test Number :                                    | 174   | 175   | 176   | 177   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Date Tested :                                    | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 8933.200<br>N 31394.200<br>RL 48.000 | Fill Area 2<br>E 8943.200<br>N 31402.200<br>RL 48.500 | Fill Area 2<br>E 8920.900<br>N 31390.000<br>RL 48.600 | Fill Area 2<br>E 8911.600<br>N 31381.700<br>RL 48.800 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 12  | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.508   | -   | -   | -   |
| Field Moisture Content (%) :                     | 9.5   | 11.6  | 9.8   | 8.5   |
| Hilf MDR Number :                                | 247010  | 247011  | 247012  | 247013  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 83.5  | 87  | 86.5  | 83  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.085   | 2.133   | 2.098   | 2.120   |
| Optimum Moisture Content (%) :                   | 11.4  | 13.4  | 11.3  | 10.2  |
| Moisture Variation :                             | 1.9   | 1.8   | 1.6   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.159*  | 2.085   | 2.049   | 2.084   |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>102.5</b>  | <b>102.5</b>  | <b>101.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 54</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247014  | 247015  | 247016  | 247017  |
|--|---|---|---|---|
| Test Number :                                    | 178   | 179   | 180   | 181   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Date Tested :                                    | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8624.900<br>N 31731.700<br>RL 60.400 | Fill Area 1<br>E 8626.100<br>N 31756.500<br>RL 59.900 | Fill Area 1<br>E 8616.700<br>N 31741.500<br>RL 60.800 | Fill Area 1<br>E 8611.300<br>N 31756.200<br>RL 61.100 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 11.7  | 11.6  | 12.1  | 11.2  |
| Hilf MDR Number :                                | 247014  | 247015  | 247016  | 247017  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 98.5  | 99.5  | 96.5  | 102   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.104   | 2.095   | 2.125   | 2.079   |
| Optimum Moisture Content (%) :                   | 11.9  | 11.6  | 12.5  | 11.0  |
| Moisture Variation :                             | 0.2   | 0.0   | 0.5   | -0.2  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.131   | 2.084   | 2.032   | 2.126   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>100.5</b>  | <b>104.5</b>  | <b>98.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 55</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247018  | 247019  | 247020  | 247021  |
|--|---|---|---|---|
| Test Number :                                    | 182   | 183   | 184   | 185   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Date Tested :                                    | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                     | <b>General Fill</b>                                     | <b>General Fill</b>                                     | <b>General Fill</b>                                     |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 8950.400<br>N 31395.600<br>Final Level | Fill Area 2<br>E 8926.300<br>N 31377.500<br>Final Level | Fill Area 2<br>E 8916.500<br>N 31384.900<br>Final Level | Fill Area 2<br>E 8935.000<br>N 31399.000<br>Final Level |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | 8   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | 2.520   | -   | -   |
| Field Moisture Content (%) :                     | 9.8   | 10.1  | 10.6  | 9.6   |
| Hilf MDR Number :                                | 247018  | 247019  | 247020  | 247021  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                    |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                    |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 85  | 86  | 86  | 85  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.113   | 2.082   | 2.104   | 2.091   |
| Optimum Moisture Content (%) :                   | 11.5  | 11.7  | 12.3  | 11.3  |
| Moisture Variation :                             | 1.8   | 1.7   | 1.8   | 1.7   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.051   | 2.159*  | 2.103   | 2.021   |
| Hilf Density Ratio (%) :                         | <b>103.0</b>  | <b>96.5</b>   | <b>100.0</b>  | <b>103.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam Mcdowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisongeotech.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 56</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>22/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-337250</b>              |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247022  | 247023  | 247024  | 247025  |
|--|---|---|---|---|
| Test Number :                                    | 186   | 187   | 188   | 189   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Date Tested :                                    | 12/06/2018  | 12/06/2018  | 12/06/2018  | 12/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8545.426<br>N 31786.990<br>RL 64.922 | Fill Area 1<br>E 8552.804<br>N 31786.512<br>RL 64.664 | Fill Area 1<br>E 8551.670<br>N 31757.758<br>RL 65.231 | Fill Area 1<br>E 8544.199<br>N 31754.577<br>RL 65.828 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 10.1  | 13.1  | 14.2  | 14.4  |
| Hilf MDR Number :                                | 247022  | 247023  | 247024  | 247025  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100.5   | 97  | 96  | 100   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.060   | 2.100   | 2.050   | 2.045   |
| Optimum Moisture Content (%) :                   | 10.0  | 13.5  | 14.8  | 14.4  |
| Moisture Variation :                             | -0.1  | 0.3   | 0.6   | 0.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.033   | 2.077   | 1.967   | 2.029   |
| Hilf Density Ratio (%) :                         | <b>101.5</b>  | <b>101.0</b>  | <b>104.0</b>  | <b>101.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 57</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>26/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247157  | 247158  | 247159  | 247160  |
|--|---|---|---|---|
| Test Number :                                    | 190   | 191   | 192   | 193   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 13/06/2018  | 13/06/2018  | 13/06/2018  | 13/06/2018  |
| Date Tested :                                    | 13/06/2018  | 13/06/2018  | 13/06/2018  | 13/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 9099.800<br>N 31335.300<br>RL 47.300 | Fill Area 2<br>E 9081.700<br>N 31319.400<br>RL 48.200 | Fill Area 2<br>E 9067.000<br>N 31308.200<br>RL 48.800 | Fill Area 2<br>E 9048.400<br>N 31294.800<br>RL 49.300 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 10  | 13  | 13  | 12  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.412   | 2.339   | 2.340   | 2.302   |
| Field Moisture Content (%) :                     | 9.8   | 10.1  | 11.5  | 10.2  |
| Hilf MDR Number :                                | 247157  | 247158  | 247159  | 247160  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 85  | 84.5  | 86.5  | 90  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.075   | 2.120   | 2.197   | 2.197   |
| Optimum Moisture Content (%) :                   | 11.6  | 12.0  | 13.3  | 11.3  |
| Moisture Variation :                             | 1.8   | 1.9   | 1.8   | 1.1   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.171*  | 2.173*  | 2.19*   | 2.204*  |
| Hilf Density Ratio (%) :                         | <b>95.5</b>   | <b>97.5</b>   | <b>100.5</b>  | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 58</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>26/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247161  | 247162  | 247163  | 247164  |
|--|---|---|---|---|
| Test Number :                                    | 194   | 195   | 196   | 197   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 13/06/2018  | 13/06/2018  | 13/06/2018  | 13/06/2018  |
| Date Tested :                                    | 13/06/2018  | 13/06/2018  | 13/06/2018  | 13/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8602.300<br>N 31743.000<br>RL 61.087 | Fill Area 1<br>E 8618.500<br>N 31747.600<br>RL 61.000 | Fill Area 1<br>E 8612.700<br>N 31776.400<br>RL 61.200 | Fill Area 1<br>E 8584.800<br>N 31686.224<br>RL 65.400 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | 10  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | 2.331   |
| Field Moisture Content (%) :                     | 19.9  | 17.5  | 18.6  | 12.1  |
| Hilf MDR Number :                                | 247161  | 247162  | 247163  | 247164  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 99.5  | 100   | 99.5  | 87  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.019   | 2.051   | 2.056   | 2.115   |
| Optimum Moisture Content (%) :                   | 20.0  | 17.5  | 18.7  | 13.9  |
| Moisture Variation :                             | 0.1   | 0.0   | 0.1   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.061   | 2.064   | 2.060   | 2.136*  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>99.5</b>   | <b>100.0</b>  | <b>99.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 59</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>26/06/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 247165  | 247166  |  |
| Test Number :                                    | 198   | 199   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 13/06/2018  | 13/06/2018  |  |
| Date Tested :                                    | 13/06/2018  | 13/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 1<br>E 8608.300<br>N 31680.500<br>RL 63.900 | Fill Area 1<br>E 8627.600<br>N 31684.900<br>RL 62.200 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | 150   | 150   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.368   | -   |  |
| Field Moisture Content (%) :                     | 17.7  | 13.7  |  |
| Hilf MDR Number :                                | 247165  | 247166  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 99  | 87.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.050   | 2.091   |  |
| Optimum Moisture Content (%) :                   | 17.9  | 15.6  |  |
| Moisture Variation :                             | 0.2   | 1.9   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.103   | 2.075   |  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>   | <b>101.0</b>  |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 60</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247218  | 247219  | 247220  | 247221  |
|--|---|---|---|---|
| Test Number :                                    | 200   | 201   | 202   | 203   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Date Tested :                                    | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8611.900<br>N 31738.500<br>RL 61.400                   | Fill Area 1<br>E 8606.200<br>N 31727.400<br>RL 62.000 | Fill Area 1<br>E 8641.900<br>N 31729.500<br>RL 57.500 | Fill Area 1<br>E 8621.000<br>N 31725.300<br>RL 59.400 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 20.3  | 17.3  | 19.2  | 12.6  |
| Hilf MDR Number :                                | 247218  | 247219  | 247220  | 247221  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 106   | 106   | 105   | 90  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 1.949   | 2.036   | 2.013   | 2.062   |
| Optimum Moisture Content (%) :                   | 19.1  | 16.3  | 18.3  | 14.0  |
| Moisture Variation :                             | -1.2  | -0.9  | -0.8  | 1.5   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 1.984   | 2.066   | 1.997   | 2.094   |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>98.5</b>   | <b>101.0</b>  | <b>98.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | -   | -   | -   | -   |
| Remarks :  | <b>MDR performed by Gold Coast Laboratory. Corporate Site No. 1900.</b> |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 61</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247222  | 247223  | 247224  | 247225  |
|--|---|---|---|---|
| Test Number :                                    | 204   | 205   | 206   | 207   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Date Tested :                                    | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>                                     | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 9076.900<br>N 31320.900<br>RL 48.400 (Final Level)     | Fill Area 2<br>E 9064.300<br>N 31294.000<br>RL 49.400 (Final Level) | Fill Area 2<br>E 9115.300<br>N 31345.700<br>Final Level | Fill Area 2<br>E 9134.900<br>N 31369.000<br>RL 47.500 (Final Level) |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | 150   | 150   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | 7   | 5   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | 2.489   | 2.465   | -   |
| Field Moisture Content (%) :                     | 11.2  | 8.6   | 10.3  | 12.2  |
| Hilf MDR Number :                                | 247222  | 247223  | 247224  | 247225  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 83.5  | 99  | 99  | 85.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.107   | 2.159   | 2.159   | 2.076   |
| Optimum Moisture Content (%) :                   | 13.4  | 8.7   | 10.4  | 14.3  |
| Moisture Variation :                             | 2.2   | 0.1   | 0.1   | 2.1   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.099   | 2.151*  | 2.138*  | 2.090   |
| Hilf Density Ratio (%) :                         | <b>100.5</b>  | <b>100.5</b>  | <b>101.0</b>  | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | <b>MDR performed by Gold Coast Laboratory. Corporate Site No. 1900.</b> |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 62</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247226  | 247227  | 247228  | 247229  |
|--|---|---|---|---|
| Test Number :                                    | 208   | 209   | 210   | 211   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Date Tested :                                    | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8603.500<br>N 31713.400<br>RL 57.700                   | Fill Area 1<br>E 8684.600<br>N 31722.300<br>RL 57.700 | Fill Area 1<br>E 8666.600<br>N 31726.400<br>RL 58.500 | Fill Area 1<br>E 8669.100<br>N 31713.400<br>RL 58.100 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 5   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.125   | -   | -   | -   |
| Field Moisture Content (%) :                     | 15.8  | 14.9  | 12.5  | 14.0  |
| Hilf MDR Number :                                | 247226  | 247227  | 247228  | 247229  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 93.5  | 90.5  | 85  | 97  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.177   | 2.060   | 2.049   | 2.061   |
| Optimum Moisture Content (%) :                   | 16.9  | 16.5  | 14.7  | 14.4  |
| Moisture Variation :                             | 1.1   | 1.6   | 2.2   | 0.5   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.064*  | 2.054   | 2.061   | 2.059   |
| Hilf Density Ratio (%) :                         | <b>105.5</b>  | <b>100.5</b>  | <b>99.5</b>   | <b>100.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | <b>MDR performed by Gold Coast Laboratory. Corporate Site No. 1900.</b> |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 63</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247230  | 247231  | 247232  | 247233  |
|--|---|---|---|---|
| Test Number :                                    | 212   | 213   | 214   | 215   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Date Tested :                                    | 14/06/2018  | 14/06/2018  | 14/06/2018  | 14/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                                   | <b>General Fill</b>                                     | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 8969.200<br>N 31390.600<br>Final Level                 | Fill Area 2<br>E 8954.600<br>N 31381.000<br>RL 47.500 | Fill Area 2<br>E 8954.300<br>N 31354.300<br>Final Level | Fill Area 2<br>E 8964.900<br>N 31344.000<br>RL 48.300 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 5   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 1.999   | -   | -   | -   |
| Field Moisture Content (%) :                     | 11.6  | 11.7  | 11.6  | 8.7   |
| Hilf MDR Number :                                | 247230  | 247231  | 247232  | 247233  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 91.5  | 99  | 91.5  | 85.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.168   | 2.085   | 2.106   | 2.093   |
| Optimum Moisture Content (%) :                   | 12.7  | 11.8  | 12.7  | 10.2  |
| Moisture Variation :                             | 1.1   | 0.1   | 1.1   | 1.5   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.113*  | 2.140   | 2.111   | 2.112   |
| Hilf Density Ratio (%) :                         | <b>102.5</b>  | <b>97.5</b>   | <b>100.0</b>  | <b>99.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | <b>MDR performed by Gold Coast Laboratory. Corporate Site No. 1900.</b> |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC


Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 64</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 247234  | 247235  |  |
| Test Number :                                    | 216   | 217   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 14/06/2018  | 14/06/2018  |  |
| Date Tested :                                    | 14/06/2018  | 14/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 2<br>E 8975.200<br>N 31335.500<br>Final Level                 | Fill Area 2<br>E 8985.400<br>N 31325.500<br>RL 48.000 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | 150   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | 5   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.094   | -   |  |
| Field Moisture Content (%) :                     | 9.3   | 9.4   |  |
| Hilf MDR Number :                                | 247234  | 247235  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 87.5  | 98  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.119   | 2.087   |  |
| Optimum Moisture Content (%) :                   | 10.6  | 9.6   |  |
| Moisture Variation :                             | 1.4   | 0.2   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.052*  | 2.092   |  |
| Hilf Density Ratio (%) :                         | <b>103.0</b>  | <b>100.0</b>  |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  |  |
| Remarks :  | <b>MDR performed by Gold Coast Laboratory. Corporate Site No. 1900.</b> |   |  |

\* - denotes adjusted for oversize

|  |  |
|--|--|
|  <p>Accredited for compliance with ISO/IEC 17025 - Testing.</p> | <p>APPROVED SIGNATORY</p> <p><i>Liam A Mcdowall</i></p> <p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|  | <p>Document Code RF89-11</p>   |





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 65</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247264  | 247265  | 247266  | 247267  |
|--|---|---|---|---|
| Test Number :                                    | 218   | 219   | 220   | 221   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Date Tested :                                    | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                               | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>                                    | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 8978.100<br>N 31364.700<br>RL 48.600 | Fill Area 2<br>E 8984.700<br>N 31376.600<br>RL 48.500 | Fill Area 2<br>E 9007.3<br>N 31398.2<br>RL 48.300 | Fill Area 2<br>E 8995.900<br>N 31386.000<br>RL 48.200 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 6.4   | 10.4  | 8.7   | 10.4  |
| Hilf MDR Number :                                | 247264  | 247265  | 247266  | 247267  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1                                      | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 104   | 103.5   | 100.5   | 102.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.104   | 2.129   | 2.105   | 2.089   |
| Optimum Moisture Content (%) :                   | 6.1   | 10.0  | 8.7   | 10.1  |
| Moisture Variation :                             | -0.2  | -0.3  | 0.0   | -0.2  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.146   | 2.164   | 2.137   | 2.154   |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>98.5</b>   | <b>98.5</b>                                       | <b>97.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 66</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247268  | 247269  | 247270  | 247271  |
|--|---|---|---|---|
| Test Number :                                    | 222   | 223   | 224   | 225   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Date Tested :                                    | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8650.000<br>N 31730.000<br>RL 59.600 | Fill Area 1<br>E 8668.000<br>N 31729.000<br>RL 58.600 | Fill Area 1<br>E 8681.000<br>N 31727.000<br>RL 58.200 | Fill Area 1<br>E 8695.000<br>N 31726.000<br>RL 57.600 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 17.4  | 15.4  | 17.5  | 18.1  |
| Hilf MDR Number :                                | 247268  | 247269  | 247270  | 247271  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100.5   | 98.5  | 100.5   | 100.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.016   | 2.046   | 2.069   | 2.047   |
| Optimum Moisture Content (%) :                   | 17.3  | 15.6  | 17.4  | 18.0  |
| Moisture Variation :                             | -0.1  | 0.2   | -0.1  | -0.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.058   | 2.049   | 2.071   | 2.058   |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>100.0</b>  | <b>100.0</b>  | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 67</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247272  | 247273  | 247274  | 247275  |
|--|---|---|---|---|
| Test Number :                                    | 226   | 227   | 228   | 229   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Date Tested :                                    | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8705.000<br>N 31725.000<br>RL 57.300 | Fill Area 1<br>E 8717.000<br>N 31724.000<br>RL 56.900 | Fill Area 1<br>E 8726.000<br>N 31723.000<br>RL 56.600 | Fill Area 1<br>E 8736.200<br>N 31723.000<br>RL 56.200 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 15.0  | 15.8  | 14.7  | 13.1  |
| Hilf MDR Number :                                | 247272  | 247273  | 247274  | 247275  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100.5   | 91.5  | 101   | 97  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.094   | 2.012   | 2.096   | 2.100   |
| Optimum Moisture Content (%) :                   | 14.9  | 17.3  | 14.6  | 13.5  |
| Moisture Variation :                             | -0.1  | 1.5   | -0.1  | 0.3   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.114   | 2.084   | 2.110   | 2.076   |
| Hilf Density Ratio (%) :                         | <b>99.0</b>   | <b>96.5</b>   | <b>99.5</b>   | <b>101.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 68</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247276  | 247277  | 247278  | 247279  |
|--|---|---|---|---|
| Test Number :                                    | 230   | 231   | 232   | 233   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Date Tested :                                    | 15/06/2018  | 15/06/2018  | 15/06/2018  | 15/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8600.700<br>N 31685.000<br>RL 64.500 | Fill Area 1<br>E 8588.600<br>N 31692.000<br>RL 65.200 | Fill Area 1<br>E 8603.300<br>N 31697.000<br>RL 63.900 | Fill Area 1<br>E 8629.800<br>N 31697.100<br>RL 61.800 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 14.1  | 12.2  | 9.6   | 13.6  |
| Hilf MDR Number :                                | 247276  | 247277  | 247278  | 247279  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 98  | 96.5  | 92  | 100.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.101   | 2.080   | 2.061   | 2.059   |
| Optimum Moisture Content (%) :                   | 14.4  | 12.6  | 10.4  | 13.5  |
| Moisture Variation :                             | 0.3   | 0.5   | 0.9   | -0.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.137   | 2.125   | 2.141   | 2.128   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>98.0</b>   | <b>96.5</b>   | <b>97.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 69</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247301  | 247302  | 247303  | 247304  |
|--|---|---|---|---|
| Test Number :                                    | 234   | 235   | 236   | 237   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 16/06/2018  | 16/06/2018  | 16/06/2018  | 16/06/2018  |
| Date Tested :                                    | 16/06/2018  | 16/06/2018  | 16/06/2018  | 16/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8639.000<br>N 31693.000<br>RL 61.300                   | Fill Area 1<br>E 8625.000<br>N 31694.000<br>RL 62.100 | Fill Area 1<br>E 8612.200<br>N 31695.000<br>RL 63.300 | Fill Area 1<br>E 8639.000<br>N 31703.600<br>RL 60.900 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 31.2  | 17.6  | 13.2  | 13.6  |
| Hilf MDR Number :                                | 247301  | 247302  | 247303  | 247304  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 102.5   | 101.5   | 97.5  | 103   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.143   | 2.080   | 2.095   | 2.100   |
| Optimum Moisture Content (%) :                   | 30.5  | 17.4  | 13.6  | 13.2  |
| Moisture Variation :                             | -0.6  | -0.2  | 0.3   | -0.5  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.086   | 2.060   | 2.027   | 2.045   |
| Hilf Density Ratio (%) :                         | <b>102.5</b>  | <b>101.0</b>  | <b>103.5</b>  | <b>102.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | <b>MDR performed by Gold Coast Laboratory. Corporate Site No. 1900.</b> |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 70</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 247305  | 247306  |  |
| Test Number :                                    | 238   | 239   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 16/06/2018  | 16/06/2018  |  |
| Date Tested :                                    | 16/06/2018  | 16/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 1<br>E 8620.000<br>N 31704.000<br>RL 62.000                   | Fill Area 1<br>E 8603.000<br>N 31704.000<br>RL 63.200 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | 150   | 150   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 17.7  | 28.1  |  |
| Hilf MDR Number :                                | 247305  | 247306  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 105   | 101.5   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.062   | 2.100   |  |
| Optimum Moisture Content (%) :                   | 16.9  | 27.6  |  |
| Moisture Variation :                             | -0.8  | -0.5  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.072   | 2.090   |  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>   | <b>100.5</b>  |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  |  |
| Remarks :  | <b>MDR performed by Gold Coast Laboratory. Corporate Site No. 1900.</b> |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisongeotech.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 71</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247349  | 247350  | 247351  | 247352  |
|--|---|---|---|---|
| Test Number :                                    | 240   | 241   | 242   | 243   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 18/06/2018  | 18/06/2018  | 18/06/2018  | 18/06/2018  |
| Date Tested :                                    | 18/06/2018  | 18/06/2018  | 18/06/2018  | 18/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8629.000<br>N 31699.000<br>RL 61.800 | Fill Area 1<br>E 8644.000<br>N 31699.000<br>RL 60.800 | Fill Area 1<br>E 8660.900<br>N 31700.000<br>RL 60.000 | Fill Area 1<br>E 8671.000<br>N 31701.000<br>RL 59.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | 10  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | 2.119   |
| Field Moisture Content (%) :                     | 11.2  | 12.0  | 12.8  | 12.8  |
| Hilf MDR Number :                                | 247349  | 247350  | 247351  | 247352  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 88  | 88.5  | 99.5  | 99.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.094   | 2.051   | 2.138   | 2.170   |
| Optimum Moisture Content (%) :                   | 12.8  | 13.5  | 12.9  | 12.9  |
| Moisture Variation :                             | 1.6   | 1.6   | 0.1   | 0.1   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.116   | 2.102   | 2.136   | 2.141*  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>   | <b>97.5</b>   | <b>100.0</b>  | <b>101.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Sandy CLAY                                   | Gravelly Sandy CLAY                                   | Gravelly Sandy CLAY                                   | Gravelly Sandy CLAY                                   |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 72</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247353  | 247354  | 247355  | 247356  |
|--|---|---|---|---|
| Test Number :                                    | 244   | 245   | 246   | 247   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 18/06/2018  | 18/06/2018  | 18/06/2018  | 18/06/2018  |
| Date Tested :                                    | 18/06/2018  | 18/06/2018  | 18/06/2018  | 18/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8684.000<br>N 31701.000<br>RL 58.900 | Fill Area 1<br>E 8867.200<br>N 31652.000<br>RL 53.000 | Fill Area 1<br>E 8853.000<br>N 31677.000<br>RL 52.600 | Fill Area 1<br>E 8876.000<br>N 31670.000<br>RL 52.200 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | 10  | 9   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | 2.035   | 2.096   |
| Field Moisture Content (%) :                     | 12.1  | 10.3  | 9.3   | 10.4  |
| Hilf MDR Number :                                | 247353  | 247354  | 247355  | 247356  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 98  | 86.5  | 88  | 86.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.060   | 2.070   | 2.156   | 2.146   |
| Optimum Moisture Content (%) :                   | 12.3  | 11.9  | 10.6  | 12.0  |
| Moisture Variation :                             | 0.2   | 1.7   | 1.3   | 1.7   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.108   | 2.095   | 2.133*  | 2.132*  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>   | <b>99.0</b>   | <b>101.0</b>  | <b>100.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Sandy CLAY                                   | Gravelly Sandy CLAY                                   | Gravelly Sandy CLAY                                   | Gravelly Sandy CLAY                                   |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 73</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247357                                 | 247358                                 | 247359                                 | 247360                                 |
|--|--|--|--|--|
| Test Number :                                    | 248                                    | 249                                    | 250                                    | 251                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             |
| Date Tested :                                    | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 9066.940<br>N 31451.180<br>RL 47.310 | E 9056.940<br>N 31457.700<br>RL 47.450 | E 8649.000<br>N 31720.000<br>RL 59.800 | E 8659.000<br>N 31720.000<br>RL 59.300 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 11.2                                   | 13.5                                   | 13.0                                   | 12.7                                   |
| Hilf MDR Number :                                | 247357                                 | 247358                                 | 247359                                 | 247360                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 94.5                                   | 96                                     | 99                                     | 90.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.051                                  | 2.065                                  | 2.078                                  | 2.120                                  |
| Optimum Moisture Content (%) :                   | 11.8                                   | 14.0                                   | 13.2                                   | 14.0                                   |
| Moisture Variation :                             | 0.7                                    | 0.6                                    | 0.1                                    | 1.3                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.097                                  | 2.157                                  | 2.146                                  | 2.101                                  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>                            | <b>95.5</b>                            | <b>97.0</b>                            | <b>101.0</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 74</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247361                                 | 247362                                 | 247363                                 | 247364                                 |
|--|--|--|--|--|
| Test Number :                                    | 252                                    | 253                                    | 254                                    | 255                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             |
| Date Tested :                                    | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             | 18/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8669.000<br>N 31721.000<br>RL 58.800 | E 8678.600<br>N 31721.000<br>RL 58.500 | E 8694.000<br>N 31722.000<br>RL 57.900 | E 8837.400<br>N 31667.000<br>RL 54.000 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 11.4                                   | 11.3                                   | 11.0                                   | 9.9                                    |
| Hilf MDR Number :                                | 247361                                 | 247362                                 | 247363                                 | 247364                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 100                                    | 88                                     | 85                                     | 85.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.077                                  | 2.132                                  | 2.121                                  | 2.121                                  |
| Optimum Moisture Content (%) :                   | 11.4                                   | 12.8                                   | 12.9                                   | 11.6                                   |
| Moisture Variation :                             | 0.0                                    | 1.6                                    | 1.9                                    | 1.7                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.087                                  | 2.119                                  | 2.138                                  | 2.128                                  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                            | <b>100.5</b>                           | <b>99.0</b>                            | <b>99.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 75</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 247365                                 | 247366                                 |  |
| Test Number :                                    | 256                                    | 257                                    |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 18/06/2018                             | 18/06/2018                             |  |
| Date Tested :                                    | 18/06/2018                             | 18/06/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 8856.000<br>N 31664.300<br>RL 53.200 | E 8879.100<br>N 31655.600<br>RL 53.200 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 11.9                                   | 8.8                                    |  |
| Hilf MDR Number :                                | 247365                                 | 247366                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 99                                     | 83.5                                   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.085                                  | 2.099                                  |  |
| Optimum Moisture Content (%) :                   | 12.0                                   | 10.6                                   |  |
| Moisture Variation :                             | 0.1                                    | 1.8                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.175                                  | 2.055                                  |  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>                            | <b>102.0</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | Gravelly Sandy CLAY                    | Gravelly Sandy CLAY                    |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 76</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247465  | 247466  | 247467  | 247468  |
|--|---|---|---|---|
| Test Number :                                    | 258   | 259   | 260   | 261   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 19/06/2018  | 19/06/2018  | 19/06/2018  | 19/06/2018  |
| Date Tested :                                    | 19/06/2018  | 19/06/2018  | 19/06/2018  | 19/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8589.000<br>N 31763.000<br>RL 65.600 | Fill Area 1<br>E 8594.000<br>N 31672.000<br>RL 65.300 | Fill Area 1<br>E 8603.300<br>N 31671.200<br>RL 65.000 | Fill Area 1<br>E 8609.900<br>N 31670.600<br>RL 64.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 15.0  | 13.9  | 13.7  | 15.4  |
| Hilf MDR Number :                                | 247465  | 247466  | 247467  | 247468  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 98  | 99.5  | 97.5  | 102.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.092   | 2.112   | 2.093   | 2.125   |
| Optimum Moisture Content (%) :                   | 15.3  | 13.9  | 14.1  | 15.0  |
| Moisture Variation :                             | 0.3   | 0.0   | 0.3   | -0.3  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.133   | 2.136   | 2.112   | 2.160   |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>99.0</b>   | <b>99.0</b>   | <b>98.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 77</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247469  | 247470  | 247471  | 247472  |
|--|---|---|---|---|
| Test Number :                                    | 262   | 263   | 264   | 265   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 19/06/2018  | 19/06/2018  | 19/06/2018  | 19/06/2018  |
| Date Tested :                                    | 19/06/2018  | 19/06/2018  | 19/06/2018  | 19/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8619.800<br>N 31669.000<br>RL 64.000 | Fill Area 1<br>E 8841.000<br>N 31683.000<br>RL 54.000 | Fill Area 1<br>E 8858.000<br>N 31677.300<br>RL 53.700 | Fill Area 1<br>E 8872.500<br>N 31670.900<br>RL 53.400 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 14.3  | 10.0  | 9.9   | 9.9   |
| Hilf MDR Number :                                | 247469  | 247470  | 247471  | 247472  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100.5   | 81  | 84  | 84  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.064   | 2.113   | 2.133   | 2.182   |
| Optimum Moisture Content (%) :                   | 14.3  | 12.4  | 11.8  | 11.8  |
| Moisture Variation :                             | 0.0   | 2.3   | 1.9   | 1.9   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.140   | 2.118   | 2.103   | 2.111   |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>100.0</b>  | <b>101.5</b>  | <b>103.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 78</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>02/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 247473                                 | 247474                                 | 247475                                 |  |
| Test Number :                                    | 266                                    | 267                                    | 268                                    |  |
| Sampling Method :                                | -                                      | -                                      | -                                      |  |
| Date Sampled :                                   | 19/06/2018                             | 19/06/2018                             | 19/06/2018                             |  |
| Date Tested :                                    | 19/06/2018                             | 19/06/2018                             | 19/06/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      | -                                      |  |
| Sample Location :                                | E 8636.000<br>N 31704.000<br>RL 61.900 | E 8629.600<br>N 31704.700<br>RL 62.300 | E 8616.000<br>N 31704.400<br>RL 63.000 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | 150                                    | 150                                    | 150                                    |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 11.4                                   | 10.2                                   | 10.4                                   |  |
| Hilf MDR Number :                                | 247473                                 | 247474                                 | 247475                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 85.5                                   | 85                                     | 84.5                                   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.108                                  | 2.214                                  | 2.099                                  |  |
| Optimum Moisture Content (%) :                   | 13.3                                   | 12.0                                   | 12.3                                   |  |
| Moisture Variation :                             | 1.9                                    | 1.9                                    | 1.9                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.122                                  | 2.121                                  | 2.103                                  |  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                            | <b>104.5</b>                           | <b>100.0</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      | -                                      |  |
| Soil Description :                               | Gravelly Clayey SAND                   | Gravelly Clayey SAND                   | Gravelly Clayey SAND                   |  |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 79</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>6/07/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247585  | 247586  | 247587  | 247588  |
|--|---|---|---|---|
| Test Number :                                    | 269   | 270   | 271   | 272   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 20/06/2018  | 20/06/2018  | 20/06/2018  | 20/06/2018  |
| Date Tested :                                    | 20/06/2018  | 20/06/2018  | 20/06/2018  | 20/06/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>                                     | <b>General Fill</b>                                     | <b>General Fill</b>                                     |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 8874.500<br>N 31556.900<br>RL 58.200 / Final Level | Fill Area 2<br>E 8911.000<br>N 31358.000<br>Final Level | Fill Area 2<br>E 8952.800<br>N 31497.000<br>Final Level | Fill Area 2<br>E 8974.000<br>N 31473.000<br>Final Level |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 9.0   | 7.1   | 10.1  | 12.2  |
| Hilf MDR Number :                                | 247585  | 247586  | 247587  | 247588  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                    |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                    |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 80.5  | 82.5  | 82  | 87.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.141   | 2.120   | 2.082   | 2.056   |
| Optimum Moisture Content (%) :                   | 11.2  | 8.6   | 12.3  | 13.9  |
| Moisture Variation :                             | 2.2   | 1.6   | 2.2   | 1.7   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.150   | 2.083   | 2.153   | 2.071   |
| Hilf Density Ratio (%) :                         | <b>99.5</b>   | <b>102.0</b>  | <b>96.5</b>   | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy Gravelly CLAY, brown  | Sandy Gravelly CLAY, brown                              | Sandy Gravelly CLAY, brown                              | Sandy Gravelly CLAY, brown                              |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 80</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>6/07/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247748                                 | 247749                                 | 247750                                 | 247751                                 |
|--|--|--|--|--|
| Test Number :                                    | 273                                    | 274                                    | 275                                    | 276                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 23/06/2018                             | 23/06/2018                             | 23/06/2018                             | 23/06/2018                             |
| Date Tested :                                    | 23/06/2018                             | 23/06/2018                             | 23/06/2018                             | 23/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8623.000<br>N 31673.000<br>RL 63.700 | E 8614.500<br>N 31674.400<br>RL 64.300 | E 8668.000<br>N 31672.000<br>RL 61.800 | E 8659.500<br>N 31671.900<br>RL 62.300 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 13.0                                   | 13.0                                   | 11.6                                   | 11.2                                   |
| Hilf MDR Number :                                | 247748                                 | 247749                                 | 247750                                 | 247751                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 98                                     | 97.5                                   | 80.5                                   | 86                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.118                                  | 2.090                                  | 2.102                                  | 2.088                                  |
| Optimum Moisture Content (%) :                   | 13.2                                   | 13.4                                   | 14.4                                   | 13.1                                   |
| Moisture Variation :                             | 0.2                                    | 0.3                                    | 2.7                                    | 1.9                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.117                                  | 2.061                                  | 2.112                                  | 2.116                                  |
| Hilf Density Ratio (%) :                         | <b>100.0</b>                           | <b>101.5</b>                           | <b>99.5</b>                            | <b>98.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 81</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>6/07/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 247752                                 | 247753                                 |  |
| Test Number :                                    | 277                                    | 278                                    |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 23/06/2018                             | 23/06/2018                             |  |
| Date Tested :                                    | 23/06/2018                             | 23/06/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 8652.000<br>N 31672.000<br>RL 62.500 | E 8642.200<br>N 31672.000<br>RL 63.000 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 10.3                                   | 11.0                                   |  |
| Hilf MDR Number :                                | 247752                                 | 247753                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 86                                     | 88.5                                   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.074                                  | 2.151                                  |  |
| Optimum Moisture Content (%) :                   | 12.0                                   | 12.4                                   |  |
| Moisture Variation :                             | 1.7                                    | 1.4                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.146                                  | 2.132                                  |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                            | <b>101.0</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**  
**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**  
**ABN: 51 009 878 899**  
**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 82</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>6/07/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247831                                 | 247832                                 | 247833                                 | 247834                                 |
|--|--|--|--|--|
| Test Number :                                    | 279                                    | 280                                    | 281                                    | 282                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             |
| Date Tested :                                    | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8657.900<br>N 31692.000<br>RL 61.600 | E 8667.000<br>N 31691.000<br>RL 61.100 | E 8678.000<br>N 31691.000<br>RL 60.900 | E 8695.200<br>N 31690.000<br>RL 60.300 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 11.0                                   | 11.4                                   | 10.9                                   | 11.3                                   |
| Hilf MDR Number :                                | 247831                                 | 247832                                 | 247833                                 | 247834                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 84                                     | 88                                     | 87.5                                   | 88                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.068                                  | 2.057                                  | 2.076                                  | 2.062                                  |
| Optimum Moisture Content (%) :                   | 13.1                                   | 13.0                                   | 12.5                                   | 12.8                                   |
| Moisture Variation :                             | 2.1                                    | 1.6                                    | 1.6                                    | 1.6                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.124                                  | 2.112                                  | 2.107                                  | 2.095                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                            | <b>97.5</b>                            | <b>98.5</b>                            | <b>98.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
 NATA Accreditation Number  
 1162 / 1169

Document Code RF89-11




## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 83<br><b>Report Date :</b> 6/07/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 247835                                 | 247836                                 | 247837                                 | 247838                                 |
|--|--|--|--|--|
| Test Number :                                    | 283                                    | 284                                    | 285                                    | 286                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             |
| Date Tested :                                    | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             | 25/06/2018                             |
| Material Type :                                  | General Fill                           | General Fill                           | General Fill                           | General Fill                           |
| Material Source :                                | On Site                                | On Site                                | On Site                                | On Site                                |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8704.900<br>N 31690.000<br>RL 60.100 | E 8701.500<br>N 31701.200<br>RL 59.500 | E 8711.900<br>N 31701.000<br>RL 58.900 | E 8683.400<br>N 31702.000<br>RL 60.500 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | 8                                      | -                                      | 10                                     | 9                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.382                                  |  | 2.174                                  | 2.270                                  |
| Field Moisture Content (%) :                     | 10.3                                   | 9.3                                    | 9.7                                    | 11.2                                   |
| Hilf MDR Number :                                | 247835                                 | 247836                                 | 247837                                 | 247838                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 87                                     | 81.5                                   | 84                                     | 85                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.107                                  | 2.062                                  | 2.131                                  | 2.160                                  |
| Optimum Moisture Content (%) :                   | 11.8                                   | 11.4                                   | 11.6                                   | 13.2                                   |
| Moisture Variation :                             | 1.6                                    | 2.1                                    | 1.9                                    | 2.0                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.136*                                 | 2.033                                  | 2.12*                                  | 2.13*                                  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>                            | <b>101.5</b>                           | <b>100.5</b>                           | <b>101.5</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | -                                      | -                                      | -                                      | -                                      |
| Remarks :  | -                                      |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 84</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>6/07/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 247839                                 | 247840                                 |  |
| Test Number :                                    | 287                                    | 288                                    |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 25/06/2018                             | 25/06/2018                             |  |
| Date Tested :                                    | 25/06/2018                             | 25/06/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 8690.500<br>N 31701.000<br>RL 59.800 | E 8722.000<br>N 31701.400<br>RL 58.600 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 9.3                                    | 9.5                                    |  |
| Hilf MDR Number :                                | 247839                                 | 247840                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 78.5                                   | 85                                     |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.082                                  | 2.072                                  |  |
| Optimum Moisture Content (%) :                   | 11.8                                   | 11.2                                   |  |
| Moisture Variation :                             | 2.6                                    | 1.7                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.072                                  | 2.064                                  |  |
| Hilf Density Ratio (%) :                         | <b>100.5</b>                           | <b>100.5</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | -                                      | -                                      |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 85</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>12/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247961                                 | 247962                                 | 247963                                 | 247964                                 |
|--|--|--|--|--|
| Test Number :                                    | 289                                    | 290                                    | 291                                    | 292                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             |
| Date Tested :                                    | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8613.000<br>N 31672.000<br>RL 64.800 | E 8625.000<br>N 31693.000<br>RL 64.100 | E 8597.100<br>N 31676.000<br>RL 65.200 | E 8604.000<br>N 31692.000<br>RL 64.900 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | 6                                      | 6                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.342                                  | 2.321                                  | -                                      | -                                      |
| Field Moisture Content (%) :                     | 13.3                                   | 10.1                                   | 10.2                                   | 7.9                                    |
| Hilf MDR Number :                                | 247961                                 | 247962                                 | 247963                                 | 247964                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 118                                    | 102                                    | 102.5                                  | 74                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.177                                  | 2.133                                  | 2.074                                  | 2.131                                  |
| Optimum Moisture Content (%) :                   | 11.3                                   | 9.9                                    | 10.0                                   | 10.6                                   |
| Moisture Variation :                             | -2.1                                   | -0.2                                   | -0.2                                   | 2.8                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.161*                                 | 2.161*                                 | 2.143                                  | 2.082                                  |
| Hilf Density Ratio (%) :                         | <b>100.5</b>                           | <b>98.5</b>                            | <b>97.0</b>                            | <b>102.5</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 86</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>12/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 247965                                 | 247966                                 | 247967                                 | 247968                                 |
|--|--|--|--|--|
| Test Number :                                    | 293                                    | 294                                    | 295                                    | 296                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             |
| Date Tested :                                    | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             | 26/06/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8682.000<br>N 31672.000<br>RL 61.900 | E 8693.200<br>N 31672.000<br>RL 61.600 | E 8657.900<br>N 31692.600<br>RL 61.600 | E 8689.300<br>N 31681.000<br>RL 61.200 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 10.4                                   | 13.4                                   | 12.8                                   | 8.6                                    |
| Hilf MDR Number :                                | 247965                                 | 247966                                 | 247967                                 | 247968                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 104                                    | 103.5                                  | 106.5                                  | 108                                    |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.102                                  | 2.122                                  | 2.117                                  | 2.084                                  |
| Optimum Moisture Content (%) :                   | 10.0                                   | 12.9                                   | 12.0                                   | 8.0                                    |
| Moisture Variation :                             | -0.5                                   | -0.5                                   | -0.8                                   | -0.7                                   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.156                                  | 2.157                                  | 2.151                                  | 2.150                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                            | <b>98.5</b>                            | <b>98.5</b>                            | <b>97.0</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 87</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>12/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 247969                                 |  |  |
| Test Number :                                    | 297                                    |  |  |
| Sampling Method :                                | -                                      |  |  |
| Date Sampled :                                   | 26/06/2018                             |  |  |
| Date Tested :                                    | 26/06/2018                             |  |  |
| Material Type :                                  | <b>General Fill</b>                    |  |  |
| Material Source :                                | <b>On Site</b>                         |  |  |
| Lot Number :                                     | -                                      |  |  |
| Sample Location :                                | E 8675.000<br>N 31672.700<br>RL 62.100 |  |  |
| Test Depth (mm) :                                | 150                                    |  |  |
| Layer Depth (mm) :                               | -                                      |  |  |
| Maximum Size (mm) :                              | 19                                     |  |  |
| Oversize Wet (%) :                               | -                                      |  |  |
| Oversize Dry (%) :                               | -                                      |  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      |  |  |
| Field Moisture Content (%) :                     | 8.2                                    |  |  |
| Hilf MDR Number :                                | 247969                                 |  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   |  |  |
| Compactive Effort :                              | Standard                               |  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   |  |  |
| Moisture Method :                                | AS1289.2.1.1                           |  |  |
| Moisture Ratio (%) :                             | 80                                     |  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.102                                  |  |  |
| Optimum Moisture Content (%) :                   | 10.3                                   |  |  |
| Moisture Variation :                             | 2.1                                    |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.125                                  |  |  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>                            |  |  |
| Minimum Specification :                          | 95                                     |  |  |
| Moisture Specification :                         | -2% to +3%                             |  |  |
| Site Selection :                                 | -                                      |  |  |
| Soil Description :                               | Sandy CLAY                             |  |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 88</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>12/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248040  | 248041  | 248042  | 248043  |
|--|---|---|---|---|
| Test Number :                                    | 298   | 299   | 300   | 301   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 27/06/2018  | 27/06/2018  | 27/06/2018  | 27/06/2018  |
| Date Tested :                                    | 27/06/2018  | 27/06/2018  | 27/06/2018  | 27/06/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 8627.000<br>N 31684.000<br>RL 64.000 | Fill Area 2<br>E 8644.000<br>N 31681.500<br>RL 63.000 | Fill Area 2<br>E 8643.100<br>N 31691.500<br>RL 63.200 | Fill Area 2<br>E 8614.700<br>N 31692.800<br>RL 64.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 14.4  | 12.8  | 16.0  | 15.8  |
| Hilf MDR Number :                                | 248040  | 248041  | 248042  | 248043  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 104.5   | 87.5  | 105   | 106   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.122   | 2.106   | 2.066   | 2.148   |
| Optimum Moisture Content (%) :                   | 13.8  | 14.6  | 15.2  | 14.9  |
| Moisture Variation :                             | -0.6  | 1.8   | -0.8  | -0.9  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.127   | 2.088   | 2.140   | 2.134   |
| Hilf Density Ratio (%) :                         | <b>100.0</b>  | <b>101.0</b>  | <b>96.5</b>   | <b>100.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 89</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>12/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248044  | 248045  | 248046  |  |
|--|---|---|---|--|
| Test Number :                                    | 302   | 303   | 304   |  |
| Sampling Method :                                | -   | -   | -   |  |
| Date Sampled :                                   | 27/06/2018  | 27/06/2018  | 27/06/2018  |  |
| Date Tested :                                    | 27/06/2018  | 27/06/2018  | 27/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   | -   |  |
| Sample Location :                                | Fill Area 2<br>E 9144.900<br>N 31397.000<br>RL 43.700 | Fill Area 2<br>E 9178.000<br>N 31410.100<br>RL 43.300 | Fill Area 2<br>E 9170.000<br>N 31424.000<br>RL 43.400 |  |
| Test Depth (mm) :                                | 150   | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | -   | -   |  |
| Maximum Size (mm) :                              | 19  | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   |  |
| Field Moisture Content (%) :                     | 11.8  | 11.3  | 8.6   |  |
| Hilf MDR Number :                                | 248044  | 248045  | 248046  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 87.5  | 86.5  | 79.5  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.053   | 2.085   | 2.059   |  |
| Optimum Moisture Content (%) :                   | 13.5  | 13.1  | 10.8  |  |
| Moisture Variation :                             | 1.7   | 1.8   | 2.3   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.123   | 2.155   | 2.081   |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>97.0</b>   | <b>99.0</b>   |  |
| Minimum Specification :                          | 95  | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   | -   |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |  |
| Remarks :  | -   |   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 90</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>12/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 248047   |  |  |
| Test Number :                                    | 305  |  |  |
| Sampling Method :                                | -  |  |  |
| Date Sampled :                                   | 27/06/2018   |  |  |
| Date Tested :                                    | 27/06/2018   |  |  |
| Material Type :                                  | <b>General Fill</b>  |  |  |
| Material Source :                                | <b>On Site</b>   |  |  |
| Lot Number :                                     | -  |  |  |
| Sample Location :                                | Fill Area (Park)<br>E 9071.000<br>N 31712.000<br>RL 47.600 |  |  |
| Test Depth (mm) :                                | 150  |  |  |
| Layer Depth (mm) :                               | -  |  |  |
| Maximum Size (mm) :                              | 19   |  |  |
| Oversize Wet (%) :                               | -  |  |  |
| Oversize Dry (%) :                               | -  |  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  |  |  |
| Field Moisture Content (%) :                     | 9.4  |  |  |
| Hilf MDR Number :                                | 248047   |  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                       |  |  |
| Compactive Effort :                              | Standard   |  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                       |  |  |
| Moisture Method :                                | AS1289.2.1.1   |  |  |
| Moisture Ratio (%) :                             | 86   |  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.127  |  |  |
| Optimum Moisture Content (%) :                   | 11.0   |  |  |
| Moisture Variation :                             | 1.5  |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.166  |  |  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>  |  |  |
| Minimum Specification :                          | 95   |  |  |
| Moisture Specification :                         | -2% to +3%   |  |  |
| Site Selection :                                 | -  |  |  |
| Soil Description :                               | Sandy CLAY   |  |  |
| Remarks :  | -  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 91</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>12/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 248048  | 248049  |  |
| Test Number :                                    | 306   | 307   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 27/06/2018  | 27/06/2018  |  |
| Date Tested :                                    | 27/06/2018  | 27/06/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 1<br>E 9047.000<br>N 31715.000<br>RL 47.900 | Fill Area 1<br>E 9018.000<br>N 31716.000<br>RL 48.000 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | -   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | -   | -   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   |  |
| Field Moisture Content (%) :                     | 9.9   | 9.5   |  |
| Hilf MDR Number :                                | 248048  | 248049  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 86.5  | 85  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.113   | 2.177   |  |
| Optimum Moisture Content (%) :                   | 11.4  | 11.2  |  |
| Moisture Variation :                             | 1.5   | 1.8   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.158   | 2.173   |  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>100.0</b>  |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  |  |
| Remarks :  | -   |   |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 92</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248321                                 | 248322                                 | 248323                                 | 248324                                   |
|--|--|--|--|--|
| Test Number :                                    | 308                                    | 309                                    | 310                                    | 311                                      |
| Sampling Method :                                | -                                      | -                                      | -                                      | -  |
| Date Sampled :                                   | 2/07/2018                              | 2/07/2018                              | 2/07/2018                              | 2/07/2018                                |
| Date Tested :                                    | 2/07/2018                              | 2/07/2018                              | 2/07/2018                              | 2/07/2018                                |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                      |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                           |
| Lot Number :                                     | -                                      | -                                      | -                                      | -  |
| Sample Location :                                | E 8619.000<br>N 31755.000<br>RL 60.658 | E 8639.000<br>N 31757.000<br>RL 59.395 | E 8656.000<br>N 31758.000<br>RL 58.335 | E 8596.000<br>N 31692.000<br>Final Level |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                      |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -  |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                       |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -  |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -  |
| Field Moisture Content (%) :                     | 12.7                                   | 19.0                                   | 11.3                                   | 12.2                                     |
| Hilf MDR Number :                                | 248321                                 | 248322                                 | 248323                                 | 248324                                   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                     |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                                 |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                     |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                             |
| Moisture Ratio (%) :                             | 102.5                                  | 101.5                                  | 92                                     | 99                                       |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.096                                  | 2.026                                  | 2.088                                  | 1.978                                    |
| Optimum Moisture Content (%) :                   | 12.4                                   | 18.7                                   | 12.3                                   | 12.3                                     |
| Moisture Variation :                             | -0.3                                   | -0.2                                   | 1.0                                    | 0.1                                      |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.114                                  | 2.046                                  | 2.127                                  | 2.059                                    |
| Hilf Density Ratio (%) :                         | <b>99.0</b>                            | <b>99.0</b>                            | <b>98.0</b>                            | <b>96.0</b>                              |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                       |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                               |
| Site Selection :                                 | -                                      | -                                      | -                                      | -  |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                               |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 93</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248325                                   | 248326                                 | 248327                                 | 248328                                 |
|--|--|--|--|--|
| Test Number :                                    | 312                                      | 313                                    | 314                                    | 315                                    |
| Sampling Method :                                | -  | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 2/07/2018                                | 2/07/2018                              | 2/07/2018                              | 2/07/2018                              |
| Date Tested :                                    | 2/07/2018                                | 2/07/2018                              | 2/07/2018                              | 2/07/2018                              |
| Material Type :                                  | <b>General Fill</b>                      | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                           | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -  | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8579.000<br>N 31690.000<br>Final Level | E 8669.000<br>N 31790.000<br>RL 57.182 | E 8693.000<br>N 31795.000<br>RL 55.825 | E 8720.000<br>N 31797.000<br>RL 54.037 |
| Test Depth (mm) :                                | 150                                      | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -  | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                       | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -  | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -  | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 11.8                                     | 9.7                                    | 10.4                                   | 10.1                                   |
| Hilf MDR Number :                                | 248325                                   | 248326                                 | 248327                                 | 248328                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                                 | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                             | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 97                                       | 85                                     | 88.5                                   | 83.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 1.985                                    | 2.106                                  | 2.097                                  | 2.195                                  |
| Optimum Moisture Content (%) :                   | 12.2                                     | 11.4                                   | 11.7                                   | 12.1                                   |
| Moisture Variation :                             | 0.3                                      | 1.8                                    | 1.3                                    | 2.0                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.072                                    | 2.152                                  | 2.151                                  | 2.183                                  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>                              | <b>98.0</b>                            | <b>97.5</b>                            | <b>100.5</b>                           |
| Minimum Specification :                          | 95                                       | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                               | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -  | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 94</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 248329                                 | 248330                                 | 248331                                 |  |
| Test Number :                                    | 316                                    | 317                                    | 318                                    |  |
| Sampling Method :                                | -                                      | -                                      | -                                      |  |
| Date Sampled :                                   | 2/07/2018                              | 2/07/2018                              | 2/07/2018                              |  |
| Date Tested :                                    | 2/07/2018                              | 2/07/2018                              | 2/07/2018                              |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      | -                                      |  |
| Sample Location :                                | E 8650.000<br>N 31772.000<br>RL 58.617 | E 8678.000<br>N 31776.000<br>RL 57.444 | E 8698.000<br>N 31779.000<br>RL 56.241 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 12.0                                   | 10.3                                   | 10.4                                   |  |
| Hilf MDR Number :                                | 248329                                 | 248330                                 | 248331                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 101                                    | 98.5                                   | 102.5                                  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.058                                  | 2.166                                  | 2.088                                  |  |
| Optimum Moisture Content (%) :                   | 11.9                                   | 10.4                                   | 10.2                                   |  |
| Moisture Variation :                             | -0.1                                   | 0.1                                    | -0.2                                   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.129                                  | 2.189                                  | 2.156                                  |  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>                            | <b>99.0</b>                            | <b>97.0</b>                            |  |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      | -                                      |  |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |  |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 95</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |   |   |
|--|---|---|---|---|
| Sample Number :                                  | 248415  | 248416  | 248417  | 248418  |
| Test Number :                                    | 319   | 320   | 321   | 322   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 3/07/2018   | 3/07/2018   | 3/07/2018   | 3/07/2018   |
| Date Tested :                                    | 3/07/2018   | 3/07/2018   | 3/07/2018   | 3/07/2018   |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                     |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8700.000<br>N 31763.000<br>RL 56.538 | Fill Area 1<br>E 8717.300<br>N 31765.000<br>RL 55.474 | Fill Area 1<br>E 8735.000<br>N 31767.000<br>RL 54.324 | Fill Area 1<br>E 8613.000<br>N 31689.000<br>Final Level |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 9.9   | 9.9   | 9.8   | 12.2  |
| Hilf MDR Number :                                | 248415  | 248416  | 248417  | 248418  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                    |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                    |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 82.5  | 90.5  | 82  | 94  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.086   | 2.097   | 2.081   | 2.109   |
| Optimum Moisture Content (%) :                   | 12.0  | 10.9  | 11.9  | 13.0  |
| Moisture Variation :                             | 2.1   | 1.0   | 2.1   | 0.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.149   | 2.158   | 2.118   | 2.184   |
| Hilf Density Ratio (%) :                         | <b>97.0</b>   | <b>97.0</b>   | <b>98.0</b>   | <b>96.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 96</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248419                                   | 248420                                   | 248421                                 | 248422                                 |
|--|--|--|--|--|
| Test Number :                                    | 323                                      | 324                                      | 325                                    | 326                                    |
| Sampling Method :                                | -  | -  | -                                      | -                                      |
| Date Sampled :                                   | 3/07/2018                                | 3/07/2018                                | 3/07/2018                              | 3/07/2018                              |
| Date Tested :                                    | 3/07/2018                                | 3/07/2018                                | 3/07/2018                              | 3/07/2018                              |
| Material Type :                                  | <b>General Fill</b>                      | <b>General Fill</b>                      | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                           | <b>On Site</b>                           | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -  | -  | -                                      | -                                      |
| Sample Location :                                | E 8627.000<br>N 31629.000<br>Final Level | E 8639.000<br>N 31690.000<br>Final Level | E 8661.000<br>N 31768.000<br>RL 58.027 | E 8675.000<br>N 31770.000<br>RL 57.378 |
| Test Depth (mm) :                                | 150                                      | 150                                      | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -  | -  | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                       | 19                                       | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -  | -  | -                                      | -                                      |
| Oversize Dry (%) :                               | -  | -  | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -                                      | -                                      |
| Field Moisture Content (%) :                     | 10.5                                     | 9.5                                      | 10.7                                   | 11.7                                   |
| Hilf MDR Number :                                | 248419                                   | 248420                                   | 248421                                 | 248422                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                                 | Standard                                 | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                             | AS1289.2.1.1                             | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 84                                       | 83                                       | 81                                     | 84.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.075                                    | 2.110                                    | 2.072                                  | 2.078                                  |
| Optimum Moisture Content (%) :                   | 12.5                                     | 11.5                                     | 13.2                                   | 13.9                                   |
| Moisture Variation :                             | 2.0                                      | 2.0                                      | 2.5                                    | 2.1                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.127                                    | 2.146                                    | 2.028                                  | 2.077                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                              | <b>98.5</b>                              | <b>102.0</b>                           | <b>100.0</b>                           |
| Minimum Specification :                          | 95                                       | 95                                       | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                               | -2% to +3%                               | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -  | -  | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                               | Sandy CLAY                               | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 97</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 248423                                 | 248424                                 |  |
| Test Number :                                    | 327                                    | 328                                    |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 3/07/2018                              | 3/07/2018                              |  |
| Date Tested :                                    | 3/07/2018                              | 3/07/2018                              |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 8699.000<br>N 31775.000<br>RL 56.145 | E 8720.000<br>N 31777.000<br>RL 54.461 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 11.5                                   | 12.2                                   |  |
| Hilf MDR Number :                                | 248423                                 | 248424                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 84                                     | 93.5                                   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.185                                  | 2.192                                  |  |
| Optimum Moisture Content (%) :                   | 13.7                                   | 13.0                                   |  |
| Moisture Variation :                             | 2.2                                    | 0.8                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.121                                  | 2.130                                  |  |
| Hilf Density Ratio (%) :                         | <b>103.0</b>                           | <b>103.0</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169


Document Code RF89-11



## Hilf Density Ratio Report

|   |   |
|---|---|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b><br>Project Number : <b>DL18/096</b><br>Location: <b>TEVIOT ROAD , GREENBANK</b> | Report Number: <b>DL18/096 - 98</b><br>Report Date : <b>23/07/2018</b><br>Order Number : <b>2161-11002</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b><br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|---|

|  |  |  |   |   |
|--|--|--|---|---|
| Sample Number :                                  | 248589   | 248590   | 248591  | 248592  |
| Test Number :                                    | 329  | 330  | 331   | 332   |
| Sampling Method :                                | -  | -  | -   | -   |
| Date Sampled :                                   | 4/07/2018  | 4/07/2018  | 4/07/2018   | 4/07/2018   |
| Date Tested :                                    | 4/07/2018  | 4/07/2018  | 4/07/2018   | 4/07/2018   |
| Material Type :                                  | <b>General Fill</b>                                  | <b>General Fill</b>                                  | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>                                       | <b>On Site</b>                                       | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -  | -  | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8704.910<br>N 31759.740<br>RL 57.12 | Fill Area 1<br>E 8690.750<br>N 31760.750<br>RL 57.78 | Fill Area 1<br>E 8707.080<br>N 31796.110<br>RL 55.870 | Fill Area 1<br>E 8693.860<br>N 31794.000<br>RL 56.300 |
| Test Depth (mm) :                                | 150  | 150  | 150   | 150   |
| Layer Depth (mm) :                               | -  | -  | -   | -   |
| Maximum Size (mm) :                              | 19   | 19   | 19  | 19  |
| Oversize Wet (%) :                               | -  | -  | -   | -   |
| Oversize Dry (%) :                               | -  | -  | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -   | -   |
| Field Moisture Content (%) :                     | 14.3   | 13.5   | 13.4  | 14.2  |
| Hilf MDR Number :                                | 248589   | 248590   | 248591  | 248592  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                 | AS1289.5.1.1 & 5.7.1                                 | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard   | Standard   | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                 | AS1289.5.8.1 & 5.7.1                                 | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 96.5   | 98   | 96  | 88.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.024  | 2.082  | 2.095   | 2.065   |
| Optimum Moisture Content (%) :                   | 14.8   | 13.8   | 13.9  | 16.0  |
| Moisture Variation :                             | 0.5  | 0.3  | 0.6   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.080  | 2.087  | 2.141   | 2.029   |
| Hilf Density Ratio (%) :                         | <b>97.5</b>  | <b>100.0</b>   | <b>98.0</b>   | <b>102.0</b>  |
| Minimum Specification :                          | 95   | 95   | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -  | -   | -   |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -  |  |   |   |

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 99</b>            |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>23/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248593                                 | 248594                                 | 248595                                 | 248596                                 |
|--|--|--|--|--|
| Test Number :                                    | 333                                    | 334                                    | 335                                    | 336                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 4/07/2018                              | 4/07/2018                              | 4/07/2018                              | 4/07/2018                              |
| Date Tested :                                    | 4/07/2018                              | 4/07/2018                              | 4/07/2018                              | 4/07/2018                              |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         | <b>On Site</b>                         |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8683.580<br>N 31793.000<br>RL 56.980 | E 8613.000<br>N 31761.000<br>RL 61.360 | E 8626.510<br>N 31762.000<br>RL 60.830 | E 8640.000<br>N 31762.000<br>RL 60.120 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      | -                                      | -                                      |
| Field Moisture Content (%) :                     | 16.8                                   | 14.9                                   | 12.8                                   | 13.4                                   |
| Hilf MDR Number :                                | 248593                                 | 248594                                 | 248595                                 | 248596                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 99.5                                   | 98                                     | 90                                     | 88.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.053                                  | 2.044                                  | 2.000                                  | 1.973                                  |
| Optimum Moisture Content (%) :                   | 16.9                                   | 15.2                                   | 14.2                                   | 15.1                                   |
| Moisture Variation :                             | 0.1                                    | 0.3                                    | 1.5                                    | 1.7                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.080                                  | 2.046                                  | 1.994                                  | 1.985                                  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>                            | <b>100.0</b>                           | <b>100.5</b>                           | <b>99.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             | Sandy CLAY                             |
| Remarks :  | -                                      |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11




## Hilf Density Ratio Report

|   |  |
|---|--|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b><br>Project Number : <b>DL18/096</b><br>Location: <b>TEVIOT ROAD , GREENBANK</b> | Report Number: <b>DL18/096 - 100</b><br>Report Date : <b>27/07/2018</b><br>Order Number : <b>2161-11002</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b><br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 248830   | 248831   | 248832   | 248833  |
|--|--|--|--|---|
| Test Number :                                    | 337  | 338  | 339  | 340   |
| Sampling Method :                                | -  | -  | -  | -   |
| Date Sampled :                                   | 9/07/2018  | 9/07/2018  | 9/07/2018  | 9/07/2018   |
| Date Tested :                                    | 9/07/2018  | 9/07/2018  | 9/07/2018  | 9/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>                                  | <b>General Fill</b>                                  | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>                                       | <b>On Site</b>                                       | <b>On Site</b>  |
| Lot Number :                                     | -  | -  | -  | -   |
| Sample Location :                                | Fill Area 1<br>E 8693.730<br>N 31786.170<br>RL 57.26                               | Fill Area 1<br>E 8674.500<br>N 31783.380<br>RL 58.31 | Fill Area 1<br>E 8652.560<br>N 31782.700<br>RL 59.33 | Fill Area 1<br>E 8629.910<br>N 31781.820<br>RL 60.410 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150   |
| Layer Depth (mm) :                               | -  | -  | -  | -   |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19  |
| Oversize Wet (%) :                               | -  | 9  | -  | -   |
| Oversize Dry (%) :                               | -  | -  | -  | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | 2.522  | -  | -   |
| Field Moisture Content (%) :                     | 11.3   | 11.2   | 13.1   | 11.9  |
| Hilf MDR Number :                                | 248830   | 248831   | 248832   | 248833  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                                 | AS1289.5.1.1 & 5.7.1                                 | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                                 | AS1289.5.8.1 & 5.7.1                                 | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 72   | 84.5   | 100.5  | 99  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.114  | 2.139  | 2.099  | 2.130   |
| Optimum Moisture Content (%) :                   | 15.7   | 13.2   | 13.0   | 12.0  |
| Moisture Variation :                             | 4.3  | 2.0  | -0.1   | 0.1   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.090  | 2.126*   | 2.116  | 2.094   |
| Hilf Density Ratio (%) :                         | <b>101.0</b>   | <b>100.5</b>   | <b>99.0</b>  | <b>101.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%  |
| Site Selection :                                 | -  | -  | -  | -   |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND                                 | Gravelly Clayey SAND                                 | Gravelly Clayey SAND                                  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |  |  |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|




## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 101<br><b>Report Date :</b> 27/07/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 248834   | 248835  | 248836  | 248837  |
|--|--|---|---|---|
| Test Number :                                    | 341  | 342   | 343   | 344   |
| Sampling Method :                                | -  | -   | -   | -   |
| Date Sampled :                                   | 9/07/2018  | 9/07/2018   | 9/07/2018   | 9/07/2018   |
| Date Tested :                                    | 9/07/2018  | 9/07/2018   | 9/07/2018   | 9/07/2018   |
| Material Type :                                  | General Fill   | General Fill  | General Fill  | General Fill  |
| Material Source :                                | On Site  | On Site   | On Site   | On Site   |
| Lot Number :                                     | -  | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8655.350<br>N 31773.510<br>RL 59.390                              | Fill Area 1<br>E 8645.100<br>N 31773.050<br>RL 60.000 | Fill Area 1<br>E 8637.530<br>N 31773.530<br>RL 60.510 | Fill Area 1<br>E 8627.840<br>N 31773.900<br>RL 60.910 |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -  | -   | -   | -   |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -  | 11  | 14  | -   |
| Oversize Dry (%) :                               | -  | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | 2.512   | 2.524   | -   |
| Field Moisture Content (%) :                     | 11.0   | 9.7   | 9.9   | 12.9  |
| Hilf MDR Number :                                | 248834   | 248835  | 248836  | 248837  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 80   | 82.5  | 96  | 84  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.103  | 2.123   | 2.112   | 2.094   |
| Optimum Moisture Content (%) :                   | 13.7   | 11.7  | 10.3  | 15.3  |
| Moisture Variation :                             | 2.6  | 2.1   | 0.4   | 2.3   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.098  | 2.177*  | 2.205*  | 2.142   |
| Hilf Density Ratio (%) :                         | <b>100.0</b>   | <b>97.5</b>   | <b>96.0</b>   | <b>98.0</b>   |
| Minimum Specification :                          | 95   | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|





## Hilf Density Ratio Report

|   |  |
|---|--|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b><br>Project Number : <b>DL18/096</b><br>Location: <b>TEVIOT ROAD , GREENBANK</b> | Report Number: <b>DL18/096 - 102</b><br>Report Date : <b>27/07/2018</b><br>Order Number : <b>2161-11002</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> |
|---|--|

| Sample Number :                                  | 248838   | 248839  | 248840  | 248841  |
|--|--|---|---|---|
| Test Number :                                    | 345  | 346   | 347   | 348   |
| Sampling Method :                                | -  | -   | -   | -   |
| Date Sampled :                                   | 9/07/2018  | 9/07/2018   | 9/07/2018   | 9/07/2018   |
| Date Tested :                                    | 9/07/2018  | 9/07/2018   | 9/07/2018   | 9/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -  | -   | -   | -   |
| Sample Location :                                | Fill Area 2<br>E 9145.000<br>N 31422.000<br>RL 44.600                              | Fill Area 2<br>E 9162.000<br>N 31406.000<br>RL 44.300 | Fill Area 2<br>E 9127.000<br>N 31407.000<br>RL 45.400 | Fill Area 2<br>E 9143.800<br>N 31393.500<br>RL 45.300 |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -  | -   | -   | -   |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -  | -   | -   | -   |
| Oversize Dry (%) :                               | -  | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   | -   | -   |
| Field Moisture Content (%) :                     | 10.3   | 11.6  | 11.9  | 11.8  |
| Hilf MDR Number :                                | 248838   | 248839  | 248840  | 248841  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 80.5   | 91  | 85  | 85.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.093  | 2.103   | 2.086   | 2.106   |
| Optimum Moisture Content (%) :                   | 12.8   | 12.7  | 14.0  | 13.8  |
| Moisture Variation :                             | 2.6  | 1.1   | 2.1   | 2.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.021  | 2.113   | 2.092   | 2.093   |
| Hilf Density Ratio (%) :                         | <b>103.5</b>   | <b>99.5</b>   | <b>99.5</b>   | <b>100.5</b>  |
| Minimum Specification :                          | 95   | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 103</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>27/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 248842   |  |  |
| Test Number :                                    | 349  |  |  |
| Sampling Method :                                | -  |  |  |
| Date Sampled :                                   | 9/07/2018  |  |  |
| Date Tested :                                    | 9/07/2018  |  |  |
| Material Type :                                  | <b>General Fill</b>  |  |  |
| Material Source :                                | <b>On Site</b>   |  |  |
| Lot Number :                                     | -  |  |  |
| Sample Location :                                | Fill Area 2<br>E 9153.000<br>N 31403.000<br>RL 45.300                              |  |  |
| Test Depth (mm) :                                | 150  |  |  |
| Layer Depth (mm) :                               | -  |  |  |
| Maximum Size (mm) :                              | 19   |  |  |
| Oversize Wet (%) :                               | -  |  |  |
| Oversize Dry (%) :                               | -  |  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  |  |  |
| Field Moisture Content (%) :                     | 11.9   |  |  |
| Hilf MDR Number :                                | 248842   |  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   |  |  |
| Compactive Effort :                              | Standard   |  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   |  |  |
| Moisture Method :                                | AS1289.2.1.1   |  |  |
| Moisture Ratio (%) :                             | 73   |  |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.091  |  |  |
| Optimum Moisture Content (%) :                   | 16.3   |  |  |
| Moisture Variation :                             | 4.3  |  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.049  |  |  |
| Hilf Density Ratio (%) :                         | <b>102.0</b>   |  |  |
| Minimum Specification :                          | 95   |  |  |
| Moisture Specification :                         | -2% to +3%   |  |  |
| Site Selection :                                 | -  |  |  |
| Soil Description :                               | Gravelly Clayey SAND   |  |  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager

NATA Accreditation Number

1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**  
**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**  
**ABN: 51 009 878 899**  
**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 104</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>27/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248899   | 248900  | 248901  | 248902  |
|--|--|---|---|---|
| Test Number :                                    | 350  | 351   | 352   | 353   |
| Sampling Method :                                | -  | -   | -   | -   |
| Date Sampled :                                   | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Date Tested :                                    | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -  | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8598.900<br>N 31772.200<br>RL 62.780                              | Fill Area 1<br>E 8587.840<br>N 31772.870<br>RL 63.240 | Fill Area 1<br>E 8588.920<br>N 31773.530<br>RL 63.470 | Fill Area 1<br>E 8571.310<br>N 31773.630<br>RL 64.230 |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -  | -   | -   | -   |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -  | -   | -   | -   |
| Oversize Dry (%) :                               | -  | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   | -   | -   |
| Field Moisture Content (%) :                     | 12.3   | 12.8  | 13.1  | 12.4  |
| Hilf MDR Number :                                | 248899   | 248900  | 248901  | 248902  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 86.5   | 73.5  | 85.5  | 86  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.060  | 2.178   | 2.157   | 2.077   |
| Optimum Moisture Content (%) :                   | 14.2   | 17.4  | 15.3  | 14.4  |
| Moisture Variation :                             | 1.9  | 4.4   | 2.1   | 2.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.055  | 2.170   | 2.136   | 2.133   |
| Hilf Density Ratio (%) :                         | <b>100.0</b>   | <b>100.5</b>  | <b>101.0</b>  | <b>97.5</b>   |
| Minimum Specification :                          | 95   | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
 NATA Accreditation Number  
 1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 105</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>27/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248903   | 248904  | 248905  | 248906  |
|--|--|---|---|---|
| Test Number :                                    | 354  | 355   | 356   | 357   |
| Sampling Method :                                | -  | -   | -   | -   |
| Date Sampled :                                   | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Date Tested :                                    | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -  | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8935.000<br>N 31647.000<br>RL 52.100 (Final Level)          | Fill Area 1 (BPH)<br>E 8938.600<br>N 31649.000<br>RL 52.100 (Final Level) | Fill Area 1 (BPH)<br>E 9158.600<br>N 31391.000<br>RL 45.400 (Final Level) | Fill Area 1 (BPH)<br>E 9146.000<br>N 31397.500<br>RL 45.900 (Final Level) |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -  | -   | -   | -   |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -  | -   | -   | -   |
| Oversize Dry (%) :                               | -  | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   | -   | -   |
| Field Moisture Content (%) :                     | 9.3  | 9.4   | 12.5  | 10.8  |
| Hilf MDR Number :                                | 248903   | 248904  | 248905  | 248906  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 80   | 81  | 88  | 82.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.122  | 2.101   | 2.097   | 2.109   |
| Optimum Moisture Content (%) :                   | 11.6   | 11.6  | 14.2  | 13.1  |
| Moisture Variation :                             | 2.4  | 2.2   | 1.7   | 2.4   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.035  | 2.151   | 2.093   | 2.027   |
| Hilf Density Ratio (%) :                         | <b>104.5</b>   | <b>97.5</b>   | <b>100.0</b>  | <b>104.0</b>  |
| Minimum Specification :                          | 95   | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND  | Gravelly Clayey SAND  | Gravelly Clayey SAND  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 106</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>27/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248907   | 248908  | 248909  | 248910  |
|--|--|---|---|---|
| Test Number :                                    | 358  | 359   | 360   | 361   |
| Sampling Method :                                | -  | -   | -   | -   |
| Date Sampled :                                   | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Date Tested :                                    | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -  | -   | -   | -   |
| Sample Location :                                | Fill Area 1<br>E 8608.000<br>N 31782.000<br>RL 62.300                              | Fill Area 1<br>E 8600.000<br>N 31782.000<br>RL 62.670 | Fill Area 1<br>E 8591.000<br>N 31782.000<br>RL 62.900 | Fill Area 1<br>E 8576.000<br>N 31782.000<br>RL 63.930 |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -  | -   | -   | -   |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -  | -   | -   | -   |
| Oversize Dry (%) :                               | -  | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   | -   | -   |
| Field Moisture Content (%) :                     | 20.0   | 15.5  | 12.8  | 22.8  |
| Hilf MDR Number :                                | 248907   | 248908  | 248909  | 248910  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 92.5   | 89.5  | 90.5  | 98.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 1.976  | 2.067   | 2.055   | 1.991   |
| Optimum Moisture Content (%) :                   | 21.6   | 17.3  | 14.2  | 23.1  |
| Moisture Variation :                             | 1.5  | 1.8   | 1.3   | 0.4   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 1.968  | 2.039   | 2.091   | 1.952   |
| Hilf Density Ratio (%) :                         | <b>100.5</b>   | <b>101.5</b>  | <b>98.5</b>   | <b>102.0</b>  |
| Minimum Specification :                          | 95   | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  | Gravelly Clayey SAND                                  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 107</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>27/07/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248911   | 248912  | 248913  | 248914  |
|--|--|---|---|---|
| Test Number :                                    | 362  | 363   | 364   | 365   |
| Sampling Method :                                | -  | -   | -   | -   |
| Date Sampled :                                   | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Date Tested :                                    | 10/07/2018   | 10/07/2018  | 10/07/2018  | 10/07/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -  | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 9063.000<br>N 31721.000<br>RL 48.000                        | Fill Area 1 (BPH)<br>E 9039.000<br>N 31721.000<br>RL 49.000 | Fill Area 1 (BPH)<br>E 8998.000<br>N 31723.000<br>RL 49.500 | Fill Area 1 (BPH)<br>E 8962.000<br>N 31731.000<br>RL 49.000 |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -  | -   | -   | -   |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -  | -   | -   | -   |
| Oversize Dry (%) :                               | -  | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   | -   | -   |
| Field Moisture Content (%) :                     | 9.6  | 11.5  | 11.3  | 10.8  |
| Hilf MDR Number :                                | 248911   | 248912  | 248913  | 248914  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 84   | 100.5   | 92  | 84.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.131  | 2.085   | 2.125   | 2.080   |
| Optimum Moisture Content (%) :                   | 11.4   | 11.5  | 12.3  | 12.8  |
| Moisture Variation :                             | 1.8  | 0.0   | 1.0   | 2.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.101  | 2.164   | 2.170   | 2.040   |
| Hilf Density Ratio (%) :                         | <b>101.5</b>   | <b>96.5</b>   | <b>98.0</b>   | <b>102.0</b>  |
| Minimum Specification :                          | 95   | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND  | Gravelly Clayey SAND  | Gravelly Clayey SAND  |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 108</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248987  | 248988  | 248989  | 248990  |
|--|---|---|---|---|
| Test Number :                                    | 366   | 367   | 368   | 369   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Date Tested :                                    | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8630.000<br>N 31788.530<br>RL 60.680 | Fill Area 1 (Salmons)<br>E 8618.650<br>N 31788.000<br>RL 61.700 | Fill Area 1 (Salmons)<br>E 8606.000<br>N 31788.000<br>RL 62.160 | Fill Area 1 (Salmons)<br>E 8595.000<br>N 31788.000<br>RL 62.930 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 11.5  | 10.3  | 15.8  | 10.5  |
| Hilf MDR Number :                                | 248987  | 248988  | 248989  | 248990  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 87  | 90.5  | 88.5  | 84.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.021   | 2.024   | 2.056   | 2.066   |
| Optimum Moisture Content (%) :                   | 13.2  | 11.4  | 17.9  | 12.5  |
| Moisture Variation :                             | 1.7   | 1.1   | 2.0   | 2.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.110   | 2.095   | 2.005   | 2.048   |
| Hilf Density Ratio (%) :                         | <b>96.0</b>   | <b>96.5</b>   | <b>102.5</b>  | <b>101.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 109</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248991  | 248992  | 248993  | 248994  |
|--|---|---|---|---|
| Test Number :                                    | 370   | 371   | 372   | 373   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Date Tested :                                    | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8936.000<br>N 31723.000<br>RL 49.400 | Fill Area 1 (BPH)<br>E 8920.000<br>N 31726.000<br>RL 49.300 | Fill Area 1 (BPH)<br>E 8898.000<br>N 31728.000<br>RL 49.700 | Fill Area 1 (BPH)<br>E 8860.000<br>N 31729.000<br>RL 50.000 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | 12  | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | 2.480   | -   | -   |
| Field Moisture Content (%) :                     | 14.4  | 14.3  | 11.8  | 12.6  |
| Hilf MDR Number :                                | 248991  | 248992  | 248993  | 248994  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 105   | 119   | 88  | 102.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.109   | 2.218   | 2.062   | 2.158   |
| Optimum Moisture Content (%) :                   | 13.7  | 12.0  | 13.4  | 12.3  |
| Moisture Variation :                             | -0.7  | -2.3  | 1.7   | -0.3  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.203   | 2.249*  | 2.099   | 2.170   |
| Hilf Density Ratio (%) :                         | <b>95.5</b>   | <b>98.5</b>   | <b>98.0</b>   | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam Mcdowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 110</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248995  | 248996  | 248997  | 248998  |
|--|---|---|---|---|
| Test Number :                                    | 374   | 375   | 376   | 377   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Date Tested :                                    | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8627.000<br>N 31767.000<br>RL 61.190 | Fill Area 1 (Salmons)<br>E 8617.000<br>N 31768.000<br>RL 61.820 | Fill Area 1 (Salmons)<br>E 8607.000<br>N 31769.000<br>RL 62.520 | Fill Area 1 (Salmons)<br>E 8600.000<br>N 31769.000<br>RL 63.030 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 13.0  | 10.7  | 10.1  | 10.5  |
| Hilf MDR Number :                                | 248995  | 248996  | 248997  | 248998  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100   | 81.5  | 100   | 88  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.040   | 2.088   | 2.108   | 2.062   |
| Optimum Moisture Content (%) :                   | 13.0  | 13.1  | 10.1  | 11.9  |
| Moisture Variation :                             | 0.0   | 2.4   | 0.0   | 1.5   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.040   | 2.067   | 2.100   | 2.097   |
| Hilf Density Ratio (%) :                         | <b>100.0</b>  | <b>101.0</b>  | <b>100.5</b>  | <b>98.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 111</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 248999  | 249000  | 249001  | 249002  |
|--|---|---|---|---|
| Test Number :                                    | 378   | 379   | 380   | 381   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Date Tested :                                    | 11/07/2018  | 11/07/2018  | 11/07/2018  | 11/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8918.000<br>N 31727.000<br>RL 49.500 | Fill Area 1 (BPH)<br>E 8897.000<br>N 31726.000<br>RL 49.900 | Fill Area 1 (BPH)<br>E 8887.000<br>N 31728.000<br>RL 49.900 | Fill Area 1 (BPH)<br>E 8882.000<br>N 31727.000<br>RL 50.100 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 10.6  | 10.2  | 11.8  | 12.1  |
| Hilf MDR Number :                                | 248999  | 249000  | 249001  | 249002  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 83.5  | 83.5  | 98  | 98  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.054   | 2.076   | 2.065   | 2.118   |
| Optimum Moisture Content (%) :                   | 12.7  | 12.2  | 12.0  | 12.3  |
| Moisture Variation :                             | 2.1   | 2.0   | 0.2   | 0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.066   | 2.022   | 2.065   | 2.105   |
| Hilf Density Ratio (%) :                         | <b>99.5</b>   | <b>102.5</b>  | <b>100.0</b>  | <b>100.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   | Gravelly Sandy CLAY   |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11






## Hilf Density Ratio Report

|   |   |
|---|---|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 112<br><b>Report Date :</b> 2/08/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|---|

| Sample Number :                                  | 249158   | 249159   | 249160   | 249161   |
|--|--|--|--|--|
| Test Number :                                    | 382  | 383  | 384  | 385  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 13/07/2018   | 13/07/2018   | 13/07/2018   | 13/07/2018   |
| Date Tested :                                    | 13/07/2018   | 13/07/2018   | 13/07/2018   | 13/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8656.000<br>N 31788.000<br>RL 59.30 | Fill Area 1 (Salmons)<br>E 8647.000<br>N 31787.000<br>RL 59.68 | Fill Area 1 (Salmons)<br>E 8637.800<br>N 31787.000<br>RL 60.26 | Fill Area 1 (Salmons)<br>E 8627.000<br>N 31787.000<br>RL 60.88 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | 11   | 13   | 12   | 8  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.292  | 2.517  | 2.444  | 2.494  |
| Field Moisture Content (%) :                     | 10.2   | 14.2   | 12.4   | 14.1   |
| Hilf MDR Number :                                | 249158   | 249159   | 249160   | 249161   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 86.5   | 100  | 97   | 96   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.092  | 2.089  | 2.107  | 2.086  |
| Optimum Moisture Content (%) :                   | 11.8   | 14.2   | 12.8   | 14.7   |
| Moisture Variation :                             | 1.7  | 0.0  | 0.3  | 0.6  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.16*  | 2.202*   | 2.192*   | 2.151*   |
| Hilf Density Ratio (%) :                         | <b>97.0</b>  | <b>95.0</b>  | <b>96.0</b>  | <b>97.0</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | -  | -  | -  | -  |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899



www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 113</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249162  | 249163  | 249164  | 249165  |
|--|---|---|---|---|
| Test Number :                                    | 386   | 387   | 388   | 389   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 13/07/2018  | 13/07/2018  | 13/07/2018  | 13/07/2018  |
| Date Tested :                                    | 13/07/2018  | 13/07/2018  | 13/07/2018  | 13/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8912.000<br>N 31759.000<br>RL 50.000 | Fill Area 1 (BPH)<br>E 8909.000<br>N 31744.000<br>RL 50.200 | Fill Area 1 (BPH)<br>E 8897.000<br>N 31745.000<br>RL 50.400 | Fill Area 1 (BPH)<br>E 8879.000<br>N 31750.000<br>RL 50.400 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 9   | -   | 11  | 8   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.196   |   | 2.202   | 2.154   |
| Field Moisture Content (%) :                     | 11.9  | 13.7  | 10.7  | 10.1  |
| Hilf MDR Number :                                | 249162  | 249163  | 249164  | 249165  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 94  | 103.5   | 90  | 97  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.089   | 2.062   | 2.099   | 2.110   |
| Optimum Moisture Content (%) :                   | 12.7  | 13.2  | 11.9  | 10.4  |
| Moisture Variation :                             | 0.8   | -0.5  | 1.2   | 0.3   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.133*  | 2.166   | 2.151*  | 2.088*  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>   | <b>95.0</b>   | <b>97.5</b>   | <b>101.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | -   | -   | -   | -   |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 114</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249166   | 249167   | 249168   | 249169   |
|--|--|--|--|--|
| Test Number :                                    | 390  | 391  | 392  | 393  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 13/07/2018   | 13/07/2018   | 13/07/2018   | 13/07/2018   |
| Date Tested :                                    | 13/07/2018   | 13/07/2018   | 13/07/2018   | 13/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8599.000<br>N 31766.000<br>RL 63.03 | Fill Area 1 (Salmons)<br>E 8591.000<br>N 31766.000<br>RL 63.50 | Fill Area 1 (Salmons)<br>E 8584.000<br>N 31766.000<br>RL 63.99 | Fill Area 1 (Salmons)<br>E 8575.000<br>N 31766.000<br>RL 64.40 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 13.4   | 12.5   | 13.6   | 13.4   |
| Hilf MDR Number :                                | 249166   | 249167   | 249168   | 249169   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 98.5   | 96.5   | 98.5   | 98   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.088  | 2.081  | 2.073  | 2.069  |
| Optimum Moisture Content (%) :                   | 13.6   | 12.9   | 13.8   | 13.6   |
| Moisture Variation :                             | 0.2  | 0.5  | 0.2  | 0.2  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.117  | 2.094  | 2.098  | 2.101  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>  | <b>99.5</b>  | <b>99.0</b>  | <b>98.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | -  | -  | -  | -  |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 115</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249170  | 249171  | 249172  | 249173  |
|--|---|---|---|---|
| Test Number :                                    | 394   | 395   | 396   | 397   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 13/07/2018  | 13/07/2018  | 13/07/2018  | 13/07/2018  |
| Date Tested :                                    | 13/07/2018  | 13/07/2018  | 13/07/2018  | 13/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8916.000<br>N 31731.000<br>RL 50.200 | Fill Area 1 (BPH)<br>E 8934.000<br>N 31733.000<br>RL 50.300 | Fill Area 1 (BPH)<br>E 8948.000<br>N 31747.000<br>RL 49.900 | Fill Area 1 (BPH)<br>E 8950.000<br>N 31760.000<br>RL 50.400 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 12  | -   | 10  | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.197   | -   | 2.160   | -   |
| Field Moisture Content (%) :                     | 8.5   | 10.7  | 8.7   | 11.1  |
| Hilf MDR Number :                                | 249170  | 249171  | 249172  | 249173  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 78.5  | 85  | 77  | 96.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.107   | 2.073   | 2.097   | 2.081   |
| Optimum Moisture Content (%) :                   | 10.9  | 12.6  | 11.3  | 11.5  |
| Moisture Variation :                             | 2.4   | 1.9   | 2.7   | 0.5   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.102*  | 2.140   | 2.068*  | 2.134   |
| Hilf Density Ratio (%) :                         | <b>100.5</b>  | <b>97.0</b>   | <b>101.5</b>  | <b>97.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | -   | -   | -   | -   |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 116</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249192   | 249193   | 249194   | 249195   |
|--|--|--|--|--|
| Test Number :                                    | 398  | 399  | 400  | 401  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 14/07/2018   | 14/07/2018   | 14/07/2018   | 14/07/2018   |
| Date Tested :                                    | 14/07/2018   | 14/07/2018   | 14/07/2018   | 14/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8727.000<br>N 31801.000<br>RL 54.90 | Fill Area 1 (Salmons)<br>E 8719.000<br>N 31801.000<br>RL 55.49 | Fill Area 1 (Salmons)<br>E 8708.000<br>N 31799.000<br>RL 56.13 | Fill Area 1 (Salmons)<br>E 8697.000<br>N 31796.000<br>RL 56.86 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | 12   | -  | 15   |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | 2.605  | -  | 2.322  |
| Field Moisture Content (%) :                     | 11.1   | 11.4   | 9.8  | 11.2   |
| Hilf MDR Number :                                | 249192   | 249193   | 249194   | 249195   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 96.5   | 96   | 82.5   | 96   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.174  | 2.091  | 2.175  | 2.191  |
| Optimum Moisture Content (%) :                   | 11.5   | 11.9   | 11.9   | 11.6   |
| Moisture Variation :                             | 0.4  | 0.4  | 2.1  | 0.4  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.146  | 2.193*   | 2.141  | 2.179*   |
| Hilf Density Ratio (%) :                         | <b>101.5</b>   | <b>95.5</b>  | <b>101.5</b>   | <b>100.5</b>   |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Gravelly Clayey SAND   | Gravelly Clayey SAND   | Gravelly Clayey SAND   | Gravelly Clayey SAND   |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|







## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 117</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249292                              | 249293                              | 249294                              | 249295                              |
|--|-------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|
| Test Number :                                    | 402                                 | 403                                 | 404                                 | 405                                 |
| Sampling Method :                                | -                                   | -                                   | -                                   | -                                   |
| Date Sampled :                                   | 16/07/2018                          | 16/07/2018                          | 16/07/2018                          | 16/07/2018                          |
| Date Tested :                                    | 16/07/2018                          | 16/07/2018                          | 16/07/2018                          | 16/07/2018                          |
| Material Type :                                  | <b>General Fill</b>                 | <b>General Fill</b>                 | <b>General Fill</b>                 | <b>General Fill</b>                 |
| Material Source :                                | <b>On Site (Cut)</b>                | <b>On Site (Cut)</b>                | <b>On Site (Cut)</b>                | <b>On Site (Cut)</b>                |
| Lot Number :                                     | -                                   | -                                   | -                                   | -                                   |
| Sample Location :                                | E 8744.81<br>N 31786.93<br>RL 54.26 | E 8733.02<br>N 31786.49<br>RL 55.25 | E 8722.91<br>N 31786.59<br>RL 55.88 | E 8706.84<br>N 31787.64<br>RL 57.04 |
| Test Depth (mm) :                                | 150                                 | 150                                 | 150                                 | 150                                 |
| Layer Depth (mm) :                               | -                                   | -                                   | -                                   | -                                   |
| Maximum Size (mm) :                              | 19                                  | 19                                  | 19                                  | 19                                  |
| Oversize Wet (%) :                               | -                                   | 14                                  | 14                                  | 15                                  |
| Oversize Dry (%) :                               | -                                   | -                                   | -                                   | -                                   |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                   | 2.336                               | 2.336                               | 2.245                               |
| Field Moisture Content (%) :                     | 10.3                                | 10.7                                | 7.9                                 | 9.7                                 |
| Hilf MDR Number :                                | 249292                              | 249293                              | 249294                              | 249295                              |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                | AS1289.5.1.1 & 5.7.1                | AS1289.5.1.1 & 5.7.1                | AS1289.5.1.1 & 5.7.1                |
| Compactive Effort :                              | Standard                            | Standard                            | Standard                            | Standard                            |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                | AS1289.5.8.1 & 5.7.1                | AS1289.5.8.1 & 5.7.1                | AS1289.5.8.1 & 5.7.1                |
| Moisture Method :                                | AS1289.2.1.1                        | AS1289.2.1.1                        | AS1289.2.1.1                        | AS1289.2.1.1                        |
| Moisture Ratio (%) :                             | 96                                  | 85.5                                | 72.5                                | 82.5                                |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.158                               | 2.147                               | 2.161                               | 2.167                               |
| Optimum Moisture Content (%) :                   | 10.7                                | 12.6                                | 10.9                                | 11.8                                |
| Moisture Variation :                             | 0.5                                 | 1.9                                 | 3.0                                 | 2.1                                 |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.140                               | 2.167*                              | 2.14*                               | 2.137*                              |
| Hilf Density Ratio (%) :                         | <b>101.0</b>                        | <b>99.0</b>                         | <b>101.0</b>                        | <b>101.5</b>                        |
| Minimum Specification :                          | 95                                  | 95                                  | 95                                  | 95                                  |
| Moisture Specification :                         | -2% to +3%                          | -2% to +3%                          | -2% to +3%                          | -2% to +3%                          |
| Site Selection :                                 | -                                   | -                                   | -                                   | -                                   |
| Soil Description :                               | Clayey SAND                         | Clayey SAND                         | Clayey SAND                         | Clayey SAND                         |
| Remarks :  | -                                   |                                     |                                     |                                     |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam Mcdowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899



www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 118</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249296                                 | 249297                                 | 249298                                 | 249299                                 |
|--|--|--|--|--|
| Test Number :                                    | 406                                    | 407                                    | 408                                    | 409                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             |
| Date Tested :                                    | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8745.000<br>N 31770.000<br>RL 54.000 | E 8733.000<br>N 31771.000<br>RL 54.900 | E 8721.000<br>N 31772.000<br>RL 55.300 | E 8705.000<br>N 31772.000<br>RL 56.700 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | 13                                     | 13                                     | 15                                     | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.298                                  | 2.293                                  | 2.347                                  |  |
| Field Moisture Content (%) :                     | 12.2                                   | 9.6                                    | 10.2                                   | 10.6                                   |
| Hilf MDR Number :                                | 249296                                 | 249297                                 | 249298                                 | 249299                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 87.5                                   | 80                                     | 80.5                                   | 84.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.193                                  | 2.201                                  | 2.151                                  | 2.159                                  |
| Optimum Moisture Content (%) :                   | 13.9                                   | 12.0                                   | 12.6                                   | 12.6                                   |
| Moisture Variation :                             | 1.6                                    | 2.4                                    | 2.4                                    | 2.0                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.204*                                 | 2.165*                                 | 2.176*                                 | 2.147                                  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                            | <b>101.5</b>                           | <b>99.0</b>                            | <b>100.5</b>                           |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            |
| Remarks :  | -                                      |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 119</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249300                                | 249301                                 | 249302                                 | 249303                                 |
|--|---------------------------------------|--|--|--|
| Test Number :                                    | 410                                   | 411                                    | 412                                    | 413                                    |
| Sampling Method :                                | -                                     | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 16/07/2018                            | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             |
| Date Tested :                                    | 16/07/2018                            | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             |
| Material Type :                                  | <b>General Fill</b>                   | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site (Cut)</b>                  | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   |
| Lot Number :                                     | -                                     | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8925.441<br>N 31744.655<br>RL 51.00 | E 8928.671<br>N 31755.421<br>RL 51.244 | E 8929.934<br>N 31770.573<br>RL 51.555 | E 8934.547<br>N 31779.641<br>RL 51.600 |
| Test Depth (mm) :                                | 150                                   | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                     | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                    | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                     | 15                                     | -                                      | -                                      |
| Oversize Dry (%) :                               | -                                     | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                     | 1.934                                  | -                                      | -                                      |
| Field Moisture Content (%) :                     | 9.7                                   | 9.5                                    | 12.4                                   | 13.1                                   |
| Hilf MDR Number :                                | 249300                                | 249301                                 | 249302                                 | 249303                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                  | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                              | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                  | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                          | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 77.5                                  | 82.5                                   | 87.5                                   | 97.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.072                                 | 2.035                                  | 2.057                                  | 2.060                                  |
| Optimum Moisture Content (%) :                   | 12.6                                  | 11.5                                   | 14.2                                   | 13.4                                   |
| Moisture Variation :                             | 2.9                                   | 2.0                                    | 1.8                                    | 0.3                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.120                                 | 2.093*                                 | 2.131                                  | 2.146                                  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>                           | <b>97.0</b>                            | <b>96.5</b>                            | <b>96.0</b>                            |
| Minimum Specification :                          | 95                                    | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                            | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                     | -                                      | -                                      | -                                      |
| Soil Description :                               | Clayey SAND                           | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            |
| Remarks :  | -                                     |  |  |  |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam Mcdowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|



**MORRISON  
GEOTECHNIC**



**Brisbane | Gold Coast | Maroochydore**  
**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**  
**ABN: 51 009 878 899**  
**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 120</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249304                                 | 249305                                 | 249306                                 | 249307                                 |
|--|--|--|--|--|
| Test Number :                                    | 414                                    | 415                                    | 416                                    | 417                                    |
| Sampling Method :                                | -                                      | -                                      | -                                      | -                                      |
| Date Sampled :                                   | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             |
| Date Tested :                                    | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             | 16/07/2018                             |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    | <b>General Fill</b>                    |
| Material Source :                                | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   | <b>On Site (Cut)</b>                   |
| Lot Number :                                     | -                                      | -                                      | -                                      | -                                      |
| Sample Location :                                | E 8907.000<br>N 31745.000<br>RL 50.600 | E 8909.000<br>N 31757.000<br>RL 50.900 | E 8912.000<br>N 31771.000<br>RL 51.200 | E 8911.000<br>N 31781.000<br>RL 51.200 |
| Test Depth (mm) :                                | 150                                    | 150                                    | 150                                    | 150                                    |
| Layer Depth (mm) :                               | -                                      | -                                      | -                                      | -                                      |
| Maximum Size (mm) :                              | 19                                     | 19                                     | 19                                     | 19                                     |
| Oversize Wet (%) :                               | -                                      | 12                                     | 16                                     | -                                      |
| Oversize Dry (%) :                               | -                                      | -                                      | -                                      | -                                      |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | 1.904                                  | 2.024                                  | -                                      |
| Field Moisture Content (%) :                     | 10.9                                   | 10.1                                   | 10.4                                   | 10.1                                   |
| Hilf MDR Number :                                | 249304                                 | 249305                                 | 249306                                 | 249307                                 |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |
| Compactive Effort :                              | Standard                               | Standard                               | Standard                               | Standard                               |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           | AS1289.2.1.1                           |
| Moisture Ratio (%) :                             | 94                                     | 79                                     | 88                                     | 87.5                                   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.043                                  | 2.082                                  | 2.121                                  | 2.046                                  |
| Optimum Moisture Content (%) :                   | 11.6                                   | 12.8                                   | 11.8                                   | 11.5                                   |
| Moisture Variation :                             | 0.7                                    | 2.8                                    | 1.4                                    | 1.5                                    |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.123                                  | 2.05*                                  | 2.113*                                 | 2.115                                  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>                            | <b>101.5</b>                           | <b>100.5</b>                           | <b>96.5</b>                            |
| Minimum Specification :                          | 95                                     | 95                                     | 95                                     | 95                                     |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             | -2% to +3%                             |
| Site Selection :                                 | -                                      | -                                      | -                                      | -                                      |
| Soil Description :                               | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            | Clayey SAND                            |
| Remarks :  | -                                      |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



## Hilf Density Ratio Report

|   |   |
|---|---|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b><br>Project Number : <b>DL18/096</b><br>Location: <b>TEVIOT ROAD , GREENBANK</b> | Report Number: <b>DL18/096 - 121</b><br>Report Date : <b>2/08/2018</b><br>Order Number : <b>2161-11002</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> |
|---|---|

| Sample Number :                                  | 249400   | 249401   | 249402   | 249403   |
|--|--|--|--|--|
| Test Number :                                    | 418  | 419  | 420  | 421  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 17/07/2018   | 17/07/2018   | 17/07/2018   | 17/07/2018   |
| Date Tested :                                    | 17/07/2018   | 17/07/2018   | 17/07/2018   | 17/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8636.000<br>N 31783.000<br>RL 60.83 | Fill Area 1 (BPH)<br>E 8625.000<br>N 31783.000<br>RL 61.65 | Fill Area 1 (BPH)<br>E 8616.000<br>N 31783.000<br>RL 62.18 | Fill Area 1 (BPH)<br>E 8607.000<br>N 31784.000<br>RL 62.50 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 10.0   | 11.0   | 11.2   | 9.8  |
| Hilf MDR Number :                                | 249400   | 249401   | 249402   | 249403   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                       | AS1289.5.1.1 & 5.7.1                                       | AS1289.5.1.1 & 5.7.1                                       | AS1289.5.1.1 & 5.7.1                                       |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                       | AS1289.5.8.1 & 5.7.1                                       | AS1289.5.8.1 & 5.7.1                                       | AS1289.5.8.1 & 5.7.1                                       |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 85   | 86   | 85   | 84   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.213  | 2.139  | 2.126  | 2.121  |
| Optimum Moisture Content (%) :                   | 11.8   | 12.8   | 13.2   | 11.7   |
| Moisture Variation :                             | 1.8  | 1.8  | 2.0  | 1.9  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.142  | 2.133  | 2.143  | 2.119  |
| Hilf Density Ratio (%) :                         | <b>103.5</b>   | <b>100.5</b>   | <b>99.0</b>  | <b>100.0</b>   |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 122</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249404  | 249405  | 249406  | 249407  |
|--|---|---|---|---|
| Test Number :                                    | 422   | 423   | 424   | 425   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 17/07/2018  | 17/07/2018  | 17/07/2018  | 17/07/2018  |
| Date Tested :                                    | 17/07/2018  | 17/07/2018  | 17/07/2018  | 17/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8920.000<br>N 31740.000<br>RL 51.300 | Fill Area 1 (Salmons)<br>E 8898.000<br>N 31723.000<br>RL 50.900 | Fill Area 1 (Salmons)<br>E 8858.000<br>N 31720.000<br>RL 51.300 | Fill Area 1 (Salmons)<br>E 8864.000<br>N 31740.000<br>RL 51.400 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 13.4  | 14.3  | 11.9  | 11.6  |
| Hilf MDR Number :                                | 249404  | 249405  | 249406  | 249407  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 101   | 98  | 88.5  | 86  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.111   | 2.131   | 2.086   | 2.109   |
| Optimum Moisture Content (%) :                   | 13.3  | 14.6  | 13.4  | 13.5  |
| Moisture Variation :                             | -0.1  | 0.2   | 1.6   | 1.9   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.146   | 2.151   | 2.093   | 2.118   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>99.0</b>   | <b>99.5</b>   | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**  
**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**  
**ABN: 51 009 878 899**  
**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 123</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249408  | 249409  | 249410  | 249411  |
|--|---|---|---|---|
| Test Number :                                    | 426   | 427   | 428   | 429   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 17/07/2018  | 17/07/2018  | 17/07/2018  | 17/07/2018  |
| Date Tested :                                    | 17/07/2018  | 17/07/2018  | 17/07/2018  | 17/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8876.000<br>N 31774.000<br>RL 51.800 | Fill Area 1 (BPH)<br>E 8912.000<br>N 31767.000<br>RL 52.200 | Fill Area 1 (BPH)<br>E 8943.000<br>N 31769.000<br>RL 51.600 | Fill Area 1 (BPH)<br>E 8943.000<br>N 31764.000<br>RL 51.300 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 10.3  | 10.9  | 10.7  | 9.9   |
| Hilf MDR Number :                                | 249408  | 249409  | 249410  | 249411  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 86.5  | 93.5  | 86  | 86.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.068   | 2.071   | 2.126   | 2.159   |
| Optimum Moisture Content (%) :                   | 11.9  | 11.7  | 12.4  | 11.4  |
| Moisture Variation :                             | 1.7   | 0.8   | 1.8   | 1.6   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.150   | 2.142   | 2.141   | 2.155   |
| Hilf Density Ratio (%) :                         | <b>96.0</b>   | <b>96.5</b>   | <b>99.5</b>   | <b>100.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
 NATA Accreditation Number  
 1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 124</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249511  | 249512  | 249513  | 249514  |
|--|---|---|---|---|
| Test Number :                                    | 430   | 431   | 432   | 433   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 18/07/2018  | 18/07/2018  | 18/07/2018  | 18/07/2018  |
| Date Tested :                                    | 18/07/2018  | 18/07/2018  | 18/07/2018  | 18/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8875.000<br>N 31767.000<br>RL 51.850 | Fill Area 1 (BPH)<br>E 8905.000<br>N 31765.000<br>RL 52.200 | Fill Area 1 (BPH)<br>E 8893.000<br>N 31766.000<br>RL 52.100 | Fill Area 1 (BPH)<br>E 8918.000<br>N 31763.000<br>RL 52.200 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 11.7  | 9.6   | 9.6   | 11.1  |
| Hilf MDR Number :                                | 249511  | 249512  | 249513  | 249514  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 86.5  | 83.5  | 86  | 102   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.205   | 2.227   | 2.116   | 2.140   |
| Optimum Moisture Content (%) :                   | 13.6  | 11.5  | 11.2  | 10.9  |
| Moisture Variation :                             | 1.9   | 1.9   | 1.7   | -0.2  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.124   | 2.142   | 2.117   | 2.120   |
| Hilf Density Ratio (%) :                         | <b>104.0</b>  | <b>104.0</b>  | <b>100.0</b>  | <b>101.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 125</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249515  | 249516  | 249517  | 249518  |
|--|---|---|---|---|
| Test Number :                                    | 434   | 435   | 436   | 437   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 18/07/2018  | 18/07/2018  | 18/07/2018  | 18/07/2018  |
| Date Tested :                                    | 18/07/2018  | 18/07/2018  | 18/07/2018  | 18/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8929.000<br>N 31708.000<br>RL 52.300 | Fill Area 1 (BPH)<br>E 8898.000<br>N 31720.000<br>RL 52.400 | Fill Area 1 (BPH)<br>E 8875.000<br>N 31720.000<br>RL 52.500 | Fill Area 1 (BPH)<br>E 8853.600<br>N 31696.000<br>RL 57.600 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 10.8  | 12.1  | 11.3  | 11.6  |
| Hilf MDR Number :                                | 249515  | 249516  | 249517  | 249518  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100.5   | 91  | 97  | 87  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.278   | 2.125   | 2.283   | 2.116   |
| Optimum Moisture Content (%) :                   | 10.8  | 13.3  | 11.6  | 13.4  |
| Moisture Variation :                             | 0.0   | 1.2   | 0.3   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.142   | 2.080   | 2.175   | 2.083   |
| Hilf Density Ratio (%) :                         | <b>106.5</b>  | <b>102.0</b>  | <b>105.0</b>  | <b>101.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 126</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249602  | 249603  | 249604  | 249605  |
|--|---|---|---|---|
| Test Number :                                    | 438   | 439   | 440   | 441   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 19/07/2018  | 19/07/2018  | 19/07/2018  | 19/07/2018  |
| Date Tested :                                    | 19/07/2018  | 19/07/2018  | 19/07/2018  | 19/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8905.000<br>N 31745.000<br>RL 53.200 | Fill Area 1 (BPH)<br>E 8877.000<br>N 31745.000<br>RL 53.400 | Fill Area 1 (BPH)<br>E 8896.000<br>N 31723.000<br>RL 53.400 | Fill Area 1 (BPH)<br>E 8863.000<br>N 31726.000<br>RL 53.690 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 10  | 13  | 8   | 1   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.497   | 2.462   | 2.471   | 2.470   |
| Field Moisture Content (%) :                     | 9.8   | 10.0  | 9.4   | 10.2  |
| Hilf MDR Number :                                | 249602  | 249603  | 249604  | 249605  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 97.5  | 103.5   | 95  | 95  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.075   | 2.105   | 2.090   | 2.090   |
| Optimum Moisture Content (%) :                   | 10.0  | 9.7   | 9.9   | 10.7  |
| Moisture Variation :                             | 0.2   | -0.3  | 0.5   | 0.6   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.135*  | 2.143*  | 2.087*  | 2.076*  |
| Hilf Density Ratio (%) :                         | <b>97.0</b>   | <b>98.0</b>   | <b>100.0</b>  | <b>100.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND  | Gravelly Clayey SAND  | Gravelly Clayey SAND  | Gravelly Clayey SAND  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|







## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 127</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>2/08/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249606  | 249607  | 249608  | 249609  |
|--|---|---|---|---|
| Test Number :                                    | 442   | 443   | 444   | 445   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 19/07/2018  | 19/07/2018  | 19/07/2018  | 19/07/2018  |
| Date Tested :                                    | 19/07/2018  | 19/07/2018  | 19/07/2018  | 19/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8881.000<br>N 31732.000<br>RL 54.100 | Fill Area 1 (BPH)<br>E 8912.000<br>N 31728.000<br>RL 53.200 | Fill Area 1 (BPH)<br>E 8886.200<br>N 31729.000<br>RL 54.000 | Fill Area 1 (BPH)<br>E 8855.000<br>N 31726.000<br>RL 53.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 8   | 12  | 12  | 12  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.481   | 2.458   | 2.481   | 2.471   |
| Field Moisture Content (%) :                     | 11.9  | 11.8  | 13.7  | 12.1  |
| Hilf MDR Number :                                | 249606  | 249607  | 249608  | 249609  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 96.5  | 97  | 98  | 98  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.139   | 2.087   | 2.132   | 2.093   |
| Optimum Moisture Content (%) :                   | 12.3  | 12.2  | 14.0  | 12.4  |
| Moisture Variation :                             | 0.4   | 0.3   | 0.2   | 0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.213*  | 2.155*  | 2.216*  | 2.206*  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>97.0</b>   | <b>96.0</b>   | <b>95.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Gravelly Clayey SAND  | Gravelly Clayey SAND  | Gravelly Clayey SAND  | Gravelly Clayey SAND  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam McDowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 128</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249717  | 249718  | 249719  | 249720  |
|--|---|---|---|---|
| Test Number :                                    | 446   | 447   | 448   | 449   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Date Tested :                                    | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8604.000<br>N 31771.000<br>RL 63.180 | Fill Area 1 (Salmons)<br>E 8597.000<br>N 31771.000<br>RL 63.700 | Fill Area 1 (Salmons)<br>E 8589.000<br>N 31772.000<br>RL 64.200 | Fill Area 1 (Salmons)<br>E 8581.000<br>N 31773.000<br>RL 64.600 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 11  | 11  | -   | 12  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.498   | 2.522   |   | 2.509   |
| Field Moisture Content (%) :                     | 10.2  | 10.8  | 10.5  | 10.0  |
| Hilf MDR Number :                                | 249717  | 249718  | 249719  | 249720  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 98  | 98.5  | 89  | 87.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.110   | 2.130   | 2.090   | 2.180   |
| Optimum Moisture Content (%) :                   | 10.4  | 11.0  | 11.8  | 11.4  |
| Moisture Variation :                             | 0.2   | 0.2   | 1.3   | 1.4   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.19*   | 2.179*  | 2.152   | 2.203*  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>98.0</b>   | <b>97.0</b>   | <b>99.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 129</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249721  | 249722  | 249723  | 249724  |
|--|---|---|---|---|
| Test Number :                                    | 450   | 451   | 452   | 453   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Date Tested :                                    | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8873.000<br>N 31724.000<br>RL 54.400 (Final Level) | Fill Area 1 (BPH)<br>E 8876.000<br>N 31740.000<br>RL 54.300 (Final Level) | Fill Area 1 (BPH)<br>E 8889.000<br>N 31728.000<br>RL 53.980 (Final Level) | Fill Area 1 (BPH)<br>E 8910.000<br>N 31732.000<br>RL 53.700 (Final Level) |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 11  | 14  | -   | 11  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.501   | 2.487   | -   | 2.521   |
| Field Moisture Content (%) :                     | 10.7  | 12.7  | 11.0  | 12.2  |
| Hilf MDR Number :                                | 249721  | 249722  | 249723  | 249724  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 86.5  | 89  | 97.5  | 98  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.144   | 2.170   | 2.076   | 2.114   |
| Optimum Moisture Content (%) :                   | 12.4  | 14.3  | 11.3  | 12.5  |
| Moisture Variation :                             | 1.7   | 1.6   | 0.3   | 0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.181*  | 2.15*   | 2.146   | 2.209*  |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>101.0</b>  | <b>96.5</b>   | <b>95.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 130</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249725  | 249726  | 249727  | 249728  |
|--|---|---|---|---|
| Test Number :                                    | 454   | 455   | 456   | 457   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Date Tested :                                    | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8697.000<br>N 31775.000<br>RL 58.100 | Fill Area 1 (Salmons)<br>E 8686.000<br>N 31774.000<br>RL 58.500 | Fill Area 1 (Salmons)<br>E 8677.000<br>N 31773.000<br>RL 59.000 | Fill Area 1 (Salmons)<br>E 8666.000<br>N 31771.000<br>RL 59.300 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 8.9   | 9.0   | 12.0  | 11.9  |
| Hilf MDR Number :                                | 249725  | 249726  | 249727  | 249728  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 85.5  | 87  | 97  | 97.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.058   | 2.102   | 2.084   | 2.109   |
| Optimum Moisture Content (%) :                   | 10.4  | 10.4  | 12.4  | 12.2  |
| Moisture Variation :                             | 1.6   | 1.3   | 0.3   | 0.3   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.128   | 2.137   | 2.197   | 2.198   |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>98.5</b>   | <b>95.0</b>   | <b>96.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 131</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249729  | 249730  | 249731  | 249732  |
|--|---|---|---|---|
| Test Number :                                    | 458   | 459   | 460   | 461   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Date Tested :                                    | 20/07/2018  | 20/07/2018  | 20/07/2018  | 20/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8843.000<br>N 31778.000<br>RL 51.700 | Fill Area 1 (BPH)<br>E 8845.000<br>N 31789.000<br>RL 51.600 | Fill Area 1 (BPH)<br>E 8894.000<br>N 31779.000<br>RL 52.800 | Fill Area 1 (BPH)<br>E 8877.000<br>N 31780.000<br>RL 52.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 11  | -   | 11  | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.480   | -   | 2.512   | -   |
| Field Moisture Content (%) :                     | 10.3  | 10.3  | 9.7   | 9.1   |
| Hilf MDR Number :                                | 249729  | 249730  | 249731  | 249732  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 87  | 84  | 83  | 88.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.162   | 2.061   | 2.155   | 2.109   |
| Optimum Moisture Content (%) :                   | 11.8  | 12.3  | 11.7  | 10.3  |
| Moisture Variation :                             | 1.6   | 2.0   | 2.0   | 1.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.181*  | 2.149   | 2.181*  | 2.124   |
| Hilf Density Ratio (%) :                         | <b>99.0</b>   | <b>96.0</b>   | <b>99.0</b>   | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 132</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249805  | 249806  | 249807  | 249808  |
|--|---|---|---|---|
| Test Number :                                    | 467   | 468   | 469   | 470   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 23/07/2018  | 23/07/2018  | 23/07/2018  | 23/07/2018  |
| Date Tested :                                    | 23/07/2018  | 23/07/2018  | 23/07/2018  | 23/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8661.000<br>N 31780.000<br>RL 59.900 | Fill Area 1 (Salmons)<br>E 8650.000<br>N 31780.000<br>RL 60.600 | Fill Area 1 (Salmons)<br>E 8641.000<br>N 31781.000<br>RL 61.100 | Fill Area 1 (Salmons)<br>E 8630.900<br>N 31782.000<br>RL 61.600 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 7.6   | 18.1  | 9.6   | 9.4   |
| Hilf MDR Number :                                | 249805  | 249806  | 249807  | 249808  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 77  | 87.5  | 84.5  | 78  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.072   | 2.062   | 2.089   | 2.091   |
| Optimum Moisture Content (%) :                   | 9.9   | 20.7  | 11.4  | 12.0  |
| Moisture Variation :                             | 2.4   | 2.5   | 1.8   | 2.6   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.042   | 2.040   | 2.112   | 2.115   |
| Hilf Density Ratio (%) :                         | <b>101.5</b>  | <b>101.0</b>  | <b>99.0</b>   | <b>99.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 133</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249809  | 249810  | 249811  | 249812  |
|--|---|---|---|---|
| Test Number :                                    | 471   | 472   | 473   | 474   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 23/07/2018  | 23/07/2018  | 23/07/2018  | 23/07/2018  |
| Date Tested :                                    | 23/07/2018  | 23/07/2018  | 23/07/2018  | 23/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8874.000<br>N 31724.000<br>RL 54.400 | Fill Area 1 (BPH)<br>E 8898.000<br>N 31728.000<br>RL 53.900 | Fill Area 1 (BPH)<br>E 8910.000<br>N 31732.000<br>RL 53.700 | Fill Area 1 (BPH)<br>E 8876.000<br>N 31740.000<br>RL 54.300 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | 9   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | 2.512   |
| Field Moisture Content (%) :                     | 14.5  | 14.8  | 13.5  | 11.0  |
| Hilf MDR Number :                                | 249809  | 249810  | 249811  | 249812  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100   | 95.5  | 98  | 86.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.116   | 2.120   | 2.155   | 2.159   |
| Optimum Moisture Content (%) :                   | 14.5  | 15.5  | 13.7  | 12.7  |
| Moisture Variation :                             | 0.0   | 0.7   | 0.2   | 1.7   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.171   | 2.162   | 2.148   | 2.153*  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>   | <b>98.0</b>   | <b>100.5</b>  | <b>100.5</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam Mcdowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 134</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249813  | 249814  | 249815  | 249816  |
|--|---|---|---|---|
| Test Number :                                    | 475   | 476   | 477   | 478   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 23/07/2018  | 23/07/2018  | 23/07/2018  | 23/07/2018  |
| Date Tested :                                    | 23/07/2018  | 23/07/2018  | 23/07/2018  | 23/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8883.000<br>N 31773.000<br>RL 53.300 | Fill Area 1 (BPH)<br>E 8909.000<br>N 31771.000<br>RL 53.200 | Fill Area 1 (BPH)<br>E 8933.000<br>N 31766.500<br>RL 53.000 | Fill Area 1 (BPH)<br>E 8932.000<br>N 31752.000<br>RL 52.800 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | 10  | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | 2.502   | -   | -   |
| Field Moisture Content (%) :                     | 9.6   | 7.9   | 11.8  | 12.2  |
| Hilf MDR Number :                                | 249813  | 249814  | 249815  | 249816  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.4  | AS1289.2.1.4  |
| Moisture Ratio (%) :                             | 82  | 80  | 108   | 98  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.141   | 2.126   | 2.056   | 2.076   |
| Optimum Moisture Content (%) :                   | 11.7  | 9.9   | 10.9  | 12.4  |
| Moisture Variation :                             | 2.1   | 2.0   | -0.9  | 0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.078   | 2.098*  | 2.153   | 2.162   |
| Hilf Density Ratio (%) :                         | <b>103.0</b>  | <b>101.5</b>  | <b>95.5</b>   | <b>96.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 135</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249928  | 249929  | 249930  | 249931  |
|--|---|---|---|---|
| Test Number :                                    | 479   | 480   | 481   | 482   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 24/07/2018  | 24/07/2018  | 24/07/2018  | 24/07/2018  |
| Date Tested :                                    | 24/07/2018  | 24/07/2018  | 24/07/2018  | 24/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8664.000<br>N 31766.000<br>RL 59.600 | Fill Area 1 (Salmons)<br>E 8653.000<br>N 31767.000<br>RL 60.100 | Fill Area 1 (Salmons)<br>E 8642.000<br>N 31766.000<br>RL 60.900 | Fill Area 1 (Salmons)<br>E 8629.000<br>N 31765.000<br>RL 61.700 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 14.3  | 13.2  | 11.8  | 10.5  |
| Hilf MDR Number :                                | 249928  | 249929  | 249930  | 249931  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 100   | 98.5  | 96.5  | 98.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.064   | 2.084   | 2.079   | 2.100   |
| Optimum Moisture Content (%) :                   | 14.3  | 13.4  | 12.2  | 10.6  |
| Moisture Variation :                             | 0.0   | 0.2   | 0.5   | 0.1   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.124   | 2.153   | 2.122   | 2.152   |
| Hilf Density Ratio (%) :                         | <b>97.0</b>   | <b>97.0</b>   | <b>98.0</b>   | <b>97.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 136</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>07/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 249932  | 249933  | 249934  | 249935  |
|--|---|---|---|---|
| Test Number :                                    | 483   | 484   | 485   | 486   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 24/07/2018  | 24/07/2018  | 24/07/2018  | 24/07/2018  |
| Date Tested :                                    | 24/07/2018  | 24/07/2018  | 24/07/2018  | 24/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8593.000<br>N 31790.000<br>RL 63.600 | Fill Area 1 (Salmons)<br>E 8594.000<br>N 31781.000<br>RL 63.800 | Fill Area 1 (Salmons)<br>E 8595.000<br>N 31772.000<br>RL 64.000 | Fill Area 1 (Salmons)<br>E 8595.000<br>N 31765.000<br>RL 63.900 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 10  | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.290   | -   | -   | -   |
| Field Moisture Content (%) :                     | 12.1  | 11.8  | 12.4  | 15.5  |
| Hilf MDR Number :                                | 249932  | 249933  | 249934  | 249934  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 99  | 99.5  | 98  | 98.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.086   | 2.091   | 2.096   | 2.093   |
| Optimum Moisture Content (%) :                   | 12.2  | 11.9  | 12.7  | 15.8  |
| Moisture Variation :                             | 0.1   | 0.1   | 0.2   | 0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.162*  | 2.131   | 2.135   | 2.135   |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>98.0</b>   | <b>98.0</b>   | <b>98.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|





**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 137</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250040  | 250041  | 250042  | 250043  |
|--|---|---|---|---|
| Test Number :                                    | 487   | 488   | 489   | 490   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Date Tested :                                    | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8625.000<br>N 31761.000<br>RL 62.200 | Fill Area 1 (Salmons)<br>E 8615.000<br>N 31763.000<br>RL 62.800 | Fill Area 1 (Salmons)<br>E 8604.000<br>N 31763.000<br>RL 63.400 | Fill Area 1 (Salmons)<br>E 8594.000<br>N 31763.000<br>RL 64.300 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 11.9  | 11.4  | 12.1  | 12.4  |
| Hilf MDR Number :                                | 250040  | 250041  | 250042  | 250043  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 98.5  | 98  | 84  | 84.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.093   | 2.075   | 2.045   | 2.059   |
| Optimum Moisture Content (%) :                   | 12.1  | 11.6  | 14.4  | 14.7  |
| Moisture Variation :                             | 0.2   | 0.2   | 2.3   | 2.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.118   | 2.103   | 2.067   | 2.074   |
| Hilf Density Ratio (%) :                         | <b>99.0</b>   | <b>98.5</b>   | <b>99.0</b>   | <b>99.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 138</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250044  | 250045  | 250046  | 250047  |
|--|---|---|---|---|
| Test Number :                                    | 491   | 492   | 493   | 494   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Date Tested :                                    | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8863.000<br>N 31783.000<br>RL 53.700 | Fill Area 1 (BPH)<br>E 8887.000<br>N 31780.000<br>RL 53.800 | Fill Area 1 (BPH)<br>E 8909.000<br>N 31778.000<br>RL 53.900 | Fill Area 1 (BPH)<br>E 8923.000<br>N 31777.000<br>RL 53.900 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 12  | -   | 12  | 11  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.551   | -   | 2.552   | 2.556   |
| Field Moisture Content (%) :                     | 9.9   | 11.9  | 10.8  | 11.7  |
| Hilf MDR Number :                                | 250044  | 250045  | 250046  | 250047  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 94.5  | 99  | 99.5  | 98.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.072   | 2.099   | 2.076   | 2.110   |
| Optimum Moisture Content (%) :                   | 10.5  | 12.0  | 10.8  | 11.9  |
| Moisture Variation :                             | 0.6   | 0.1   | 0.0   | 0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.161*  | 2.189   | 2.153*  | 2.172*  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>   | <b>96.0</b>   | <b>96.5</b>   | <b>97.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON**  
GEOTECHNIC



Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 139</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250048  | 250049  | 250050  | 250051  |
|--|---|---|---|---|
| Test Number :                                    | 495   | 496   | 497   | 498   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Date Tested :                                    | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8694.000<br>N 31810.000<br>RL 58.000 | Fill Area 1 (Salmons)<br>E 8684.000<br>N 31811.000<br>RL 58.400 | Fill Area 1 (Salmons)<br>E 8672.000<br>N 31812.000<br>RL 59.200 | Fill Area 1 (Salmons)<br>E 8660.000<br>N 31813.000<br>RL 60.000 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | 12  | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | 1.549   | -   |
| Field Moisture Content (%) :                     | 3.2   | 11.3  | 10.9  | 11.6  |
| Hilf MDR Number :                                | 250048  | 250049  | 250050  | 250051  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 93  | 96  | 95.5  | 98  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.105   | 2.122   | 2.089   | 2.114   |
| Optimum Moisture Content (%) :                   | 3.4   | 11.7  | 11.4  | 11.8  |
| Moisture Variation :                             | 0.2   | 0.4   | 0.4   | 0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.138   | 2.173   | 2.068*  | 2.168   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>97.5</b>   | <b>101.0</b>  | <b>97.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 140</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250052  | 250053  | 250054  | 250055  |
|--|---|---|---|---|
| Test Number :                                    | 499   | 500   | 501   | 502   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Date Tested :                                    | 25/07/2018  | 25/07/2018  | 25/07/2018  | 25/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8881.000<br>N 31763.000<br>RL 54.400 (Final Level) | Fill Area 1 (BPH)<br>E 8913.000<br>N 31760.000<br>RL 53.600 (Final Level) | Fill Area 1 (BPH)<br>E 8909.000<br>N 31775.000<br>RL 54.300 (Final Level) | Fill Area 1 (BPH)<br>E 8880.000<br>N 31777.000<br>RL 54.700 (Final Level) |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 11  | 11  | 10  | 11  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.552   | 2.548   | 2.553   | 2.548   |
| Field Moisture Content (%) :                     | 10.9  | 10.4  | 9.5   | 9.7   |
| Hilf MDR Number :                                | 250052  | 250053  | 250054  | 250055  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 84  | 83  | 80.5  | 80  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.175   | 2.153   | 2.162   | 2.152   |
| Optimum Moisture Content (%) :                   | 13.0  | 12.6  | 11.8  | 12.1  |
| Moisture Variation :                             | 2.0   | 2.2   | 2.3   | 2.4   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.196*  | 2.189*  | 2.172*  | 2.182*  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>   | <b>98.5</b>   | <b>99.5</b>   | <b>98.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025 - Testing.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam Mcdowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 141</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250159   | 250160   | 250161   | 250162   |
|--|--|--|--|--|
| Test Number :                                    | 503  | 504  | 505  | 506  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Date Tested :                                    | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E: 8672.000<br>N: 31796.000<br>RL: 59.600                 | Fill Area 1 (Salmons)<br>E: 8661.900<br>N: 31796.000<br>RL: 60.200 | Fill Area 1 (Salmons)<br>E: 8638.000<br>N: 31798.000<br>RL: 61.600 | Fill Area 1 (Salmons)<br>E: 8626.000<br>N: 31798.000<br>RL: 62.100 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 13.7   | 15.8   | 14.4   | 13.3   |
| Hilf MDR Number :                                | 250159   | 250160   | 250161   | 250162   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 101.5  | 101.5  | 91.5   | 99   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.040  | 2.046  | 2.075  | 2.060  |
| Optimum Moisture Content (%) :                   | 13.5   | 15.6   | 15.8   | 13.4   |
| Moisture Variation :                             | -0.2   | -0.2   | 1.4  | 0.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.094  | 2.040  | 2.042  | 2.130  |
| Hilf Density Ratio (%) :                         | <b>97.5</b>  | <b>100.5</b>   | <b>101.5</b>   | <b>96.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11





## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 142</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250163   | 250164   | 250165   | 250166   |
|--|--|--|--|--|
| Test Number :                                    | 507  | 508  | 509  | 510  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Date Tested :                                    | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (BPH)<br>E: 8841.000<br>N: 31749.000<br>RL: 52.500                     | Fill Area 1 (BPH)<br>E: 8823.000<br>N: 31750.000<br>RL: 52.100 | Fill Area 1 (BPH)<br>E: 8837.000<br>N: 31734.000<br>RL: 52.700 | Fill Area 1 (BPH)<br>E: 8818.000<br>N: 31735.000<br>RL: 52.500 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 10.1   | 10.1   | 9.5  | 10.3   |
| Hilf MDR Number :                                | 250163   | 250164   | 250165   | 250166   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 98   | 101  | 82.5   | 102  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.098  | 2.098  | 2.110  | 2.085  |
| Optimum Moisture Content (%) :                   | 10.3   | 10.0   | 11.5   | 10.1   |
| Moisture Variation :                             | 0.2  | -0.1   | 2.0  | -0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.108  | 2.119  | 2.079  | 2.124  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>  | <b>99.0</b>  | <b>101.5</b>   | <b>98.0</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 143</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250167   | 250168   | 250169   | 250170   |
|--|--|--|--|--|
| Test Number :                                    | 511  | 512  | 513  | 514  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Date Tested :                                    | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E: 8620.000<br>N: 31823.000<br>RL: 62.100                 | Fill Area 1 (Salmons)<br>E: 8614.000<br>N: 31821.000<br>RL: 62.600 | Fill Area 1 (Salmons)<br>E: 8607.000<br>N: 31817.000<br>RL: 62.800 | Fill Area 1 (Salmons)<br>E: 8602.000<br>N: 31814.000<br>RL: 63.000 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 9.5  | 8.3  | 9.6  | 9.2  |
| Hilf MDR Number :                                | 250167   | 250168   | 250169   | 250170   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 93   | 78.5   | 95   | 82   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.015  | 2.106  | 2.071  | 2.115  |
| Optimum Moisture Content (%) :                   | 10.2   | 10.6   | 10.1   | 11.2   |
| Moisture Variation :                             | 0.8  | 2.3  | 0.6  | 2.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.095  | 2.081  | 2.076  | 2.087  |
| Hilf Density Ratio (%) :                         | <b>96.0</b>  | <b>101.0</b>   | <b>100.0</b>   | <b>101.5</b>   |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 144</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>10/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250171   | 250172   | 250173   | 250174   |
|--|--|--|--|--|
| Test Number :                                    | 515  | 516  | 517  | 518  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Date Tested :                                    | 26/07/2018   | 26/07/2018   | 26/07/2018   | 26/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (BPH)<br>E: 8815.000<br>N: 31773.000<br>RL: 51.600                     | Fill Area 1 (BPH)<br>E: 8824.000<br>N: 31771.500<br>RL: 51.800 | Fill Area 1 (BPH)<br>E: 8836.000<br>N: 31774.000<br>RL: 52.100 | Fill Area 1 (BPH)<br>E: 8817.000<br>N: 31785.000<br>RL: 51.600 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 12.2   | 11.3   | 8.5  | 8.1  |
| Hilf MDR Number :                                | 250171   | 250172   | 250173   | 250174   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 86   | 78   | 77.5   | 72   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.141  | 2.169  | 2.083  | 2.108  |
| Optimum Moisture Content (%) :                   | 14.2   | 14.5   | 11.0   | 11.3   |
| Moisture Variation :                             | 1.9  | 3.2  | 2.6  | 3.2  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.112  | 2.124  | 2.030  | 2.051  |
| Hilf Density Ratio (%) :                         | <b>101.5</b>   | <b>102.0</b>   | <b>102.5</b>   | <b>103.0</b>   |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | <b>Reported moisture variation does not accurately reflect placement moisture.</b> |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 145</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250340  | 250341  | 250342  | 250343  |
|--|---|---|---|---|
| Test Number :                                    | 519   | 520   | 521   | 522   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Date Tested :                                    | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8700.000<br>N 31789.000<br>RL 58.100 | Fill Area 1 (Salmons)<br>E 8691.000<br>N 31790.000<br>RL 58.600 | Fill Area 1 (Salmons)<br>E 8682.000<br>N 31791.000<br>RL 59.300 | Fill Area 1 (Salmons)<br>E 8671.000<br>N 31792.000<br>RL 59.800 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 16.3  | 16.4  | 16.7  | 12.7  |
| Hilf MDR Number :                                | 250340  | 250341  | 250342  | 250343  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 92  | 91.5  | 91.5  | 87.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.038   | 2.062   | 2.028   | 2.050   |
| Optimum Moisture Content (%) :                   | 17.7  | 17.9  | 18.3  | 14.5  |
| Moisture Variation :                             | 1.4   | 1.5   | 1.5   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.003   | 1.971   | 2.029   | 2.051   |
| Hilf Density Ratio (%) :                         | <b>102.0</b>  | <b>104.5</b>  | <b>100.0</b>  | <b>100.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy Clay  | Sandy Clay  | Sandy Clay  | Sandy Clay  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 146</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250344  | 250345  | 250346  | 250347  |
|--|---|---|---|---|
| Test Number :                                    | 523   | 524   | 525   | 526   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Date Tested :                                    | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8838.000<br>N 31763.000<br>RL 53.000 | Fill Area 1 (BPH)<br>E 8830.000<br>N 31757.000<br>RL 53.100 | Fill Area 1 (BPH)<br>E 8829.000<br>N 31773.000<br>RL 52.800 | Fill Area 1 (BPH)<br>E 8817.000<br>N 31776.000<br>RL 52.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 11  | 9   | 13  | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.500   | 2.482   | 2.481   |   |
| Field Moisture Content (%) :                     | 10.3  | 11.7  | 11.6  | 11.2  |
| Hilf MDR Number :                                | 250344  | 250345  | 250346  | 250347  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 84.5  | 102   | 89  | 86.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.162   | 2.188   | 2.182   | 2.115   |
| Optimum Moisture Content (%) :                   | 12.2  | 11.5  | 13.1  | 13.0  |
| Moisture Variation :                             | 1.9   | -0.2  | 1.4   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.19*   | 2.199*  | 2.228*  | 2.152   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>   | <b>99.5</b>   | <b>98.0</b>   | <b>98.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy Clay  | Sandy Clay  | Sandy Clay  | Sandy Clay  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p>APPROVED SIGNATORY</p>  <p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 147</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250348  | 250349  | 250350  | 250351  |
|--|---|---|---|---|
| Test Number :                                    | 527   | 528   | 529   | 530   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Date Tested :                                    | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8745.000<br>N 31764.000<br>RL 55.100 | Fill Area 1 (Salmons)<br>E 8737.000<br>N 31766.000<br>RL 55.900 | Fill Area 1 (Salmons)<br>E 8729.000<br>N 31768.000<br>RL 56.500 | Fill Area 1 (Salmons)<br>E 8720.000<br>N 31770.000<br>RL 57.290 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 12.8  | 8.8   | 13.0  | 12.2  |
| Hilf MDR Number :                                | 250348  | 250349  | 250350  | 250351  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 90.5  | 82.5  | 95  | 89  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.086   | 2.061   | 2.084   | 2.090   |
| Optimum Moisture Content (%) :                   | 14.1  | 10.7  | 13.6  | 13.7  |
| Moisture Variation :                             | 1.3   | 1.9   | 0.7   | 1.6   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.095   | 2.065   | 2.106   | 2.117   |
| Hilf Density Ratio (%) :                         | <b>99.5</b>   | <b>100.0</b>  | <b>99.0</b>   | <b>98.5</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy Clay  | Sandy Clay  | Sandy Clay  | Sandy Clay  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 148</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250352  | 250353  | 250354  | 250355  |
|--|---|---|---|---|
| Test Number :                                    | 531   | 532   | 533   | 534   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Date Tested :                                    | 27/07/2018  | 27/07/2018  | 27/07/2018  | 27/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8820.000<br>N 31749.000<br>RL 53.200 | Fill Area 1 (BPH)<br>E 8832.000<br>N 31749.000<br>RL 53.500 | Fill Area 1 (BPH)<br>E 8820.000<br>N 31749.000<br>RL 53.200 | Fill Area 1 (BPH)<br>E 8806.000<br>N 31750.000<br>RL 52.500 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 11  | -   | -   | 10  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.515   | -   | -   | 2.486   |
| Field Moisture Content (%) :                     | 9.4   | 9.2   | -   | 12.5  |
| Hilf MDR Number :                                | 250352  | 250353  | 250354  | 250355  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 85  | 87  | 100.5   | 87.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.122   | 2.089   | 2.113   | 2.122   |
| Optimum Moisture Content (%) :                   | 11.1  | 10.6  | -   | 14.3  |
| Moisture Variation :                             | 1.7   | 1.4   | -0.7  | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.2*  | 2.151   | 2.161   | 2.207*  |
| Hilf Density Ratio (%) :                         | <b>96.5</b>   | <b>97.0</b>   | <b>98.0</b>   | <b>96.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy Clay  | Sandy Clay  | Sandy Clay  | Sandy Clay  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | APPROVED SIGNATORY<br><br>Liam Mcdowall (Brisbane) - Branch Manager<br>NATA Accreditation Number<br>1162 / 1169 |
|---|--|



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 149</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250368  | 250369  | 250370  | 250371  |
|--|---|---|---|---|
| Test Number :                                    | 535   | 536   | 537   | 538   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 28/07/2018  | 28/07/2018  | 28/07/2018  | 28/07/2018  |
| Date Tested :                                    | 28/07/2018  | 28/07/2018  | 28/07/2018  | 28/07/2018  |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>   |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  | <b>On Site</b>  |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8590.000<br>N 31744.000<br>RL 64.600 | Fill Area 1 (Salmons)<br>E 8580.000<br>N 31744.000<br>RL 65.100 | Fill Area 1 (Salmons)<br>E 8573.000<br>N 31744.000<br>RL 65.500 | Fill Area 1 (Salmons)<br>E 8567.000<br>N 31745.000<br>RL 65.700 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 8.3   | 8.8   | 8.1   | 8.9   |
| Hilf MDR Number :                                | 250368  | 250369  | 250370  | 250371  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 83  | 84.5  | 86.5  | 84  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.093   | 2.108   | 2.098   | 2.201   |
| Optimum Moisture Content (%) :                   | 10.0  | 10.4  | 9.4   | 10.6  |
| Moisture Variation :                             | 1.8   | 1.7   | 1.3   | 1.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.192   | 2.183   | 2.213   | 2.179   |
| Hilf Density Ratio (%) :                         | <b>95.5</b>   | <b>96.5</b>   | <b>95.0</b>   | <b>101.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|   |  |
|---|--|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b><br>Project Number : <b>DL18/096</b><br>Location: <b>TEVIOT ROAD , GREENBANK</b> | Report Number: <b>DL18/096 - 150</b><br>Report Date : <b>21/08/2018</b><br>Order Number : <b>2161-11002</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> |
|---|--|

**Page 1 of 1**

|  |   |   |   |   |
|--|---|---|---|---|
| Sample Number :                                  | 250436  | 250437  | 250438  | 250439  |
| Test Number :                                    | 539   | 540   | 541   | 542   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 30/07/2018  | 30/07/2018  | 30/07/2018  | 30/07/2018  |
| Date Tested :                                    | 30/07/2018  | 30/07/2018  | 30/07/2018  | 30/07/2018  |
| Material Type :                                  | <b>General Fill</b>                                   | <b>General Fill</b>                               | <b>General Fill</b>                               | <b>General Fill</b>                               |
| Material Source :                                | <b>On Site</b>  | <b>On Site</b>                                    | <b>On Site</b>                                    | <b>On Site</b>                                    |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8819.0<br>N 31759.5<br>RL 53.2 | Fill Area 1 (BPH)<br>E 8831<br>N 31755<br>RL 53.7 | Fill Area 1 (BPH)<br>E 8843<br>N 31753<br>RL 53.9 | Fill Area 1 (BPH)<br>E 8831<br>N 31755<br>RL 53.7 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | -   |
| Field Moisture Content (%) :                     | 14.2  | 14.5  | 13.6  | 11.6  |
| Hilf MDR Number :                                | 250436  | 250437  | 250438  | 250439  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                              |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                              |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1                                      | AS1289.2.1.1                                      | AS1289.2.1.1                                      |
| Moisture Ratio (%) :                             | 90.5  | 89.5  | 103.5   | 102.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.054   | 2.048   | 2.068   | 2.070   |
| Optimum Moisture Content (%) :                   | 15.7  | 16.2  | 13.2  | 11.3  |
| Moisture Variation :                             | 1.5   | 1.7   | -0.5  | -0.3  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 1.973   | 1.999   | 2.093   | 2.090   |
| Hilf Density Ratio (%) :                         | <b>104.0</b>  | <b>102.5</b>                                      | <b>99.0</b>                                       | <b>99.0</b>                                       |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 151</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250440   | 250441  | 250442   | 250443   |
|--|--|---|--|--|
| Test Number :                                    | 543  | 544   | 545  | 546  |
| Sampling Method :                                | -  | -   | -  | -  |
| Date Sampled :                                   | 30/07/2018   | 30/07/2018  | 30/07/2018   | 30/07/2018   |
| Date Tested :                                    | 30/07/2018   | 30/07/2018  | 30/07/2018   | 30/07/2018   |
| Material Type :                                  | <b>General Fill</b>                                    | <b>General Fill</b>                                   | <b>General Fill</b>                                    | <b>General Fill</b>                                    |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>  | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -   | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8673<br>N 31789<br>RL 59.74 | Fill Area 1 (Salmons)<br>E 8667<br>N 31791<br>RL 60.1 | Fill Area 1 (Salmons)<br>E 8661<br>N 31793<br>RL 60.50 | Fill Area 1 (Salmons)<br>E 8652<br>N 31796<br>RL 61.06 |
| Test Depth (mm) :                                | 150  | 150   | 150  | 150  |
| Layer Depth (mm) :                               | -  | -   | -  | -  |
| Maximum Size (mm) :                              | 19   | 19  | 19   | 19   |
| Oversize Wet (%) :                               | -  | -   | 10   | 13   |
| Oversize Dry (%) :                               | -  | -   | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   | 2.280  | 2.380  |
| Field Moisture Content (%) :                     | 11.4   | 9.4   | 10.9   | 10.4   |
| Hilf MDR Number :                                | 250440   | 250441  | 250442   | 250443   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                   | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                   | AS1289.5.1.1 & 5.7.1                                   |
| Compactive Effort :                              | Standard   | Standard  | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                   | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                   | AS1289.5.8.1 & 5.7.1                                   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 102.5  | 100.5   | 97   | 102.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.077  | 2.090   | 2.178  | 2.219  |
| Optimum Moisture Content (%) :                   | 11.1   | 9.4   | 11.2   | 10.2   |
| Moisture Variation :                             | -0.2   | 0.0   | 0.3  | -0.2   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.121  | 2.002   | 2.144*   | 2.157*   |
| Hilf Density Ratio (%) :                         | <b>98.0</b>  | <b>104.5</b>  | <b>101.5</b>   | <b>103.0</b>   |
| Minimum Specification :                          | 95   | 95  | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -   | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY  | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |   |  |  |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|






## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 152<br><b>Report Date :</b> 21/08/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 250444   | 250445   | 250446   | 250447   |
|--|--|--|--|--|
| Test Number :                                    | 547  | 548  | 549  | 550  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 30/07/2018   | 30/07/2018   | 30/07/2018   | 30/07/2018   |
| Date Tested :                                    | 30/07/2018   | 30/07/2018   | 30/07/2018   | 30/07/2018   |
| Material Type :                                  | <b>General Fill</b>                                    | <b>General Fill</b>                                    | <b>General Fill</b>                                    | <b>General Fill</b>                                    |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8737<br>N 31780<br>RL 55.79 | Fill Area 1 (Salmons)<br>E 8730<br>N 31783<br>RL 56.35 | Fill Area 1 (Salmons)<br>E 8721<br>N 31788<br>RL 57.01 | Fill Area 1 (Salmons)<br>E 8715<br>N 31791<br>RL 57.27 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | 12   |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | 2.373  |
| Field Moisture Content (%) :                     | 11.2   | 11.6   | 19.6   | 13.4   |
| Hilf MDR Number :                                | 250444   | 250445   | 250446   | 250447   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                   | AS1289.5.1.1 & 5.7.1                                   | AS1289.5.1.1 & 5.7.1                                   | AS1289.5.1.1 & 5.7.1                                   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                   | AS1289.5.8.1 & 5.7.1                                   | AS1289.5.8.1 & 5.7.1                                   | AS1289.5.8.1 & 5.7.1                                   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 100  | 99.5   | 100  | 101  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.068  | 2.085  | 2.090  | 2.104  |
| Optimum Moisture Content (%) :                   | 11.2   | 11.6   | 19.6   | 13.2   |
| Moisture Variation :                             | 0.0  | 0.0  | 0.0  | -0.1   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.102  | 2.160  | 2.165  | 2.185*   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>  | <b>96.5</b>  | <b>96.5</b>  | <b>96.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 153</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250448  | 250449  | 250450  | 250451  |
|--|---|---|---|---|
| Test Number :                                    | 551   | 552   | 553   | 554   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 30/07/2018  | 30/07/2018  | 30/07/2018  | 30/07/2018  |
| Date Tested :                                    | 30/07/2018  | 30/07/2018  | 30/07/2018  | 30/07/2018  |
| Material Type :                                  | <b>General Fill</b>                                 | <b>General Fill</b>                               | <b>General Fill</b>                                 | <b>General Fill</b>                               |
| Material Source :                                | <b>On Site</b>                                      | <b>On Site</b>                                    | <b>On Site</b>                                      | <b>On Site</b>                                    |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8806<br>N 31802<br>RL 52.814 | Fill Area 1 (BPH)<br>E 8807<br>N 31793<br>RL 52.9 | Fill Area 1 (BPH)<br>E 8810<br>N 31769<br>RL 53.057 | Fill Area 1 (BPH)<br>E 8808<br>N 31782<br>RL 53.0 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -   | -   | -   | -   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | -   | -   | -   | 11  |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -   | 2.398   |
| Field Moisture Content (%) :                     | 9.6   | 10.3  | 12.0  | 11.0  |
| Hilf MDR Number :                                | 250448  | 250449  | 250450  | 250451  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                                | AS1289.5.1.1 & 5.7.1                              |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                                | AS1289.5.8.1 & 5.7.1                              |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1                                      | AS1289.2.1.1  | AS1289.2.1.1                                      |
| Moisture Ratio (%) :                             | 85.5  | 87  | 99  | 87  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.086   | 2.079   | 2.099   | 2.122   |
| Optimum Moisture Content (%) :                   | 11.2  | 11.9  | 12.1  | 12.7  |
| Moisture Variation :                             | 1.7   | 1.6   | 0.1   | 1.7   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 1.999   | 2.002   | 2.131   | 2.063*  |
| Hilf Density Ratio (%) :                         | <b>104.5</b>  | <b>104.0</b>                                      | <b>98.5</b>   | <b>103.0</b>                                      |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p>APPROVED SIGNATORY</p>  <p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899



www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 154</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250516  | 250517  | 250518  | 250519  |
|--|---|---|---|---|
| Test Number :                                    | 555   | 556   | 557   | 558   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 31/07/2018  | 31/07/2018  | 31/07/2018  | 31/07/2018  |
| Date Tested :                                    | 31/07/2018  | 31/07/2018  | 31/07/2018  | 31/07/2018  |
| Material Type :                                  | <b>General Fill</b>                               | <b>General Fill</b>                               | <b>General Fill</b>                               | <b>General Fill</b>                                 |
| Material Source :                                | <b>On Site (Cut)</b>                              | <b>On Site (Cut)</b>                              | <b>On Site (Cut)</b>                              | <b>On Site (Cut)</b>                                |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8797<br>N 31755<br>RL 53.5 | Fill Area 1 (BPH)<br>E 8798<br>N 31766<br>RL 53.6 | Fill Area 1 (BPH)<br>E 8796<br>N 31779<br>RL 53.7 | Fill Area 1 (BPH)<br>E 8797.5<br>N 31766<br>RL 53.6 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 11  | -   | 10  | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.575   | -   | 2.585   | -   |
| Field Moisture Content (%) :                     | 10.7  | 10.8  | 9.5   | 11.3  |
| Hilf MDR Number :                                | 250516  | 250517  | 250518  | 250519  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                                |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                                |
| Moisture Method :                                | AS1289.2.1.1                                      | AS1289.2.1.1                                      | AS1289.2.1.1                                      | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 85  | 85.5  | 84  | 85.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.213   | 2.232   | 2.188   | 2.176   |
| Optimum Moisture Content (%) :                   | 12.6  | 12.6  | 11.3  | 13.2  |
| Moisture Variation :                             | 1.9   | 1.8   | 1.9   | 1.9   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.162*  | 2.123   | 2.146*  | 2.117   |
| Hilf Density Ratio (%) :                         | <b>102.5</b>                                      | <b>105.0</b>                                      | <b>102.0</b>                                      | <b>103.0</b>  |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy Clay  | Sandy Clay  | Sandy Clay  | Sandy Clay  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 155</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250520   | 250521   | 250522   | 250523   |
|--|--|--|--|--|
| Test Number :                                    | 559  | 560  | 561  | 562  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 31/07/2018   | 31/07/2018   | 31/07/2018   | 31/07/2018   |
| Date Tested :                                    | 31/07/2018   | 31/07/2018   | 31/07/2018   | 31/07/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8623.00<br>N 31806.00<br>RL 62.51 | Fill Area 1 (Salmons)<br>E 8615.88<br>N 31806.21<br>RL 62.61 | Fill Area 1 (Salmons)<br>E 8609.10<br>N 31806.63<br>RL 63.99 | Fill Area 1 (Salmons)<br>E 8602.31<br>N 31806.60<br>RL 63.52 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | 150  | 150  | 150  | 150  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | 10   | -  | 9  | 6  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.526  | -  | 2.521  | 2.613  |
| Field Moisture Content (%) :                     | 10.7   | 9.0  | 9.3  | 9.7  |
| Hilf MDR Number :                                | 250520   | 250521   | 250522   | 250523   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 100  | 84   | 84   | 84   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.171  | 2.149  | 2.185  | 2.182  |
| Optimum Moisture Content (%) :                   | 10.7   | 10.7   | 11.1   | 11.6   |
| Moisture Variation :                             | 0.0  | 1.8  | 1.8  | 1.9  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.181*   | 2.133  | 2.169*   | 2.151*   |
| Hilf Density Ratio (%) :                         | <b>99.5</b>  | <b>101.0</b>   | <b>101.0</b>   | <b>101.5</b>   |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy Clay   | Sandy Clay   | Sandy Clay   | Sandy Clay   |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 156</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250524  | 250525  | 250526  | 250527  |
|--|---|---|---|---|
| Test Number :                                    | 563   | 564   | 565   | 566   |
| Sampling Method :                                | -   | -   | -   | -   |
| Date Sampled :                                   | 31/07/2018  | 31/07/2018  | 31/07/2018  | 31/07/2018  |
| Date Tested :                                    | 31/07/2018  | 31/07/2018  | 31/07/2018  | 31/07/2018  |
| Material Type :                                  | <b>General Fill</b>                               | <b>General Fill</b>                               | <b>General Fill</b>                               | <b>General Fill</b>                               |
| Material Source :                                | <b>On Site (Cut)</b>                              | <b>On Site (Cut)</b>                              | <b>On Site (Cut)</b>                              | <b>On Site (Cut)</b>                              |
| Lot Number :                                     | -   | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8834<br>N 31755<br>RL 53.8 | Fill Area 1 (BPH)<br>E 8822<br>N 31757<br>RL 54.1 | Fill Area 1 (BPH)<br>E 8808<br>N 31760<br>RL 53.9 | Fill Area 1 (BPH)<br>E 8796<br>N 31763<br>RL 53.8 |
| Test Depth (mm) :                                | 150   | 150   | 150   | 150   |
| Layer Depth (mm) :                               | 150   | 150   | 150   | 150   |
| Maximum Size (mm) :                              | 19  | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 9   | -   | -   | -   |
| Oversize Dry (%) :                               | -   | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.597   | -   | -   | -   |
| Field Moisture Content (%) :                     | 11.7  | 11.6  | 9.7   | 11.5  |
| Hilf MDR Number :                                | 250524  | 250525  | 250526  | 250527  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                              | AS1289.5.1.1 & 5.7.1                              |
| Compactive Effort :                              | Standard  | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                              | AS1289.5.8.1 & 5.7.1                              |
| Moisture Method :                                | AS1289.2.1.1                                      | AS1289.2.1.1                                      | AS1289.2.1.1                                      | AS1289.2.1.1                                      |
| Moisture Ratio (%) :                             | 100.5   | 85.5  | 87  | 85.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.145   | 2.122   | 2.140   | 2.128   |
| Optimum Moisture Content (%) :                   | 11.6  | 13.6  | 11.2  | 13.4  |
| Moisture Variation :                             | 0.0   | 1.9   | 1.5   | 1.9   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.138*  | 2.141   | 2.055   | 2.107   |
| Hilf Density Ratio (%) :                         | <b>100.5</b>                                      | <b>99.0</b>                                       | <b>104.0</b>                                      | <b>101.0</b>                                      |
| Minimum Specification :                          | 95  | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -   | -   | -   | -   |
| Soil Description :                               | Sandy Clay  | Sandy Clay  | Sandy Clay  | Sandy Clay  |
| Remarks :  | -   |   |   |   |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|





**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899

www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 157</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250528  | 250529  | 250530   | 250531   |
|--|---|---|--|--|
| Test Number :                                    | 567   | 568   | 569  | 570  |
| Sampling Method :                                | -   | -   | -  | -  |
| Date Sampled :                                   | 31/07/2018  | 31/07/2018  | 31/07/2018   | 31/07/2018   |
| Date Tested :                                    | 31/07/2018  | 31/07/2018  | 31/07/2018   | 31/07/2018   |
| Material Type :                                  | <b>General Fill</b>   | <b>General Fill</b>   | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site (Cut)</b>  | <b>On Site (Cut)</b>  | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   |
| Lot Number :                                     | -   | -   | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8735.5<br>N 31768.83<br>RL 56.09 | Fill Area 1 (Salmons)<br>E 8730.7<br>N 31771.93<br>RL 56.46 | Fill Area 1 (Salmons)<br>E 8724.81<br>N 31775.10<br>RL 56.77 | Fill Area 1 (Salmons)<br>E 8719.21<br>N 31777.98<br>RL 57.12 |
| Test Depth (mm) :                                | 150   | 150   | 150  | 150  |
| Layer Depth (mm) :                               | 150   | 150   | 150  | 150  |
| Maximum Size (mm) :                              | 19  | 19  | 19   | 19   |
| Oversize Wet (%) :                               | -   | -   | -  | -  |
| Oversize Dry (%) :                               | -   | -   | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -   | -   | -  | -  |
| Field Moisture Content (%) :                     | 10.6  | 10.9  | 9.9  | 10.0   |
| Hilf MDR Number :                                | 250528  | 250529  | 250530   | 250531   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1  | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard  | Standard  | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1  | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 86  | 85  | 85.5   | 86.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.075   | 2.098   | 2.151  | 2.093  |
| Optimum Moisture Content (%) :                   | 12.4  | 12.8  | 11.6   | 11.6   |
| Moisture Variation :                             | 1.8   | 1.9   | 1.7  | 1.6  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.003   | 2.023   | 2.042  | 2.070  |
| Hilf Density Ratio (%) :                         | <b>103.5</b>  | <b>103.5</b>  | <b>105.5</b>   | <b>101.0</b>   |
| Minimum Specification :                          | 95  | 95  | 95   | 95   |
| Moisture Specification :                         | -2% to +3%  | -2% to +3%  | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -   | -   | -  | -  |
| Soil Description :                               | Sandy Clay  | Sandy Clay  | Sandy Clay   | Sandy Clay   |
| Remarks :  | -   |   |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 158</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250641   | 250642   | 250643   | 250644   |
|--|--|--|--|--|
| Test Number :                                    | 571  | 572  | 573  | 574  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 1/08/2018  | 1/08/2018  | 1/08/2018  | 1/08/2018  |
| Date Tested :                                    | 1/08/2018  | 1/08/2018  | 1/08/2018  | 1/08/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8636.31<br>N 31799.88<br>RL 62.37     | Fill Area 1 (Salmons)<br>E 8629.57<br>N 31800.83<br>RL 62.74 | Fill Area 1 (Salmons)<br>E 8624.63<br>N 31801.31<br>RL 62.91 | Fill Area 1 (Salmons)<br>E 8619.46<br>N 31802.31<br>RL 63.19 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 11.1   | 12.6   | 12.7   | 11.9   |
| Hilf MDR Number :                                | 250641   | 250642   | 250643   | 250644   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 86   | 92   | 106.5  | 99   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.009  | 2.013  | 2.035  | 2.017  |
| Optimum Moisture Content (%) :                   | 12.9   | 13.7   | 11.9   | 12.0   |
| Moisture Variation :                             | 1.8  | 1.1  | -0.8   | 0.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.051  | 2.079  | 2.103  | 2.090  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>  | <b>97.0</b>  | <b>97.0</b>  | <b>96.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | MDR performed by Gold Coast Laboratory. Corporate Site No. 1900. |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 159</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250645   | 250646  | 250647  | 250648   |
|--|--|---|---|--|
| Test Number :                                    | 575  | 576   | 577   | 578  |
| Sampling Method :                                | -  | -   | -   | -  |
| Date Sampled :                                   | 1/08/2018  | 1/08/2018   | 1/08/2018   | 1/08/2018  |
| Date Tested :                                    | 1/08/2018  | 1/08/2018   | 1/08/2018   | 1/08/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>                                     | <b>General Fill</b>                                     | <b>General Fill</b>                                    |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>                                    | <b>On Site (Cut)</b>                                    | <b>On Site (Cut)</b>                                   |
| Lot Number :                                     | -  | -   | -   | -  |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8927.36<br>N 31578.62<br>RL 55.1          | Fill Area 1 (BPH)<br>E 8918.19<br>N 31584.27<br>RL 55.6 | Fill Area 1 (BPH)<br>E 8939.14<br>N 31572.86<br>RL 54.7 | Fill Area 1 (BPH)<br>E 8951.7<br>N 31564.1<br>RL 54.46 |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150  |
| Layer Depth (mm) :                               | -  | -   | -   | -  |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19   |
| Oversize Wet (%) :                               | -  | -   | -   | -  |
| Oversize Dry (%) :                               | -  | -   | -   | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -   | -   | -  |
| Field Moisture Content (%) :                     | 9.5  | 9.7   | 11.3  | 13.3   |
| Hilf MDR Number :                                | 250645   | 250646  | 250647  | 250648   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                   |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 79   | 79  | 95  | 96.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.091  | 2.065   | 2.020   | 2.028  |
| Optimum Moisture Content (%) :                   | 12.0   | 12.2  | 11.9  | 13.8   |
| Moisture Variation :                             | 2.5  | 2.5   | 0.6   | 0.5  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.110  | 2.109   | 2.104   | 2.109  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>  | <b>98.0</b>   | <b>96.0</b>   | <b>96.0</b>  |
| Minimum Specification :                          | 95   | 95  | 95  | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%   |
| Site Selection :                                 | -  | -   | -   | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY  | Sandy CLAY  | Sandy CLAY   |
| Remarks :  | MDR performed by Gold Coast Laboratory. Corporate Site No. 1900. |   |   |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 160</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250649   | 250650   | 250651   | 250652   |
|--|--|--|--|--|
| Test Number :                                    | 579  | 580  | 581  | 582  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 1/08/2018  | 1/08/2018  | 1/08/2018  | 1/08/2018  |
| Date Tested :                                    | 1/08/2018  | 1/08/2018  | 1/08/2018  | 1/08/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8630.55<br>N 31832.14<br>RL 61.75     | Fill Area 1 (Salmons)<br>E 8623.27<br>N 31833.02<br>RL 61.92 | Fill Area 1 (Salmons)<br>E 8616.91<br>N 31833.36<br>RL 62.30 | Fill Area 1 (Salmons)<br>E 8610.66<br>N 31831.27<br>RL 62.84 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | 150  | 150  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 12.4   | 12.6   | 11.0   | 12.5   |
| Hilf MDR Number :                                | 250649   | 250650   | 250651   | 250652   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 100.5  | 104.5  | 108  | 107  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.080  | 2.070  | 2.144  | 2.116  |
| Optimum Moisture Content (%) :                   | 12.3   | 12.1   | 10.2   | 11.7   |
| Moisture Variation :                             | -0.1   | -0.6   | -0.8   | -0.8   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.178  | 2.179  | 2.189  | 2.211  |
| Hilf Density Ratio (%) :                         | <b>95.5</b>  | <b>95.0</b>  | <b>98.0</b>  | <b>95.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   | -2% to +3%   | -2% to +3%   |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy Clay   | Sandy Clay   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | MDR performed by Gold Coast Laboratory. Corporate Site No. 1900. |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11




## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 161<br><b>Report Date :</b> 21/08/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 250653   | 250654  | 250655  | 250656  |
|--|--|---|---|---|
| Test Number :                                    | 583  | 584   | 585   | 586   |
| Sampling Method :                                | -  | -   | -   | -   |
| Date Sampled :                                   | 1/08/2018  | 1/08/2018   | 1/08/2018   | 1/08/2018   |
| Date Tested :                                    | 1/08/2018  | 1/08/2018   | 1/08/2018   | 1/08/2018   |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>                                   | <b>General Fill</b>                                   | <b>General Fill</b>                                   |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>                                  | <b>On Site (Cut)</b>                                  | <b>On Site (Cut)</b>                                  |
| Lot Number :                                     | -  | -   | -   | -   |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8796.6<br>N 31754.8<br>RL 54.4            | Fill Area 1 (BPH)<br>E 8808.5<br>N 31751.6<br>RL 54.3 | Fill Area 1 (BPH)<br>E 8787.4<br>N 31768.8<br>RL 54.2 | Fill Area 1 (BPH)<br>E 8788.9<br>N 31783.8<br>RL 54.5 |
| Test Depth (mm) :                                | 150  | 150   | 150   | 150   |
| Layer Depth (mm) :                               | -  | -   | -   | -   |
| Maximum Size (mm) :                              | 19   | 19  | 19  | 19  |
| Oversize Wet (%) :                               | 13   | 8   | 9   | 11  |
| Oversize Dry (%) :                               | -  | -   | -   | -   |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.677  | 2.555   | 2.646   | 2.561   |
| Field Moisture Content (%) :                     | 9.6  | 9.3   | 11.2  | 10.5  |
| Hilf MDR Number :                                | 250653   | 250654  | 250655  | 250656  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  | AS1289.5.1.1 & 5.7.1                                  |
| Compactive Effort :                              | Standard   | Standard  | Standard  | Standard  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  | AS1289.5.8.1 & 5.7.1                                  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1  | AS1289.2.1.1  | AS1289.2.1.1  |
| Moisture Ratio (%) :                             | 92.5   | 82  | 88.5  | 99.5  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.197  | 2.159   | 2.207   | 2.205   |
| Optimum Moisture Content (%) :                   | 10.4   | 11.3  | 12.7  | 10.6  |
| Moisture Variation :                             | 0.8  | 2.0   | 1.4   | 0.0   |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.213*   | 2.184*  | 2.216*  | 2.223*  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>  | <b>99.0</b>   | <b>99.5</b>   | <b>99.0</b>   |
| Minimum Specification :                          | 95   | 95  | 95  | 95  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%  | -2% to +3%  | -2% to +3%  |
| Site Selection :                                 | -  | -   | -   | -   |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY  | Sandy CLAY  | Sandy CLAY  |
| Remarks :  | MDR performed by Gold Coast Laboratory. Corporate Site No. 1900. |   |   |   |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 162</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250721   | 250722   | 250723   | 250724   |
|--|--|--|--|--|
| Test Number :                                    | 587  | 588  | 589  | 590  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 2/08/2018  | 2/08/2018  | 2/08/2018  | 2/08/2018  |
| Date Tested :                                    | 2/08/2018  | 2/08/2018  | 2/08/2018  | 2/08/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Fill Area 1 (Salmons)<br>E 8705.29<br>N 31806.60<br>RL 58.78 | Fill Area 1 (Salmons)<br>E 8698.18<br>N 31808.11<br>RL 58.92 | Fill Area 1 (Salmons)<br>E 8690.77<br>N 31810.12<br>RL 59.25 | Fill Area 1 (Salmons)<br>E 8684.58<br>N 31811.40<br>RL 59.62 |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | 7  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | 2.557  | -  | -  |
| Field Moisture Content (%) :                     | 15.5   | 15.0   | 12.3   | 13.2   |
| Hilf MDR Number :                                | 250721   | 250722   | 250723   | 250724   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 99   | 99.5   | 101  | 99   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.064  | 2.083  | 2.053  | 2.069  |
| Optimum Moisture Content (%) :                   | 15.7   | 15.1   | 12.2   | 13.4   |
| Moisture Variation :                             | 0.2  | 0.1  | -0.1   | 0.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.085  | 2.13*  | 2.078  | 2.092  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>  | <b>98.0</b>  | <b>99.0</b>  | <b>99.0</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Clayey SAND  | Clayey SAND  | Clayey SAND  | Clayey SAND  |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><p>Liam Mcdowall (Brisbane) - Branch Manager<br/> NATA Accreditation Number<br/> 1162 / 1169</p> |
|---|---|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 163</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |   |   |  |
|--|---|---|--|
| Sample Number :                                  | 250725  | 250726  |  |
| Test Number :                                    | 591   | 592   |  |
| Sampling Method :                                | -   | -   |  |
| Date Sampled :                                   | 2/08/2018   | 2/08/2018   |  |
| Date Tested :                                    | 2/08/2018   | 2/08/2018   |  |
| Material Type :                                  | <b>General Fill</b>                                     | <b>General Fill</b>                                   |  |
| Material Source :                                | <b>On Site (Cut)</b>                                    | <b>On Site (Cut)</b>                                  |  |
| Lot Number :                                     | -   | -   |  |
| Sample Location :                                | Fill Area 1 (BPH)<br>E 8816.38<br>N 31582.7<br>RL 57.91 | Fill Area 1 (BPH)<br>E 8817.6<br>N 31588.4<br>RL 58.4 |  |
| Test Depth (mm) :                                | 150   | 150   |  |
| Layer Depth (mm) :                               | -   | -   |  |
| Maximum Size (mm) :                              | 19  | 19  |  |
| Oversize Wet (%) :                               | 6   | 9   |  |
| Oversize Dry (%) :                               | -   | -   |  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.551   | 2.554   |  |
| Field Moisture Content (%) :                     | 11.1  | 11.0  |  |
| Hilf MDR Number :                                | 250725  | 250726  |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                                    | AS1289.5.1.1 & 5.7.1                                  |  |
| Compactive Effort :                              | Standard  | Standard  |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                                    | AS1289.5.8.1 & 5.7.1                                  |  |
| Moisture Method :                                | AS1289.2.1.1  | AS1289.2.1.1  |  |
| Moisture Ratio (%) :                             | 102   | 100.5   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.113   | 2.125   |  |
| Optimum Moisture Content (%) :                   | 10.9  | 11.0  |  |
| Moisture Variation :                             | -0.2  | 0.0   |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.11*   | 2.09*   |  |
| Hilf Density Ratio (%) :                         | <b>100.0</b>  | <b>101.5</b>  |  |
| Minimum Specification :                          | 95  | 95  |  |
| Moisture Specification :                         | -   | -   |  |
| Site Selection :                                 | -   | -   |  |
| Soil Description :                               | Clayey SAND   | Clayey SAND   |  |
| Remarks :  | -   |   |  |

\* - denotes adjusted for oversize



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11




## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 164<br><b>Report Date :</b> 21/08/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 250729   | 250730   | 250731   | 250732   |
|--|--|--|--|--|
| Test Number :                                    | 593  | 594  | 595  | 596  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 3/08/2018  | 3/08/2018  | 3/08/2018  | 3/08/2018  |
| Date Tested :                                    | 3/08/2018  | 3/08/2018  | 3/08/2018  | 3/08/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Working Layer - House Lots<br>E 8984<br>N 31541<br>Final Level | Working Layer - House Lots<br>E 9035<br>N 31483<br>Final Level | Working Layer - House Lots<br>E 9005<br>N 31519<br>Final Level | Working Layer - House Lots<br>E 9007<br>N 31544<br>Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | 13   | 12   | 12   | 11   |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.410  | 2.464  | 2.346  | 2.406  |
| Field Moisture Content (%) :                     | 10.3   | 10.6   | 10.2   | 10.3   |
| Hilf MDR Number :                                | 250729   | 250730   | 250731   | 250732   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 81.5   | 85.5   | 83.5   | 87   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.108  | 2.130  | 2.102  | 2.116  |
| Optimum Moisture Content (%) :                   | 12.6   | 12.4   | 12.2   | 11.8   |
| Moisture Variation :                             | 2.3  | 1.8  | 2.0  | 1.6  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.163*   | 2.165*   | 2.167*   | 2.176*   |
| Hilf Density Ratio (%) :                         | <b>97.5</b>  | <b>98.5</b>  | <b>97.0</b>  | <b>97.0</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Clayey SAND  | Clayey SAND  | Clayey SAND  | Clayey SAND  |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>         NATA Accreditation Number<br/>         1162 / 1169</p> |
|---|--|




## Hilf Density Ratio Report

|   |  |
|---|--|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 165<br><b>Report Date :</b> 21/08/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|--|

| Sample Number :                                  | 250733   | 250734   | 250735   | 250736   |
|--|--|--|--|--|
| Test Number :                                    | 597  | 598  | 599  | 600  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 3/08/2018  | 3/08/2018  | 3/08/2018  | 3/08/2018  |
| Date Tested :                                    | 3/08/2018  | 3/08/2018  | 3/08/2018  | 3/08/2018  |
| Material Type :                                  | General Fill   | General Fill   | General Fill   | General Fill   |
| Material Source :                                | On Site (Cut)  | On Site (Cut)  | On Site (Cut)  | On Site (Cut)  |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Working Layer - House Lots<br>E 8958<br>N 31567<br>Final Level | Working Layer - House Lots<br>E 9065<br>N 31500<br>Final Level | Working Layer - House Lots<br>E 8944<br>N 31565<br>Final Level | Working Layer - House Lots<br>E 8899<br>N 31600<br>Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | 12   | 10   | 13   | 12   |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.400  | 2.314  | 2.379  | 2.469  |
| Field Moisture Content (%) :                     | 10.7   | 9.3  | 10.0   | 10.0   |
| Hilf MDR Number :                                | 250733   | 250734   | 250735   | 250736   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 84.5   | 84   | 82.5   | 83   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.135  | 2.124  | 2.105  | 2.127  |
| Optimum Moisture Content (%) :                   | 12.7   | 11.0   | 12.1   | 12.1   |
| Moisture Variation :                             | 2.0  | 1.8  | 2.1  | 2.1  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.163*   | 2.172*   | 2.168*   | 2.184*   |
| Hilf Density Ratio (%) :                         | <b>98.5</b>  | <b>98.0</b>  | <b>97.0</b>  | <b>97.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Clayey SAND  | Clayey SAND  | Clayey SAND  | Clayey SAND  |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**



**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 166</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 250737   | 250738   | 250739   | 250740   |
|--|--|--|--|--|
| Test Number :                                    | 601  | 602  | 603  | 604  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 3/08/2018  | 3/08/2018  | 3/08/2018  | 3/08/2018  |
| Date Tested :                                    | 3/08/2018  | 3/08/2018  | 3/08/2018  | 3/08/2018  |
| Material Type :                                  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  | <b>General Fill</b>  |
| Material Source :                                | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   | <b>On Site (Cut)</b>   |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | Working Layer - House Lots<br>E 8826<br>N 31593<br>Final Level | Working Layer - House Lots<br>E 8871<br>N 31596<br>Final Level | Working Layer - House Lots<br>E 8592<br>N 31819<br>Final Level | Working Layer - House Lots<br>E 8578<br>N 31803<br>Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | 13   | 12   | 12   | 12   |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | 2.474  | 2.431  | 2.361  | 2.381  |
| Field Moisture Content (%) :                     | 10.6   | 9.6  | 10.2   | 9.9  |
| Hilf MDR Number :                                | 250737   | 250738   | 250739   | 250740   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 87   | 83.5   | 85   | 86.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.114  | 2.127  | 2.117  | 2.136  |
| Optimum Moisture Content (%) :                   | 12.2   | 11.5   | 12.0   | 11.5   |
| Moisture Variation :                             | 1.6  | 1.9  | 1.8  | 1.6  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.182*   | 2.186*   | 2.175*   | 2.163*   |
| Hilf Density Ratio (%) :                         | <b>97.0</b>  | <b>97.5</b>  | <b>97.5</b>  | <b>99.0</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Clayey SAND  | Clayey SAND  | Clayey SAND  | Clayey SAND  |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|   |   |
|---|---|
| <br><b>Accredited for compliance with ISO/IEC 17025.</b> | <p>APPROVED SIGNATORY</p> <br><b>Liam Mcdowall (Brisbane) - Branch Manager</b><br>NATA Accreditation Number<br>1162 / 1169 |
|---|---|





**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**


**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 168</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>21/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 250891   | 250892   |  |
| Test Number :                                    | 608  | 609  |  |
| Sampling Method :                                | -  | -  |  |
| Date Sampled :                                   | 7/08/2018  | 7/08/2018  |  |
| Date Tested :                                    | 7/08/2018  | 7/08/2018  |  |
| Material Type :                                  | <b>General Fill</b>                                | <b>General Fill</b>                                |  |
| Material Source :                                | <b>On Site</b>                                     | <b>On Site</b>                                     |  |
| Lot Number :                                     | -  | -  |  |
| Sample Location :                                | Fill Area 1<br>E 8684.87<br>N 31792.65<br>RL 59.30 | Fill Area 1<br>E 8676.08<br>N 31795.11<br>RL 59.80 |  |
| Test Depth (mm) :                                | 150  | 150  |  |
| Layer Depth (mm) :                               | -  | -  |  |
| Maximum Size (mm) :                              | 19   | 19   |  |
| Oversize Wet (%) :                               | -  | 11   |  |
| Oversize Dry (%) :                               | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | 2.613  |  |
| Field Moisture Content (%) :                     | 13.6   | 13.4   |  |
| Hilf MDR Number :                                | 250891   | 250892   |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                               | AS1289.5.1.1 & 5.7.1                               |  |
| Compactive Effort :                              | Standard   | Standard   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                               | AS1289.5.8.1 & 5.7.1                               |  |
| Moisture Method :                                | AS1289.2.1.1                                       | AS1289.2.1.1                                       |  |
| Moisture Ratio (%) :                             | 98   | 99.5   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.068  | 2.098  |  |
| Optimum Moisture Content (%) :                   | 13.8   | 13.5   |  |
| Moisture Variation :                             | 0.2  | 0.1  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.093  | 2.099*   |  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>  | <b>100.0</b>                                       |  |
| Minimum Specification :                          | 95   | 95   |  |
| Moisture Specification :                         | -2% to +3%   | -2% to +3%   |  |
| Site Selection :                                 | -  | -  |  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   |  |
| Remarks :  | -  |  |  |

\* - denotes adjusted for oversize

|   |  |
|---|--|
|  <p><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p>APPROVED SIGNATORY</p> <p><i>Liam A Mcdowall</i></p> <p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|   | <p>Document Code RF89-11</p>   |



**MORRISON**  
GEOTECHNIC

Brisbane | Gold Coast | Maroochydore  
Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955  
ABN: 51 009 878 899  
www.morrisonge.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 169</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>28/08/2018</b>               |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

| Sample Number :                                  | 251065                                   | 251066                                   | 251067                                   | 251068                                   |
|--|--|--|--|--|
| Test Number :                                    | 610                                      | 611                                      | 612                                      | 613                                      |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 10/08/2018                               | 10/08/2018                               | 10/08/2018                               | 10/08/2018                               |
| Date Tested :                                    | 10/08/2018                               | 10/08/2018                               | 10/08/2018                               | 10/08/2018                               |
| Material Type :                                  | <b>General Fill</b>                      | <b>General Fill</b>                      | <b>General Fill</b>                      | <b>General Fill</b>                      |
| Material Source :                                | <b>On Site</b>                           | <b>On Site</b>                           | <b>On Site</b>                           | <b>On Site</b>                           |
| Lot Number :                                     | -  | -  | -  | -  |
| Sample Location :                                | E 8647.000<br>N 31800.000<br>Final Level | E 8662.000<br>N 31803.000<br>Final Level | E 8675.000<br>N 31803.000<br>Final Level | E 8683.000<br>N 31802.000<br>Final Level |
| Test Depth (mm) :                                | 150                                      | 150                                      | 150                                      | 150                                      |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19                                       | 19                                       | 19                                       | 19                                       |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 13.0                                     | 13.4                                     | 12.2                                     | 12.1                                     |
| Hilf MDR Number :                                | 251065                                   | 251066                                   | 251067                                   | 251068                                   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                     |
| Compactive Effort :                              | Standard                                 | Standard                                 | Standard                                 | Standard                                 |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                     |
| Moisture Method :                                | AS1289.2.1.1                             | AS1289.2.1.1                             | AS1289.2.1.1                             | AS1289.2.1.1                             |
| Moisture Ratio (%) :                             | 90                                       | 97.5                                     | 86                                       | 95.5                                     |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.043                                    | 2.099                                    | 2.027                                    | 2.078                                    |
| Optimum Moisture Content (%) :                   | 14.4                                     | 13.8                                     | 14.2                                     | 12.6                                     |
| Moisture Variation :                             | 1.5                                      | 0.3                                      | 2.0                                      | 0.6                                      |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.089                                    | 2.075                                    | 2.078                                    | 2.065                                    |
| Hilf Density Ratio (%) :                         | <b>98.0</b>                              | <b>101.0</b>                             | <b>97.5</b>                              | <b>100.5</b>                             |
| Minimum Specification :                          | 95                                       | 95                                       | 95                                       | 95                                       |
| Moisture Specification :                         | -2% to +3%                               | -2% to +3%                               | -2% to +3%                               | -2% to +3%                               |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY                               | Sandy CLAY                               | Sandy CLAY                               | Sandy CLAY                               |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025 - Testing.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169

Document Code RF89-11



## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 170</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>3/09/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 251228                                   | 251229                                   | 251230                                   |  |
| Test Number :                                    | 614                                      | 615                                      | 616                                      |  |
| Sampling Method :                                | -  | -  | -  |  |
| Date Sampled :                                   | 15/08/2018                               | 15/08/2018                               | 15/08/2018                               |  |
| Date Tested :                                    | 15/08/2018                               | 15/08/2018                               | 15/08/2018                               |  |
| Material Type :                                  | <b>General Fill</b>                      | <b>General Fill</b>                      | <b>General Fill</b>                      |  |
| Material Source :                                | <b>On Site</b>                           | <b>On Site</b>                           | <b>On Site</b>                           |  |
| Lot Number :                                     | -  | -  | -  |  |
| Sample Location :                                | E 8706.220<br>N 31798.000<br>Final Level | E 8720.780<br>N 31802.000<br>Final Level | E 8719.110<br>N 31823.000<br>Final Level |  |
| Test Depth (mm) :                                | 150                                      | 150                                      | 150                                      |  |
| Layer Depth (mm) :                               | -  | -  | -  |  |
| Maximum Size (mm) :                              | 19                                       | 19                                       | 19                                       |  |
| Oversize Wet (%) :                               | -  | -  | -  |  |
| Oversize Dry (%) :                               | -  | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  |  |
| Field Moisture Content (%) :                     | 11.5                                     | 9.6                                      | 8.3                                      |  |
| Hilf MDR Number :                                | 251228                                   | 251229                                   | 251230                                   |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                     | AS1289.5.1.1 & 5.7.1                     |  |
| Compactive Effort :                              | Standard                                 | Standard                                 | Standard                                 |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                     | AS1289.5.8.1 & 5.7.1                     |  |
| Moisture Method :                                | AS1289.2.1.1                             | AS1289.2.1.1                             | AS1289.2.1.1                             |  |
| Moisture Ratio (%) :                             | 85.5                                     | 82.5                                     | 79.5                                     |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.127                                    | 2.051                                    | 2.146                                    |  |
| Optimum Moisture Content (%) :                   | 13.5                                     | 11.6                                     | 10.4                                     |  |
| Moisture Variation :                             | 2.0                                      | 2.0                                      | 2.1                                      |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.091                                    | 2.052                                    | 2.086                                    |  |
| Hilf Density Ratio (%) :                         | <b>101.5</b>                             | <b>100.0</b>                             | <b>103.0</b>                             |  |
| Minimum Specification :                          | 95                                       | 95                                       | 95                                       |  |
| Moisture Specification :                         | -2% to +3%                               | -2% to +3%                               | -2% to +3%                               |  |
| Site Selection :                                 | -  | -  | -  |  |
| Soil Description :                               | Sandy CLAY                               | Sandy CLAY                               | Sandy CLAY                               |  |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



**MORRISON  
GEOTECHNIC**

**Brisbane | Gold Coast | Maroochydore**

**Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955**

**ABN: 51 009 878 899**

**www.morrisongeo.com.au**

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 171</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>3/09/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |
|--|--|--|--|
| Sample Number :                                  | 251723                                 | 251724                                 |  |
| Test Number :                                    | 617                                    | 618                                    |  |
| Sampling Method :                                | -                                      | -                                      |  |
| Date Sampled :                                   | 23/08/2018                             | 23/08/2018                             |  |
| Date Tested :                                    | 23/08/2018                             | 23/08/2018                             |  |
| Material Type :                                  | <b>General Fill</b>                    | <b>General Fill</b>                    |  |
| Material Source :                                | <b>On Site</b>                         | <b>On Site</b>                         |  |
| Lot Number :                                     | -                                      | -                                      |  |
| Sample Location :                                | E 8834.000<br>N 31653.000<br>RL 55.600 | E 8807.000<br>N 31668.000<br>RL 56.600 |  |
| Test Depth (mm) :                                | 150                                    | 150                                    |  |
| Layer Depth (mm) :                               | -                                      | -                                      |  |
| Maximum Size (mm) :                              | 19                                     | 19                                     |  |
| Oversize Wet (%) :                               | -                                      | -                                      |  |
| Oversize Dry (%) :                               | -                                      | -                                      |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -                                      | -                                      |  |
| Field Moisture Content (%) :                     | 11.7                                   | 10.4                                   |  |
| Hilf MDR Number :                                | 251723                                 | 251724                                 |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1                   | AS1289.5.1.1 & 5.7.1                   |  |
| Compactive Effort :                              | Standard                               | Standard                               |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1                   | AS1289.5.8.1 & 5.7.1                   |  |
| Moisture Method :                                | AS1289.2.1.1                           | AS1289.2.1.1                           |  |
| Moisture Ratio (%) :                             | 86.5                                   | 81                                     |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.090                                  | 2.087                                  |  |
| Optimum Moisture Content (%) :                   | 13.5                                   | 12.8                                   |  |
| Moisture Variation :                             | 1.8                                    | 2.4                                    |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.099                                  | 2.087                                  |  |
| Hilf Density Ratio (%) :                         | <b>99.5</b>                            | <b>100.0</b>                           |  |
| Minimum Specification :                          | 95                                     | 95                                     |  |
| Moisture Specification :                         | -2% to +3%                             | -2% to +3%                             |  |
| Site Selection :                                 | -                                      | -                                      |  |
| Soil Description :                               | Sandy CLAY                             | Sandy CLAY                             |  |
| Remarks :  | -                                      |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*

Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169


Document Code RF89-11



## Hilf Density Ratio Report

|   |   |
|---|---|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b><br>Project Number : <b>DL18/096</b><br>Location: <b>TEVIOT ROAD , GREENBANK</b> | Report Number: <b>DL18/096 - 172</b><br>Report Date : <b>3/09/2018</b><br>Order Number : <b>2161-11002</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b><br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|---|

| Sample Number :                                  | 251979   | 251980   | 251981   | 251982   |
|--|--|--|--|--|
| Test Number :                                    | 619  | 620  | 621  | 622  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 29/08/2018   | 29/08/2018   | 29/08/2018   | 29/08/2018   |
| Date Tested :                                    | 29/08/2018   | 29/08/2018   | 29/08/2018   | 29/08/2018   |
| Material Type :                                  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | <b>1293</b>  | <b>1317</b>  | <b>1315</b>  | <b>1319</b>  |
| Sample Location :                                | Lot 1293<br>6m From North Boundary<br>3m From West Boundary<br>Final Level | Lot 1317<br>4m From South Boundary<br>6m From West Boundary<br>Final Level | Lot 1315<br>4m From North Boundary<br>6m From West Boundary<br>Final Level | Lot 1319<br>4m From North Boundary<br>2m From West Boundary<br>Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 8.9  | 10.1   | 10.7   | 10.7   |
| Hilf MDR Number :                                | 251979   | 251980   | 251981   | 251982   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 75.5   | 89.5   | 98.5   | 85   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.075  | 2.188  | 2.053  | 2.169  |
| Optimum Moisture Content (%) :                   | 11.8   | 11.3   | 10.9   | 12.6   |
| Moisture Variation :                             | 2.9  | 1.2  | 0.2  | 1.9  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.095  | 2.145  | 2.099  | 2.150  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>  | <b>102.0</b>   | <b>98.0</b>  | <b>101.0</b>   |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |  |  |  |

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|





## Hilf Density Ratio Report

|   |   |
|---|---|
| Client : <b>SHADFORTH'S CIVIL PTY LTD</b><br>Address : <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b><br>Project Name : <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b><br>Project Number : <b>DL18/096</b><br>Location: <b>TEVIOT ROAD , GREENBANK</b> | Report Number: <b>DL18/096 - 173</b><br>Report Date : <b>3/09/2018</b><br>Order Number : <b>2161-11002</b><br>Test Method : <b>AS1289.5.8.1 &amp; 5.7.1</b> |
|---|---|

| Sample Number :                                  | 251983   | 251984   | 251985   | 251986   |
|--|--|--|--|--|
| Test Number :                                    | 623  | 624  | 625  | 626  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 29/08/2018   | 29/08/2018   | 29/08/2018   | 29/08/2018   |
| Date Tested :                                    | 29/08/2018   | 29/08/2018   | 29/08/2018   | 29/08/2018   |
| Material Type :                                  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | <b>1321</b>  | <b>1286</b>  | <b>1296</b>  | <b>2001</b>  |
| Sample Location :                                | Lot 1321<br>5m From South Boundary<br>3m From East Boundary<br>Final Level | Lot 1286<br>4m From South Boundary<br>2m From East Boundary<br>Final Level | Lot 1296<br>4m From North Boundary<br>6m From West Boundary<br>Final Level | Lot 2001<br>3m From North Boundary<br>4m From East Boundary<br>Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 6.9  | 10.1   | 10.7   | 11.1   |
| Hilf MDR Number :                                | 251983   | 251984   | 251985   | 251986   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 66   | 90.5   | 81.5   | 83   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.064  | 2.071  | 2.083  | 2.049  |
| Optimum Moisture Content (%) :                   | 10.4   | 11.2   | 13.1   | 13.4   |
| Moisture Variation :                             | 3.6  | 1.1  | 2.4  | 2.2  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.109  | 2.141  | 2.114  | 2.104  |
| Hilf Density Ratio (%) :                         | <b>98.0</b>  | <b>96.5</b>  | <b>98.5</b>  | <b>97.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |  |  |  |



Accredited for compliance with ISO/IEC 17025.

APPROVED SIGNATORY

*Liam A Mcdowall*


Liam Mcdowall (Brisbane) - Branch Manager  
NATA Accreditation Number  
1162 / 1169



## Hilf Density Ratio Report

|   |   |
|---|---|
| <b>Client :</b> SHADFORTH'S CIVIL PTY LTD<br><b>Address :</b> 99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556<br><b>Project Name :</b> EARTHWORKS - EVERLEIGH PRECINCT 1.1<br><b>Project Number :</b> DL18/096<br><b>Location:</b> TEVIOT ROAD , GREENBANK | <b>Report Number:</b> DL18/096 - 174<br><b>Report Date :</b> 3/09/2018<br><b>Order Number :</b> 2161-11002<br><b>Test Method :</b> AS1289.5.8.1 & 5.7.1<br><p style="text-align: right;"><b>Page 1 of 1</b></p> |
|---|---|

| Sample Number :                                  | 251987   | 251988   | 251989   | 251990   |
|--|--|--|--|--|
| Test Number :                                    | 627  | 628  | 629  | 630  |
| Sampling Method :                                | -  | -  | -  | -  |
| Date Sampled :                                   | 29/08/2018   | 29/08/2018   | 29/08/2018   | 29/08/2018   |
| Date Tested :                                    | 29/08/2018   | 29/08/2018   | 29/08/2018   | 29/08/2018   |
| Material Type :                                  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |
| Lot Number :                                     | <b>2003</b>  | <b>1138</b>  | <b>1261</b>  | <b>1258</b>  |
| Sample Location :                                | Lot 2003<br>5m From North Boundary<br>7m From East Boundary<br>Final Level | Lot 1138<br>4m From North Boundary<br>6m From East Boundary<br>Final Level | Lot 1261<br>3m From North Boundary<br>6m From East Boundary<br>Final Level | Lot 1258<br>4m From North Boundary<br>4m From East Boundary<br>Final Level |
| Test Depth (mm) :                                | 150  | 150  | 150  | 150  |
| Layer Depth (mm) :                               | -  | -  | -  | -  |
| Maximum Size (mm) :                              | 19   | 19   | 19   | 19   |
| Oversize Wet (%) :                               | -  | -  | -  | -  |
| Oversize Dry (%) :                               | -  | -  | -  | -  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | -  | -  | -  |
| Field Moisture Content (%) :                     | 10.9   | 9.6  | 10.8   | 8.1  |
| Hilf MDR Number :                                | 251987   | 251988   | 251989   | 251990   |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |
| Compactive Effort :                              | Standard   | Standard   | Standard   | Standard   |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |
| Moisture Ratio (%) :                             | 84.5   | 82.5   | 89   | 77.5   |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.051  | 2.082  | 2.098  | 2.106  |
| Optimum Moisture Content (%) :                   | 12.9   | 11.6   | 12.1   | 10.5   |
| Moisture Variation :                             | 2.0  | 2.0  | 1.3  | 2.4  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.074  | 2.115  | 2.142  | 2.112  |
| Hilf Density Ratio (%) :                         | <b>99.0</b>  | <b>98.5</b>  | <b>98.0</b>  | <b>99.5</b>  |
| Minimum Specification :                          | 95   | 95   | 95   | 95   |
| Moisture Specification :                         | -  | -  | -  | -  |
| Site Selection :                                 | -  | -  | -  | -  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |
| Remarks :  | -  |  |  |  |

|   |  |
|---|--|
|  <p style="text-align: center;"><b>Accredited for compliance with ISO/IEC 17025.</b></p> | <p style="text-align: center;">APPROVED SIGNATORY</p> <p style="text-align: center;"><i>Liam A Mcdowall</i></p> <p style="text-align: center;">Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|---|--|



**MORRISON  
GEOTECHNIC**

Brisbane | Gold Coast | Maroochydore

Unit 1, 35 Limestone Street (PO Box 3063), Darra Q 4076 P (07) 3279 0900 F (07) 3279 0955

ABN: 51 009 878 899


www.morrisongeo.com.au

## Hilf Density Ratio Report

|                  |   |                    |                                 |
|------------------|---|--------------------|---------------------------------|
| Client :         | <b>SHADFORTH'S CIVIL PTY LTD</b>                  | Report Number:     | <b>DL18/096 - 175</b>           |
| Address :        | <b>99 SANDALWOOD LANE, FOREST GLEN, QLD, 4556</b> | Report Date :      | <b>3/09/2018</b>                |
| Project Name :   | <b>EARTHWORKS - EVERLEIGH PRECINCT 1.1</b>        | Order Number :     | <b>2161-11002</b>               |
| Project Number : | <b>DL18/096</b>                                   | Test Method :      | <b>AS1289.5.8.1 &amp; 5.7.1</b> |
| Location:        | <b>TEVIOT ROAD , GREENBANK</b>                    | <b>Page 1 of 1</b> |                                 |

|  |  |  |  |  |
|--|--|--|--|--|
| Sample Number :                                  | 251991   | 251992   | 251993   |  |
| Test Number :                                    | 631  | 632  | 633  |  |
| Sampling Method :                                | -  | -  | -  |  |
| Date Sampled :                                   | 29/08/2018   | 29/08/2018   | 29/08/2018   |  |
| Date Tested :                                    | 29/08/2018   | 29/08/2018   | 29/08/2018   |  |
| Material Type :                                  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  | <b>Allotment Fill</b>  |  |
| Material Source :                                | <b>On Site</b>   | <b>On Site</b>   | <b>On Site</b>   |  |
| Lot Number :                                     | <b>1256</b>  | <b>1254</b>  | <b>1252</b>  |  |
| Sample Location :                                | Lot 1256<br>5m From South Boundary<br>4m From West Boundary<br>Final Level | Lot 1254<br>6m From North Boundary<br>4m From East Boundary<br>Final Level | Lot 1252<br>7m From South Boundary<br>5m From East Boundary<br>Final Level |  |
| Test Depth (mm) :                                | 150  | 150  | 150  |  |
| Layer Depth (mm) :                               | -  | -  | -  |  |
| Maximum Size (mm) :                              | 19   | 19   | 19   |  |
| Oversize Wet (%) :                               | -  | 8  | 8  |  |
| Oversize Dry (%) :                               | -  | -  | -  |  |
| Oversize Density (t/m <sup>3</sup> ) :           | -  | 2.500  | 2.520  |  |
| Field Moisture Content (%) :                     | 7.6  | 8.1  | 9.3  |  |
| Hilf MDR Number :                                | 251991   | 251992   | 251993   |  |
| Hilf MDR Method :                                | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   | AS1289.5.1.1 & 5.7.1   |  |
| Compactive Effort :                              | Standard   | Standard   | Standard   |  |
| Field Density Method :                           | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   | AS1289.5.8.1 & 5.7.1   |  |
| Moisture Method :                                | AS1289.2.1.1   | AS1289.2.1.1   | AS1289.2.1.1   |  |
| Moisture Ratio (%) :                             | 62.5   | 65   | 81.5   |  |
| Field Wet Density (t/m <sup>3</sup> ) :          | 2.081  | 2.123  | 2.220  |  |
| Optimum Moisture Content (%) :                   | 12.1   | 12.4   | 11.4   |  |
| Moisture Variation :                             | 4.5  | 4.3  | 2.2  |  |
| Peak Converted Wet Density (t/m <sup>3</sup> ) : | 2.079  | 2.129*   | 2.185*   |  |
| Hilf Density Ratio (%) :                         | <b>100.0</b>   | <b>99.5</b>  | <b>101.5</b>   |  |
| Minimum Specification :                          | 95   | 95   | 95   |  |
| Moisture Specification :                         | -  | -  | -  |  |
| Site Selection :                                 | -  | -  | -  |  |
| Soil Description :                               | Sandy CLAY   | Sandy CLAY   | Sandy CLAY   |  |
| Remarks :  | -  |  |  |  |

\* - denotes adjusted for oversize

|  |  |
|--|--|
|  <p>Accredited for compliance with ISO/IEC 17025.</p> | <p>APPROVED SIGNATORY</p> <p><i>Liam A Mcdowall</i></p> <p>Liam Mcdowall (Brisbane) - Branch Manager<br/>NATA Accreditation Number<br/>1162 / 1169</p> |
|  | <p>Document Code RF89-11</p>   |

# Important Information about Your Geotechnical Engineering Report

*Subsurface problems are a principal cause of construction delays, cost overruns, claims, and disputes.*

*While you cannot eliminate all such risks, you can manage them. The following information is provided to help.*

## **Geotechnical Services Are Performed for Specific Purposes, Persons, and Projects**

Geotechnical engineers structure their services to meet the specific needs of their clients. A geotechnical engineering study conducted for a civil engineer may not fulfill the needs of a construction contractor or even another civil engineer. Because each geotechnical engineering study is unique, each geotechnical engineering report is unique, prepared *solely* for the client. No one except you should rely on your geotechnical engineering report without first conferring with the geotechnical engineer who prepared it. *And no one — not even you — should apply the report for any purpose or project except the one originally contemplated.*

## **Read the Full Report**

Serious problems have occurred because those relying on a geotechnical engineering report did not read it all. Do not rely on an executive summary. Do not read selected elements only.

## **A Geotechnical Engineering Report Is Based on A Unique Set of Project-Specific Factors**

Geotechnical engineers consider a number of unique, project-specific factors when establishing the scope of a study. Typical factors include: the client's goals, objectives, and risk management preferences; the general nature of the structure involved, its size, and configuration; the location of the structure on the site; and other planned or existing site improvements, such as access roads, parking lots, and underground utilities. Unless the geotechnical engineer who conducted the study specifically indicates otherwise, do not rely on a geotechnical engineering report that was:

- not prepared for you,
- not prepared for your project,
- not prepared for the specific site explored, or
- completed before important project changes were made.

Typical changes that can erode the reliability of an existing geotechnical engineering report include those that affect:

- the function of the proposed structure, as when it's changed from a parking garage to an office building, or from a light industrial plant to a refrigerated warehouse,

- elevation, configuration, location, orientation, or weight of the proposed structure,
- composition of the design team, or
- project ownership.

As a general rule, *always* inform your geotechnical engineer of project changes—even minor ones—and request an assessment of their impact. *Geotechnical engineers cannot accept responsibility or liability for problems that occur because their reports do not consider developments of which they were not informed.*

## **Subsurface Conditions Can Change**

A geotechnical engineering report is based on conditions that existed at the time the study was performed. *Do not rely on a geotechnical engineering report* whose adequacy may have been affected by: the passage of time; by man-made events, such as construction on or adjacent to the site; or by natural events, such as floods, earthquakes, or groundwater fluctuations. *Always* contact the geotechnical engineer before applying the report to determine if it is still reliable. A minor amount of additional testing or analysis could prevent major problems.

## **Most Geotechnical Findings Are Professional Opinions**

Site exploration identifies subsurface conditions only at those points where subsurface tests are conducted or samples are taken. Geotechnical engineers review field and laboratory data and then apply their professional judgment to render an opinion about subsurface conditions throughout the site. Actual subsurface conditions may differ—sometimes significantly—from those indicated in your report. Retaining the geotechnical engineer who developed your report to provide construction observation is the most effective method of managing the risks associated with unanticipated conditions.

## **A Report's Recommendations Are *Not* Final**

Do not overrely on the construction recommendations included in your report. *Those recommendations are not final*, because geotechnical engineers develop them principally from judgment and opinion. Geotechnical engineers can finalize their recommendations only by observing actual



subsurface conditions revealed during construction. *The geotechnical engineer who developed your report cannot assume responsibility or liability for the report's recommendations if that engineer does not perform construction observation.*

### **A Geotechnical Engineering Report Is Subject to Misinterpretation**

Other design team members' misinterpretation of geotechnical engineering reports has resulted in costly problems. Lower that risk by having your geotechnical engineer confer with appropriate members of the design team after submitting the report. Also retain your geotechnical engineer to review pertinent elements of the design team's plans and specifications. Contractors can also misinterpret a geotechnical engineering report. Reduce that risk by having your geotechnical engineer participate in prebid and preconstruction conferences, and by providing construction observation.

### **Do Not Redraw the Engineer's Logs**

Geotechnical engineers prepare final boring and testing logs based upon their interpretation of field logs and laboratory data. To prevent errors or omissions, the logs included in a geotechnical engineering report should *never* be redrawn for inclusion in architectural or other design drawings. Only photographic or electronic reproduction is acceptable, *but recognize that separating logs from the report can elevate risk.*

### **Give Contractors a Complete Report and Guidance**

Some owners and design professionals mistakenly believe they can make contractors liable for unanticipated subsurface conditions by limiting what they provide for bid preparation. To help prevent costly problems, give contractors the complete geotechnical engineering report, *but* preface it with a clearly written letter of transmittal. In that letter, advise contractors that the report was not prepared for purposes of bid development and that the report's accuracy is limited; encourage them to confer with the geotechnical engineer who prepared the report (a modest fee may be required) and/or to conduct additional study to obtain the specific types of information they need or prefer. A prebid conference can also be valuable. *Be sure contractors have sufficient time to perform additional study.* Only then might you be in a position to give contractors the best information available to you, while requiring them to at least share some of the financial responsibilities stemming from unanticipated conditions.

### **Read Responsibility Provisions Closely**

Some clients, design professionals, and contractors do not recognize that geotechnical engineering is far less exact than other engineering disciplines. This lack of understanding has created unrealistic expectations that

have led to disappointments, claims, and disputes. To help reduce the risk of such outcomes, geotechnical engineers commonly include a variety of explanatory provisions in their reports. Sometimes labeled "limitations" many of these provisions indicate where geotechnical engineers' responsibilities begin and end, to help others recognize their own responsibilities and risks. *Read these provisions closely.* Ask questions. Your geotechnical engineer should respond fully and frankly.

### **Geoenvironmental Concerns Are Not Covered**

The equipment, techniques, and personnel used to perform a *geoenvironmental* study differ significantly from those used to perform a *geotechnical* study. For that reason, a geotechnical engineering report does not usually relate any geoenvironmental findings, conclusions, or recommendations; e.g., about the likelihood of encountering underground storage tanks or regulated contaminants. *Unanticipated environmental problems have led to numerous project failures.* If you have not yet obtained your own geoenvironmental information, ask your geotechnical consultant for risk management guidance. *Do not rely on an environmental report prepared for someone else.*

### **Obtain Professional Assistance To Deal with Mold**

Diverse strategies can be applied during building design, construction, operation, and maintenance to prevent significant amounts of mold from growing on indoor surfaces. To be effective, all such strategies should be devised for the *express purpose* of mold prevention, integrated into a comprehensive plan, and executed with diligent oversight by a professional mold prevention consultant. Because just a small amount of water or moisture can lead to the development of severe mold infestations, a number of mold prevention strategies focus on keeping building surfaces dry. While groundwater, water infiltration, and similar issues may have been addressed as part of the geotechnical engineering study whose findings are conveyed in this report, the geotechnical engineer in charge of this project is not a mold prevention consultant; ***none of the services performed in connection with the geotechnical engineer's study were designed or conducted for the purpose of mold prevention. Proper implementation of the recommendations conveyed in this report will not of itself be sufficient to prevent mold from growing in or on the structure involved.***

### **Rely on Your ASFE-Member Geotechnical Engineer for Additional Assistance**

Membership in ASFE/THE BEST PEOPLE ON EARTH exposes geotechnical engineers to a wide array of risk management techniques that can be of genuine benefit for everyone involved with a construction project. Confer with your ASFE-member geotechnical engineer for more information.



8811 Colesville Road/Suite G106, Silver Spring, MD 20910  
Telephone: 301/565-2733 Facsimile: 301/589-2017  
e-mail: [info@asfe.org](mailto:info@asfe.org) [www.asfe.org](http://www.asfe.org)

Copyright 2004 by ASFE, Inc. Duplication, reproduction, or copying of this document, in whole or in part, by any means whatsoever, is strictly prohibited, except with ASFE's specific written permission. Excerpting, quoting, or otherwise extracting wording from this document is permitted only with the express written permission of ASFE, and only for purposes of scholarly research or book review. Only members of ASFE may use this document as a complement to or as an element of a geotechnical engineering report. Any other firm, individual, or other entity that so uses this document without being an ASFE member could be committing negligent or intentional (fraudulent) misrepresentation.